
Stormwater Pollution Prevention Plan

Prepared in accordance with NYS DEC General Permit GP-0-20-001

for:

Terramore Lake Placid

Owner/Operator(s):

Terramor Outdoor Resorts
550N 31st Street
Billings, MT 59101

SWPPP Contact(s):

The LA Group, PC
40 Long Alley
Saratoga Springs, NY 12866
1-518-587-8100
1-518-587-0180

SWPPP Preparation Date:

October 14, 2022

Table of Contents

1.0	PERMIT OVERVIEW AND REQUIREMENTS	1
1.1	PERMIT OVERVIEW	1
2.0	SWPPP REVIEW, UPDATE	2
2.1	SWPPP REVIEW	2
2.2	SWPPP UPDATE	2
3.0	SITE ASSESSMENT, EVALUATION AND PLANNING	3
3.1	PROJECT LOCATION	3
3.2	PRE-DEVELOPMENT CONDITIONS	3
3.3	PROJECT TYPE	3
3.4	PROJECT SCOPE	3
3.5	HISTORIC PRESERVATION DETERMINATION	3
3.6	RECEIVING WATERS	3
3.7	SOILS	4
4.0	EROSION AND SEDIMENT CONTROL	4
4.1	EROSION AND SEDIMENT CONTROL PRACTICES	4
4.2	EROSION AND SEDIMENT CONTROL DRAWINGS	4
4.3	CONSTRUCTION PHASING PLAN AND SEQUENCE OF OPERATIONS	5
4.4	EROSION AND SEDIMENT CONTROL PRACTICE MAINTENANCE	5
4.5	EROSION AND SEDIMENT CONTROL INSPECTION	6
4.6	CONTRACTOR SEQUENCE FORM	7
5.0	POST CONSTRUCTION STORMWATER MANAGEMENT PRACTICES	7
5.1	STORMWATER MANAGEMENT CONTROLS	7
5.2	GREEN INFRASTRUCTURE PRACTICES/RUNOFF REDUCTION TECHNIQUES	7
5.3	POST CONSTRUCTION STORMWATER MANAGEMENT DRAWINGS	8
5.4	HYDRAULIC AND HYDROLOGIC ANALYSIS	9
5.5	COMPARISON OF PRE AND POST CONSTRUCTION STORMWATER RUNOFF	9
6.0	POST CONSTRUCTION STORMWATER MAINTENANCE	9
6.1	MAINTENANCE TO BE PERFORMED	10
7.0	CONSTRUCTION WASTE	10
8.0	OFFSITE VEHICLE TRACKING	11
9.0	TEMPORARY STABILIZATION FOR FROZEN CONDITIONS	11
10.0	SPILL PREVENTION PRACTICES	12
11.0	CERTIFICATIONS	16
12.0	DEFINITIONS	21

Appendices

- A Notice of Intent (NOI)**
- B Stormwater Management Report and Hydro CAD**
- C Map Set – Location Map and Construction Drawing**
- D SWPPP Inspection Forms –SWPPP Inspection Report**
- E Other SWPPP Forms – Construction Sequence, SWPPP Plan Changes,
Spill Response Form, Stormwater Management Practice Maintenance Log**
- F SPDES General Permit GP-0-20-001**
- G Historic Preservation/Endangered Species Documentation**
- H Deep Ripping and De-compaction (DEC, 2008)**

1.0 PERMIT OVERVIEW AND REQUIREMENTS

1.1 Permit Overview

This Stormwater Pollution Prevention Plan (SWPPP) is prepared to inform the landowner and construction personnel of the measures to be implemented for controlling runoff and pollutants from the site during and after construction activities. The objective of this plan is to comply with the New York Department of Environmental Conservation (NYSDEC) State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activities, Permit No. GP-0-20-001 requirements. Any material conflicts between this plan and the site plans, specification or instructions, must be brought to the attention of the design professional. The project may have other permits and it is the responsibility of the owner and contractor to know and understand all permits.

The operator will be issued a bill from New York State for a one hundred and ten dollar (\$110.00) annual fee for the open GP-0-20-001 permit. The operator will also be billed by New York State for a one time one hundred and ten dollar (\$110.00) per acre fee for the proposed disturbed soil area listed in the NOI, and finally a one time six hundred and seventy five (\$675.00) per acre fee for the proposed increased impervious area listed in the NOI.

The operator is responsible to maintain onsite in a secure location that is accessible during normal working hours to an individual performing a compliance inspection, the following information:

- ✓ the Notice of Intent (NOI),
- ✓ the NYS Department of Environmental Conservation NOI Acknowledgement Letter,
- ✓ the SWPPP,
- ✓ a copy of the General Permit (included in the SWPPP),
- ✓ MS4 SWPPP Acceptance Form (where applicable), and
- ✓ All inspection reports.

Technical standards are detailed in the “New York State Standards and Specifications for Sediment and Erosion and Sediment Control (November 2016)”, as well as illustrated on the Construction Drawings included in **Appendix C**. The design of post-construction stormwater control practices follow the guidance provided by “New York State Stormwater Management Design Manual.”

2.0 SWPPP REVIEW, UPDATE

2.1 SWPPP Review

Applicable Federal, State, and local regulatory agencies that have jurisdiction may elect to review this SWPPP and notify the permittee in writing that the SWPPP does not meet the requirements of their regulations. If the SWPPP needs to be revised, the permittee and the site contractor will make the required modifications within seven days of such notification and submit written certification to the notifying agency that the changes have been implemented. A copy of the SWPPP will be kept available on site for review by regulatory agencies, engineers, and subcontractors.

This Project is in the town of Wilmington which is not a regulated traditional land control MS4 community.

2.2 SWPPP Update

The permittee identified in this SWPPP shall amend the SWPPP under the following conditions:

- ✓ Whenever the current provisions prove to be ineffective in minimizing pollutants in stormwater discharge from the site
- ✓ Whenever there is a change in design, construction or operation that could have an effect on the discharge of pollutants
- ✓ To address issues or deficiencies identified during an inspection by the qualified inspector, the Department or other regulatory authority
- ✓ To identify a new subcontractor that will implement any part of the SWPPP.

If modifications are required to the post-stormwater management practices and the Project is within a regulated, traditional land use control MS4, the owner or operator of the Project must notify the MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP. Unless otherwise notified by the MS4, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the MS4 prior to commencing construction of the post-construction stormwater management practice. The SWPPP PLAN CHANGES, AUTHORIZATION, AND CHANGE CERTIFICATION form (Appendix E) must be filled out and a copy retained onsite during construction.

If modifications are required to the post-stormwater management practices and the Project is not within a Regulated, Traditional Land Use Control MS4, the changes shall be documented in the SWPPP kept onsite.

3.0 SITE ASSESSMENT, EVALUATION AND PLANNING

3.1 Project Location

The Project is located on Fox Farm Road, approximately 1,900 feet east of the intersection of Fox Farm Road and NY-86, Wilmington, Essex County, NY 12997. Access to the site is off Fox Farm Road.

See **Appendix C** for a general site location map.

3.2 Pre-Development Conditions

The project site currently comprises of the KOA holiday campground which includes several buildings, a pool and gravel and asphalt pavement. The existing cover present in the proposed area of disturbance is predominately forest. The site is bound to the north by the Ausable River, the South by Fox Farm Road, the east by private property, and the west by private property and Route 86.

3.3 Project Type

This project is a redevelopment project and has been designed in accordance with Chapter 9 of the NYSDEC Stormwater Management Design Manual and NYSDEC's General Permit (GP-0-20-001) for construction activities.

3.4 Project Scope

The Project includes the construction of a campground with several buildings, cabins, gravel drives, and a pool. The remainder of the proposed site improvements includes site lighting, landscaping, stormwater controls, and water and sewer infrastructure. The Project Site represents the area that will be disturbed as a result of the Project.

3.5 Historic Preservation Determination/Endangered Species

The project area is not within an area that is shown on the OPRHP website that might possibly contain archeologically sensitive resources. The OPRHP mapper is provided in Appendix G.

According to the NYSDEC Environmental Resource Mapper, the Project is not within an area of any listed, proposed to be listed, threatened, or endangered species, or a critical habitat. The NYSDEC environmental resource map is provided in Appendix G.

3.6 Receiving Waters

The Project Site drains to the Ausable River-west branch. A wetland located north of the proposed area of disturbance has been delineated by The LA Group and confirmed by The APA. This project does not plan to negatively impact this wetland.

3.7 Soils

According to the Natural Resources Conservation Service (NRCS) Web Soil Survey, the area including and surrounding the Project Site is comprised Adams loamy sand, Fernlake loamy fine sand, and Tunbridge-Lyman complex. The hydrological soil group (HSG) classifications are 'A' except for Tunbridge-Lyman complex which has a HSG of 'B'.

Test pits, percolations tests and falling head permeability were completed by The LA Group on June 23, 2017. Results of the tests are provided in Attachment A of the Stormwater Management Report (Appendix B).

4.0 EROSION AND SEDIMENT CONTROL

4.1 Erosion and Sediment Control Practices

Temporary Structural Practices

- ✓ Silt Fence
- ✓ Dust Control
- ✓ Stabilized Construction Entrance
- ✓ Concrete Washout

Permanent Structural Controls

- ✓ Grading
- ✓ Rock Outlet Protection

Temporary Stabilization Practices (including vegetative practices)

- ✓ Seed and mulch bare soil areas within 14 days of disturbance unless construction will resume in that area within 21 days.

Permanent Stabilization Practices (including vegetative practices)

- ✓ Seed and mulch all disturbed areas. Slopes that are 3:1 or steeper should receive a Rolled Erosion Control Product (RECP), sodding, and or hydro-seeding a homogenous mixture of wood fiber mulch with tackifying agent.

Refer to Construction Drawings attached in **Appendix C** for detailed information on each practice.

4.2 Erosion and Sediment Control Drawings

Erosion and Sediment Control practices are shown on Construction Drawings included in **Appendix C**.

4.3 Construction Phasing Plan and Sequence of Operations

The project will be phased to disturb less than five acres at a single time.

- ✓ Temporary structural erosion controls will be installed prior to earthwork as per the attached plans.
- ✓ Areas to be undisturbed for more than 14 days will be temporarily stabilized by seeding.
- ✓ Disturbed areas will be reseeded and mulched immediately after final contours are re-established and no more than 14 days after the completion of construction at that site.
- ✓ Temporary erosion control devices will not be removed until the area served is stabilized by the growth of vegetation and the area is certified as being stabilized by the Erosion Control Superintendent.

Construction Activities	Reference Sheet Number	Start → Stop
Sequence must include major items such as, but not limited to, clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity resulting in soil disturbance. Include installation of erosion and sediment control practices and timing of installation.		
Install silt fence and construction entrance		Week 1
Clear site and rough grade		Weeks 2-5
Begin roadway construction		Weeks 5-12
Begin lodge construction		Weeks 9-completion
Begin tent site construction		Weeks 12-completion
Monitor/maintain erosion and sediment control measures		Ongoing
Remove erosion and sediment control measures upon stabilization of contributing areas		Ongoing

4.4 Erosion and Sediment Control Practice Maintenance

- ✓ Silt fence – maintenance shall be performed as needed and material removed when “bulges” develop in the silt fence.
- ✓ Stabilized construction entrance – entrance shall be maintained in a condition which shall prevent tracking. This may require periodic top dressing with additional aggregate. All sediment tracked onto or spilled on public rights of way shall be removed immediately. When necessary, wheels must be cleaned to remove sediment prior to entrance on public rights of way. When washing is required, it shall be done in an area stabilized with aggregate and wash water shall be directed away from streams or wetlands preferably to a broad grassed area or a stormwater pond.
- ✓ Rock outlet protection – once a riprap outlet has been installed, the maintenance needs are very low. It should be inspected after high flows for evidence of scour beneath the riprap. Repair should be immediate.
- ✓ Replace top-soil, mulch and seed where seeding has been disturbed.

4.5 Erosion and Sediment Control Inspection

- It is recommended that a rain gage be installed at the site.
- A qualified inspector shall conduct an assessment of the site prior to the commencement of construction and certify in an inspection report that the appropriate erosion and sediment controls described in the SWPPP and required by GP-0-20-001 have been adequately installed to ensure overall preparedness of the site for commencement of construction.
- This qualified inspector must be a Licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received 4 hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the qualified inspector shall receive 4 hours of training every 3 years.
- The day-to-day erosion control activities on the site will be monitored by the construction manager. The qualified inspector (as defined by the NYS DEC SPDES regulations) and his crews will make **at least one inspection every seven (7) days** of erosion control devices, and non-stabilized areas during construction. A maintenance inspection report will be completed by the qualified inspector after each inspection. The report form to be completed by the inspector is attached in **Appendix D**. Reports should be compiled and maintained on-site in the SWPPP 3-ring binder.
- All measures will be maintained in good working order; if repair is necessary, it will be initiated within 24 hours of report. The qualified inspector shall take photographs of any needed repairs and also

photograph when the repairs are completed. These photographs will be time and date stamped and attached to the weekly inspection report.

- Seeded and planted areas will be inspected for bare spots, washouts, and healthy growth. If necessary, spot reseeding or sodding will be implemented.
- A trained contractor will be an employee from the contracting company responsible for the implementation of the SWPPP. This person will be onsite when any soil disturbing activities are being conducted. The trained contractor must have received 4 hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the qualified inspector shall receive 4 hours of training every 3 years. This trained contractor cannot conduct the regular SWPPP compliance inspections unless they meet the qualified inspector qualifications.

4.6 Contractor Sequence Form

The operator shall prepare a summary of construction status using the Construction Sequence Form (included in **Appendix E**) once every month. Significant deviations to the sequence and reasons for those deviations (i.e. weather, subcontractor availability, etc.), shall be noted by the contractor. The schedule shall be used to record the dates for initiation of construction, implementation of erosion control measures, stabilization, etc. A copy of this table will be maintained at the construction site and updated.

5.0 POST CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

5.1 Stormwater Management Controls

The proposed Post Construction Stormwater Management controls on this project are listed below:

- ✓ Infiltration Trench
- ✓ Porous Asphalt/Porous Gravel Pavement

5.2 Green Infrastructure Practices/Runoff Reduction Techniques

The proposed Green Infrastructure practices or Standard Management practices with Runoff Reduction capabilities on this project are listed below:

- ✓ Infiltration Trench
- ✓ Porous Asphalt/ Porous Gravel Pavement

Soil Restoration

Excessively compacted areas and areas of cut and fill on the Project Site will have soil restoration applied as needed and as specified in the table below. Attached in Appendix H is "Deep Ripping and De-compaction, (DEC 2008)." This methodology should be followed for soil restoration as specified in the table below:

Type of Soil Disturbance	Soil Restoration Requirement		Comments/Examples
Minimal Soil Disturbance	Restoration not permitted		Preservation of Natural Features
Areas where topsoil is stripped only-no change in grade	Restoration not required		Clearing and Grubbing
Areas of cut and fill	HSG A& B	HSG C & D	
	apply 6 inches of topsoil	Aerate* and apply 6 inches of topsoil	
Heavy traffic areas onsite (especially in a zone 5-25 feet around buildings, but not within a 5 foot perimeter around foundation walls)	HSG A& B	HSG C & D	
	Aerate and apply 6 inches of topsoil	Apply full Soil Restoration**	
Areas where Runoff Reduction and/or infiltration practices are applied	Restoration not required, but may be applied to enhance the reduction specified for appropriate practices		Keep construction equipment from crossing these areas. To protect newly installed practice from any ongoing construction activities construct a single phase operation fence area.
*Aeration includes the use of machines such as tractor-drawn implements with coulters making a narrow slit in the soil, a roller with many spikes making indentations in the soil, or prongs which function like a mini-subsoiler			
**Per "Deep Ripping and Decompaction, DEC 2008"			

- If compost amendment is required, 2 to 4 inches of screened compost will be incorporated into the soil.
- Prior to application of the deep-ripping and de-compaction, the depth to bedrock or naturally occurring hardpan should be known so that the depth of tillage be adjusted according to those restrictive depths.
- Soils with a slope that exceeds 10% will not have full soil restoration with deep-ripping and de-compaction due to potential for erosion from tilled soil.
- Any soil tillage (deep or shallow) will not be done on soils that are excessively wet, as this will damage the soil.
- Any tillage will not be done within approximately 10' of the drip-line of any existing established trees.
- Any large stones that are unearthed during tillage should be removed from the surface prior to final surface preparation and vegetation establishment.

5.3 Post Construction Stormwater Management Drawings

Post construction stormwater management controls are shown on Construction Drawings included in **Appendix C**.

5.4 Hydraulic and Hydrologic Analysis

The program utilized for quantifying stormwater runoff rates and volumes was **HydroCAD** software, produced by Applied Microcomputer Systems of Chocorua, NH. The SCS 24-hour Type II design storms for 1, 10, and 100-year frequency rainfall were analyzed.

- ✓ Hydrologic/hydraulic analysis for all structural components of the stormwater control system for the applicable design storms (see **Appendix B**).
- ✓ Comparison of post-development stormwater runoff conditions with pre-development conditions (see **Appendix B**).
- ✓ Dimensions, material specifications and installation details for each post-construction stormwater control practice (see **Appendix B and C**).

5.5 Comparison of Pre and Post Construction Stormwater Runoff

Stormwater Quantity. These calculations are based on the HydroCAD analysis.

	Pre Development	Post Development
10 year, 24 hour storm (Qp)	3.53 CFS	1.47 CFS
100 year, 24 hour storm (Qf)	25.45 CFS	13.64 CFS

Water Quality Volume Calculations

The following was utilized to determine water quality volume:

$$WQ_v = \frac{(P)(R_v)(A)}{12}$$

Where:

WQ_v = Water Quality Volume (acre/feet)

P = 90% Rainfall Event

R_v = 0.05 + 0.009(I) where I is impervious cover in percent

A = Subcatchment area in acres

	Required	Provided
Water Quality Volume (WQv)	0.034 AC FT	0.168 AC FT

6.0 POST CONSTRUCTION STORMWATER MAINTENANCE

6.1 Maintenance to be Performed

Terramor Outdoor Resorts will be responsible for the continuous upkeep and maintenance of all post construction stormwater management facilities.

Post-construction maintenance for this project will consist of regular inspections of permanent stormwater management facilities and steep slopes. These maintenance procedures are essential to assure continual performance of the stormwater management practices on your site. During the inspection and any maintenance activity to the stormwater management practices, the responsible party should fill out an inspection and maintenance log (Appendix E) to record that it was done.

Porous Asphalt/ Porous Gravel Pavement

- During the winter, the spreading of sand or other particles for traction cannot be done. If the area is to be plowed of snow, this should be done carefully so as not to upset the permeable pavement.
- Areas that receive high volumes of sediment will require frequent maintenance activities, and areas that experience high volumes of vehicular traffic will clog more readily due to soil compaction. Typical maintenance activities for permeable paving are summarized in the table below:

Typical Maintenance Activities Associated with Permeable Pavers	
Activity	Schedule
Ensure paving area is free of debris	Monthly
Ensure paving dewaterers between storms	Monthly and after storms >0.5"
Ensure area is clean of sediments	Monthly
Mow upland and adjacent areas and seed bare areas	As needed
Vacuum sweep frequently to keep surface free of sediments	Typically 3 to 4 times a year
Inspect the surface for deterioration or spalling	Annually

- Generally, routine vacuum sweeping and high-pressure washing (with proper disposal of removed material and wash water) can maintain infiltration rates when clogged or crusted material is removed. Signs can also be posted visibly within a permeable paving area to prevent such activities as resurfacing, the use of abrasives, and to restrict truck parking.

7.0 CONSTRUCTION WASTE

Waste Materials: All waste materials generated during construction will be disposed at a suitable landfill, or transfer station.

Hazardous Waste: The project will not be a generator of hazardous waste and it is not anticipated that any hazardous waste will be generated during construction. If there are any materials generated, a licensed hazardous waste carrier will be contracted to dispose the hazardous material at a suitable disposal site. If hazardous materials are discovered during construction, the work will be stopped until the issue is resolved.

Waste: Portable sanitary facilities will be made available to construction personnel and will be serviced regularly.

8.0 OFFSITE VEHICLE TRACKING

Excavation equipment involved with the construction will remain on the project site and will not regularly egress or ingress the site. Any trucks used to bring in materials or remove materials via municipal paved roads will do so over a stabilized construction entrance. If any off-site vehicle tracking occurs, the contractor will be directed to initiate, street sweeping program in the immediate vicinity of the site.

9.0 TEMPORARY STABILIZATION FOR FROZEN CONDITIONS

The following temporary stabilization measures **MUST** be performed when construction is occurring during winter/frozen ground conditions. The following requirements do not supersede any other requirements of this SWPPP as they apply to non-frozen ground conditions.

- Perimeter erosion control **MUST** still be installed prior to earthwork disturbance as per this SWPPP.
- Any areas that cannot be seeded to turf by October 1 or earlier will receive a temporary seeding. The temporary seeding will consist of winter rye seeded at the rate of 120 pounds per acre (2.5 pounds per 1,000 square feet) or stabilized as per the temporary stabilization for winter construction/frozen conditions.
- Any area of disturbance that will remain inactive for a period of 14 consecutive days **MUST** be mulched. This includes any previously disturbed areas that are covered with snow.
- Mulch **MUST** consist of loose straw applied at the rate of 2 to 3 bales (90 to 100 pounds) per thousand square feet.
- Mulch **MUST** be applied uniformly over the area of bare soil or bare soil that is covered with snow. For the latter condition, mulch **MUST** be applied on top of snow.
- Using a tracked vehicle, mulch **MUST** be crimped into the bare soil/snow. The tracked vehicle **MUST** be driven across the mulched areas in at least two directions to maximize crimping of mulch into the soil/snow.
- If mulch gets blown off an area to a significant degree, the site inspector **WILL** require that an area be re-mulched in accordance with

Items 2 through 5 above, and this area **WILL** be included on the inspection checklist for the next inspection.

- If a particular area repeatedly experiences loss of mulch due to wind, then the inspector **WILL** require that an alternative method be used to secure the mulch in place. Such alternatives may include the use of netting, tackifier or other methods deemed appropriate by the inspector.
- During periods when snow is melting and/or surface soils are thawing during daytime hours, mulched areas **MUST** be re-tracked (crimped) as per Item 5 above at least once every seven days, more frequently if directed by the inspector. Additional mulch may be required to obtain complete coverage of an area. Biodegradable erosion control matting may be required on steeper slopes.
- Additional stabilization measures for non-frozen ground conditions described in this SWPPP **WILL** be implemented at the time deemed appropriate by the inspector.

During the winter season, if a site has been stabilized and soil disturbing activities have been suspended for the winter, weekly inspections can be suspended. However, monthly inspections must still be conducted. All normal weekly inspections must resume when soil disturbing activities resume.

10.0 SPILL PREVENTION PRACTICES

Good Housekeeping and Material Management Practices

The following good housekeeping and material management practices will be followed on site during the construction project to reduce the risk of spills or other accidental exposure of materials and substances to stormwater runoff.

- Materials will be brought on site in the minimum quantities required.
- All materials stored on site will be stored in a neat, orderly manner in their appropriate containers, and if possible, under a roof or other enclosure.
- Products will be kept in their original containers with the original manufacturer's label.
- Substances will not be mixed with one another unless recommended by the manufacturer.
- Whenever possible, all of a product will be used up before disposal.
- Manufacturer's recommendations for proper use and disposal will be followed.
- The construction manager or his designee will inspect regularly to ensure proper use and disposal of materials on site.
- The contractor shall prohibit washing of tools, equipment, and machinery in or within 100 feet of any watercourse or wetland.
- All above grade storage tanks are to be protected from vehicle damage by temporary barriers.

Inventory for Pollution Prevention Plan

The materials and substances listed below are expected to be on-site during construction.

- Petroleum for fueling vehicles will be stored in above ground storage tanks. Tanks will either be steel with an enclosure capable of holding 110% of the storage tank volume or of a Con-Store, concrete encased type typically employed by NYSDOT. Hydraulic oil and other oils will be stored in their original containers. Concrete and asphalt will be stored in the original delivery trucks.
- Fertilizer may be stored on site in its original container for a short period of time prior to seeding. Original containers will be safely piled on pallets or similar devices to protect from moisture.
- Paints and other similar materials will be stored in their original containers and all empty containers will be disposed of in accordance with label directions.
- Portable sanitary facilities, which contain chemical disinfectants (deodorants) will be located on-site, with the disinfectants held in the tank of the toilet.

Hazardous Products

These practices are used to reduce the risks associated with hazardous materials.

- Products will be kept in original containers unless they are not re-sealable.
- Original labels and material safety data sheets will be retained; they contain important product information.
- If surplus product must be disposed of, manufacturers' or local and State recommended methods for proper disposal will be followed.

Spill Prevention

The following product specific practices will be followed on site.

Petroleum Products:

- Construction personnel should be made aware that emergency telephone numbers are located in this SWPPP.
- The contractor shall immediately contact NYSDEC in the event of a spill, and shall take all appropriate steps to contain the spill, including construction of a dike around the spill and placing absorbent material over this spill.

- The contractor shall instruct personnel that spillage of fuels, oils, and similar chemicals must be avoided and will have arranged with a qualified spill remediation company to serve the site.
- Fuels, oils, and chemicals will be stored in appropriate and tightly capped containers. Containers shall not be disposed of on the project site.
- Fuels, oils, chemicals, material, equipment, and sanitary facilities will be stored/located away from trees and at least 100 feet from streams, wells, wet areas, and other environmentally sensitive sites.
- Dispose of chemical containers and surplus chemicals off the project site in accordance with label directions.
- Use tight connections and hoses with appropriate nozzles in all operations involving fuels, lubricating materials or chemicals.
- Use funnels when pouring fuels, lubricating materials or chemicals.
- Refueling and cleaning of construction equipment will take place in parking areas to provide rapid response to emergency situations.
- All on-site vehicles will be monitored for leaks and receive regular preventative maintenance to reduce the chance of leakage. Any vehicle leaking fuel or hydraulic fuel will be immediately scheduled for repairs and use will be discontinued until repairs are made.

Fertilizers:

- Fertilizer will be stored in its original containers on pallets with water resistant coverings.
- Proper delivery scheduling will minimize storage time.
- Any damaged containers will be repaired immediately upon discovery and any released fertilizer recovered to the fullest extent practicable.

Paints:

- All containers will be tightly sealed and stored when not required for use.
- Excess paint will not be discharged to the storm water system or wastewater system, but will be properly disposed of according to manufacturers' instructions or State and local regulations.

Concrete Trucks:

- Concrete trucks will be allowed to wash out or discharge surplus concrete or drum wash water only at designated locations on site.

Asphalt Trucks:

- Asphalt trucks shall not discharge surplus asphalt on the site.

Spill Control Practices

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup. The construction manager or site superintendent responsible for the day-to-day site operations will be the spill prevention and cleanup coordinator. He will designate at least three other site personnel who will receive spill prevention and cleanup training. These individuals will each become responsible for a particular phase of prevention and cleanup. The names of responsible spill personnel will be posted in the material storage area and in the onsite construction office or trailer.

- Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies. Any spill in excess or suspected to be in excess of two gallons will be reported to the NYSDEC Regional Spill Response Unit. Notification to the NYSDEC (1-800-457-7362) must be completed within two hours of the discovery of the spill.
- Materials and equipment necessary for spill cleanup will be kept in the material storage area onsite. Equipment and materials will include but not be limited to absorbent pads, brooms, dust pans, mops, rags, gloves, goggles, activated clay, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- All spills will be cleaned up immediately after discovery.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with spilled substance.
- Spills of toxic or hazardous material will be reported to the appropriate State or local government agency, regardless of the size

11.0 CERTIFICATIONS

Preparer Certification of Compliance with Federal, State, and Local Regulations

This Stormwater Pollution Prevention Plan was prepared in accordance with the New York State Department of Environmental Conservation SPDES General Permit for Stormwater Discharges from Construction Activities (Permit No. GP-0-20-001), pursuant to Article 17, Titles 7, 8 and Article 70 of the Environmental Conservation Law. This SPDES General Permit implements the Federal Clean Water Act pertaining to stormwater discharges.

Name: Douglas Heller Title: Civil Engineer
Signature: _____ Date: _____
Company Name: The LA Group, PC

Owner Pollution Prevention Plan Certification

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who are directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law.

I understand that GP-0-20-001 requires site inspections be conducted by a qualified professional once every seven (7) days and when approved in writing by the NYSDEC, disturbances of greater than five (5) acres at one time require site inspections two (2) times every seven (7) days. These inspections shall be performed by a qualified professional as defined by the General Permit.

The Owner/Operator will be held financially responsible for any and all fines related to work tasks that are not specified by the Contractor(s)/Subcontractor(s) below.

Name: Ahmed Helmi Title: _____
Signature: _____ Date: _____
Company Name: _____

Contractor and Subcontractor Certification

I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceeding.

Name _____ Title _____

Signature _____ Date _____

Company Name _____

Address _____

City, State, Zip _____

Phone Number _____

SWPPP Components You Are Responsible For	1.	_____
	2.	_____
	3.	_____
	4.	_____
	5.	_____
	6.	_____

Name of Trained
Individual Responsible for
SWPPP Implementation _____ Title _____Signature of Trained
Individual Responsible for
SWPPP Implementation _____ Date _____

Contractor and Subcontractor Certification

I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceeding.

Name _____ Title _____

Signature _____ Date _____

Company Name _____

Address _____

City, State, Zip _____

Phone Number _____

SWPPP Components You Are Responsible For	1.	_____
	2.	_____
	3.	_____
	4.	_____
	5.	_____
	6.	_____

Name of Trained
Individual Responsible for
SWPPP Implementation _____ Title _____Signature of Trained
Individual Responsible for
SWPPP Implementation _____ Date _____

Contractor and Subcontractor Certification

I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceeding.

Name _____ Title _____

Signature _____ Date _____

Company Name _____

Address _____

City, State, Zip _____

Phone Number _____

SWPPP Components
You Are Responsible For

1. _____
2. _____
3. _____
4. _____
5. _____
6. _____

Name of Trained
Individual Responsible for
SWPPP Implementation _____ Title _____Signature of Trained
Individual Responsible for
SWPPP Implementation _____ Date _____

Contractor and Subcontractor Certification

I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceeding.

Name _____ Title _____

Signature _____ Date _____

Company Name _____

Address _____

City, State, Zip _____

Phone Number _____

SWPPP Components
You Are Responsible For

1. _____
2. _____
3. _____
4. _____
5. _____
6. _____

Name of Trained
Individual Responsible for
SWPPP Implementation _____ Title _____Signature of Trained
Individual Responsible for
SWPPP Implementation _____ Date _____

12.0 DEFINITIONS

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition, or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, tree removal, stump removal and/or brush removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Construction Phasing Plan - a plan designed to construct particular portions of an individual project at different times. Phasing is often used when a project is very large to limit the disturbance at a single time to 5 acres per phase.

Erosion and Sediment Control Practices – temporary measures installed prior to construction and maintained during construction to temporarily treat any stormwater runoff. Once construction is completed and post-construction stormwater management practices are installed and the site is stabilized, the erosion and sediment control practices are removed from the site.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete pavement.

Green Infrastructure – in the context of stormwater management, the term green infrastructure includes a wide array of practices at multiple scales to manage and treat stormwater, maintain and restore natural hydrology and ecological function by infiltration, evapotranspiration, capture and reuse of stormwater, and establishment of natural vegetative features. On a regional scale, green infrastructure is the preservation and restoration of natural landscape features, such as forests, floodplains and wetlands, coupled with policies such as infill and redevelopment that reduce overall imperviousness in a watershed or ecoregion. On the local scale green infrastructure consist of site and neighborhood specific practices and runoff reduction techniques. Such practices essentially result in runoff reduction and or establishment of habitat areas with significant utilization of soils, vegetation, and engineered media rather than traditional hardscape collection, conveyance and storage structures. Some examples include green roofs, trees and tree boxes, pervious pavement, rain gardens, vegetated swales, planters, reforestation and protection and enhancement of riparian buffers and floodplains.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways, and sidewalks); building rooftops, and miscellaneous impermeable structures such as patios, pools, and sheds.

Municipal Separate Storm Sewer (MS4) – a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- i. Owned or operated by a state, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State.
- ii. Designed or used for collecting or conveying stormwater
- iii. Which is not a combined sewer
- iv. Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

Notice of Intent – a standardized format notification sent to the NYSDEC to inform them of the proposed activity to be sent after the SWPPP has been completed.

Owner or Operator – means the person, persons or legal entity which owns or leases the property on which the construction activity is occurring; and/or an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications.

Post-Construction Stormwater Management Practices – permanent devices constructed or installed onsite to treat stormwater from a site when construction is completed.

Qualified Inspector – means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s). It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years. It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Qualified Professional – means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional

Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145) , shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

Regulated, Traditional Land Use Control MS4 - means a city, town, or village with land use control authority that is required to gain coverage under New York State DEC's SPDES General Permit for Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s).

Sequence of Operations – the individual steps and their specific order which are undertaken in order to construct a project or a given phase of a project from beginning to end. (i.e. clearing, grading, foundation work, landscaping, etc.)

State Pollutant Discharge Elimination System (SPDES) – means the system established pursuant to Article 17 of the Environmental Conservation Law (ECL) and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Stormwater Pollution Prevention Plan (SWPPP) - a report that is compiled providing detailed information about the proposed activity and the specifics to how the stormwater will be managed during construction and after construction is completed.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic Ocean, within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface or underground waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800-941.

Temporary Stabilization – means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Trained Contractor – means an employee from a contracting (construction) company responsible for the day to day implementation of the SWPPP. The trained contractor must have received 4 hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other

Department endorsed entity. After receiving the initial training, the qualified inspector shall receive 4 hours of training every 3 years.

It can also mean an employee from the contracting (construction) company that meets the qualified inspector qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received 4 hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity.

G:\Proj-2021\2021136_Terramor_Lake_Placid\2021136Enviro\02SWPPP\2021136_SWPPP.docx

Appendix A

Notice of Intent (NOI)

NOI for coverage under Stormwater General Permit for Construction Activity

version 1.35

(Submission #: HPN-7KVY-56BJ6, version 1)

Details

Submission Alias 2021136 Terramor Lake Placid

Originally Started By Cameron Alber

Alternate Identifier Terramor Lake Placid

Submission ID HPN-7KVY-56BJ6

Submission Reason New

Status Draft

Form Input

Owner/Operator Information

Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)

Terramor Outdoor Resorts

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

Helmi

Owner/Operator Contact Person First Name

Ahmad

Owner/Operator Mailing Address

550N 31st Street

City

Billings

State

MT

Zip

59101

Phone

2026897771

Email

ahelmi@koa.net

Federal Tax ID

NONE PROVIDED

Project Location

Project/Site Name

Terramor Lake Placid

Street Address (Not P.O. Box)

77 Fox Farm Road

Side of Street

North

City/Town/Village (THAT ISSUES BUILDING PERMIT)

Wilmington

State

NY

Zip

12997

DEC Region

5

County

ESSEX

Name of Nearest Cross Street

NY-86

Distance to Nearest Cross Street (Feet)

1900

Project In Relation to Cross Street

East

Tax Map Numbers Section-Block-Parcel

26.3-1-6.110

Tax Map Numbers

NONE PROVIDED

1. Coordinates

Provide the Geographic Coordinates for the project site. The two methods are:

- Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates.
- The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

Navigate to your location and click on the map to get the X,Y coordinates

44.36395017937777,-73.83545330110418

Project Details**2. What is the nature of this project?**

Redevelopment with no increase in impervious area

3. Select the predominant land use for both pre and post development conditions.**Pre-Development Existing Landuse**

Commercial

Post-Development Future Land Use

Commercial

3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area.

*** ROUND TO THE NEAREST TENTH OF AN ACRE. ***

Total Site Area (acres)

65.3

Total Area to be Disturbed (acres)

18.1

Existing Impervious Area to be Disturbed (acres)

5.9

Future Impervious Area Within Disturbed Area (acres)

5.4

5. Do you plan to disturb more than 5 acres of soil at any one time?

No

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%)

70

B (%)

30

C (%)

0

D (%)

0

7. Is this a phased project?

No

8. Enter the planned start and end dates of the disturbance activities.

Start Date

03/20/2023

End Date

09/15/2023

9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Ausable River

9a. Type of waterbody identified in question 9?

River Off Site

Other Waterbody Type Off Site Description

NONE PROVIDED

9b. If "wetland" was selected in 9A, how was the wetland identified?

NONE PROVIDED

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-20-001?

No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-20-001?

No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

Yes

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as D (provided the map unit name is inclusive of slopes greater than 25%), E or F on the USDA Soil Survey?

No

If Yes, what is the acreage to be disturbed?

NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

No

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?

Yes

16. What is the name of the municipality/entity that owns the separate storm sewer system?

Town of Wilmington

17. Does any runoff from the site enter a sewer classified as a Combined Sewer?

No

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?

No

19. Is this property owned by a state authority, state agency, federal government or local government?

No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)

No

Required SWPPP Components

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?

Yes

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?

Yes

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?

Yes

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

Professional Engineer (P.E.)

SWPPP Preparer

The LA Group

Contact Name (Last, Space, First)

Heller, Douglas

Mailing Address

40 Long Alley

City

Saratoga Springs

State

New York

Zip

12866

Phone

5185878100

Email

dheller@thelagroup.com

Download SWPPP Preparer Certification Form

Please take the following steps to prepare and upload your preparer certification form:

- 1) Click on the link below to download a blank certification form
- 2) The certified SWPPP preparer should sign this form
- 3) Scan the signed form
- 4) Upload the scanned document

[Download SWPPP Preparer Certification Form](#)

Please upload the SWPPP Preparer Certification

NONE PROVIDED

Comment

NONE PROVIDED

Erosion & Sediment Control Criteria

25. Has a construction sequence schedule for the planned management practices been prepared?

Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:

Temporary Structural

Silt Fence

Stabilized Construction Entrance

Biotechnical

None

Vegetative Measures

Seeding

Mulching

Topsoiling

Permanent Structural

Rock Outlet Protection

Land Grading

Other

NONE PROVIDED

Post-Construction Criteria

*** IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.**

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

Reduction of Clearing and Grading

Preservation of Undisturbed Area

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)
0.034

29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRV Capacity that were used to reduce the Total WQv Required (#28).

Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

30. Indicate the Total RRV provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRV capacity identified in question 29. (acre-feet)
0.168

31. Is the Total RRV provided (#30) greater than or equal to the total WQv required (#28)?
Yes

If Yes, go to question 36. If No, go to question 32.

32. Provide the Minimum RRV required based on HSG. [Minimum RRV Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)
NONE PROVIDED

32a. Is the Total RRV provided (#30) greater than or equal to the Minimum RRV Required (#32)?
NONE PROVIDED

If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRV Provided in #30).

Also, provide the total impervious area that contributes runoff to each practice selected.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRV Capacity identified in question #29. (acre-feet)
NONE PROVIDED

Note: For the standard SMPs with RRV capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRV provided (#30) and the WQv provided (#33a).
NONE PROVIDED

35. Is the sum of the RRV provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?
NONE PROVIDED

If Yes, go to question 36.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.

CPv Required (acre-feet)

NONE PROVIDED

CPv Provided (acre-feet)

NONE PROVIDED

36a. The need to provide channel protection has been waived because:

Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.

Overbank Flood Control Criteria (Qp)

Pre-Development (CFS)

3.53

Post-Development (CFS)

1.47

Total Extreme Flood Control Criteria (Qf)

Pre-Development (CFS)

25.48

Post-Development (CFS)

13.64

37a. The need to meet the Qp and Qf criteria has been waived because:

NONE PROVIDED

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

Yes

If Yes, Identify the entity responsible for the long term Operation and Maintenance

Terramor Outdoor Resorts

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

NONE PROVIDED

Post-Construction SMP Identification

Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

RR Techniques (Area Reduction)

Round to the nearest tenth

Total Contributing Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)

NONE PROVIDED

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

Total Contributing Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)

NONE PROVIDED

Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

RR Techniques (Volume Reduction)

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)

NONE PROVIDED

Total Contributing Impervious Acres for Vegetated Swale (RR-5)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Garden (RR-6)

NONE PROVIDED

Total Contributing Impervious Acres for Stormwater Planter (RR-7)

NONE PROVIDED

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)

NONE PROVIDED

Total Contributing Impervious Acres for Porous Pavement (RR-9)

1.4

Total Contributing Impervious Acres for Green Roof (RR-10)

NONE PROVIDED

Standard SMPs with RRv Capacity

Total Contributing Impervious Acres for Infiltration Trench (I-1)

0.44

Total Contributing Impervious Acres for Infiltration Basin (I-2)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Well (I-3)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Infiltration System (I-4)

NONE PROVIDED

Total Contributing Impervious Acres for Bioretention (F-5)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Swale (O-1)

NONE PROVIDED

Standard SMPs

Total Contributing Impervious Acres for Micropool Extended Detention (P-1)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Pond (P-2)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Extended Detention (P-3)

NONE PROVIDED

Total Contributing Impervious Acres for Multiple Pond System (P-4)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Pond (P-5)

NONE PROVIDED

Total Contributing Impervious Acres for Surface Sand Filter (F-1)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Sand Filter (F-2)

NONE PROVIDED

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)

NONE PROVIDED

Total Contributing Impervious Acres for Organic Filter (F-4)

NONE PROVIDED

Total Contributing Impervious Acres for Shallow Wetland (W-1)

NONE PROVIDED

Total Contributing Impervious Acres for Extended Detention Wetland (W-2)

NONE PROVIDED

Total Contributing Impervious Acres for Pond/Wetland System (W-3)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Wetland (W-4)

NONE PROVIDED

Total Contributing Impervious Acres for Wet Swale (O-2)

NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

Total Contributing Impervious Area for Hydrodynamic

NONE PROVIDED

Total Contributing Impervious Area for Wet Vault

NONE PROVIDED

Total Contributing Impervious Area for Media Filter

NONE PROVIDED

"Other" Alternative SMP?

NONE PROVIDED

Total Contributing Impervious Area for "Other"

NONE PROVIDED

Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

Manufacturer of Alternative SMP

NONE PROVIDED

Name of Alternative SMP
NONE PROVIDED

Other Permits

40. Identify other DEC permits, existing and new, that are required for this project/facility.
None

If SPDES Multi-Sector GP, then give permit ID
NONE PROVIDED

If Other, then identify
NONE PROVIDED

41. Does this project require a US Army Corps of Engineers Wetland Permit?
No

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth
NONE PROVIDED

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.
NONE PROVIDED

MS4 SWPPP Acceptance

43. Is this project subject to the requirements of a regulated, traditional land use control MS4?
No

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?
NONE PROVIDED

MS4 SWPPP Acceptance Form Download
Download form from the link below. Complete, sign, and upload.
[MS4 SWPPP Acceptance Form](#)

MS4 Acceptance Form Upload
NONE PROVIDED
Comment
NONE PROVIDED

Owner/Operator Certification

Owner/Operator Certification Form Download
Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.
[Owner/Operator Certification Form \(PDF, 45KB\)](#)

Upload Owner/Operator Certification Form
NONE PROVIDED
Comment
NONE PROVIDED

Appendix B

Stormwater Management Report Hydro CAD

Stormwater Management Report

for:

Terramor Lake Placid
at
77 Fox Farm Road
Wilmington, NY 12997
Essex County

Owner/Operator(s):

Terramor Outdoor Resort
550N 31st Street
Billings, MT 59101
Contact: Ahmed Helmi
(202) 689-7771

SWM Report Contact(s):

The LA Group, PC
40 Long Alley
Saratoga Springs, NY 12866
1-518-587-8100
Project No. 2021136

Preparation Date:
October 14, 2022

Table of Contents

1.0	INTRODUCTION	4
2.0	PROJECT DESCRIPTION	4
2.1	SITE LOCATION	4
2.2	PROJECT DESCRIPTION.....	4
2.3	SOIL CONDITIONS/SOIL TESTING.....	4
2.4	CURVE NUMBERS AND RAINFALL DATA.....	5
3.0	EXISTING CONDITIONS	5
4.0	PROPOSED CONDITIONS	5
5.0	NYSDEC DESIGN CRITERIA	6
5.1	SITE PLANNING TO PRESERVE NATURAL FEATURES.....	7
5.2	WATER QUALITY VOLUME (WQV)	8
5.3	RUNOFF REDUCTION VOLUME (RRV).....	9
5.4	CHANNEL PROTECTION VOLUME (CPV)	10
5.5	OVERBANK FLOOD (QP) AND EXTREME FLOOD (QF) ATTENUATION	10
6.0	PROPOSED STORMWATER FACILITIES	10
6.1	PRETREATMENT.....	11
6.2	TREATMENT	11
7.0	POST-CONSTRUCTION MAINTENANCE REQUIREMENTS	11
7.0	REFERENCES	12

Attachment

- A Soil Investigations**
 - Soil Survey**
 - Natural Resource Map**
- B Existing Conditions Watershed Map and HydroCAD Calculations**
- C Proposed Conditions Watershed Map, HydroCAD Calculations**
- D Storm Data**

1.0 INTRODUCTION

The following is a Stormwater Management Report (SWM Report) developed for the Operator, Terramor Outdoor Resort, Terramor Lake Placid, herein referred to as the “Project.” It is prepared in accordance with the New York State Department of Environmental Conservation (NYSDEC) Stormwater Management Design Manual, dated January 2015.

The Project has been designed in accordance with Chapter 9 of the NYSDEC Stormwater Management Design Manual (SWMDM), and NYSDEC’s General Permit GP-0-20-001 for construction activities. Stormwater calculations were performed utilizing widely accepted engineering methodologies, including TR-55, and the stormwater modeling computer program HydroCAD (version 10.00) produced by HydroCAD Software Solutions, LLC.

2.0 PROJECT DESCRIPTION

2.1 Site Location

The Project is located off Fox Farm Road, Essex County, NY 12997. Access to the site is off Fox Farm Road

2.2 Project Description

The Project includes the construction of a campground with several buildings, cabins, gravel drives, and a pool. The remainder of the proposed site improvements includes site lighting, landscaping, stormwater controls, and water and sewer infrastructure. The Project Site represents the area that will be disturbed as a result of the Project. The Project Site represents the area that will be disturbed as a result of the Project. The project is considered redevelopment project per Chapter 9 of the SWMDM. The Project Site represents the area that will be disturbed as a result of the Project.

2.3 Soil Conditions/Soil Testing

According to the Natural Resources Conservation Service (NRCS) Web Soil Survey, the area including and surrounding the Project Site is comprised Adams loamy sand, Fernlake loamy fine sand, and Tunbridge-Lyman complex. The hydrological soil group (HSG) classifications are ‘A’ except for Tunbridge-Lyman complex which has a HSG of ‘B’.

Test pits, percolations tests and falling head permeability were completed by Brett Strom of The LA Group on June 23, 2017. Results of the tests are provided in Attachment A of the Stormwater Management Report (Appendix B).

2.4 Curve Numbers and Rainfall Data

The surface cover for the project area is grass, woods and an impervious driveway/buildings. The curve numbers utilized in the modeling were assigned based on cover type and HSG soil classification.

The design storms used for the pre-development versus post-development comparison were the 1, 10, and 100-year, 24-hour duration, SCS Type II events. The rainfall amounts for these storms are 1.90, 3.35, and 5.30 inches, respectively.

3.0 EXISTING CONDITIONS

The Project area existing condition, for which this stormwater management plan is based, consists of the existing KOA Holiday Campground. The cover type present on site is primarily woods with some impervious drives and buildings. Under the watershed's existing condition, runoff from the site flows north to the Ausable river (Analysis Points 1) and east in a swale along Fox Farm Road (Analysis Point 2). Analysis Points 1 and Analysis Point 2 were utilized in comparing all pre- versus post-runoff conditions. Refer to drawing "W-1 Existing Conditions Watershed Map," located in Attachment B for more information.

Table 3-1 below provides a summary of the existing conditions peak discharge rates for the Project's watershed.

Table 3-1 Existing Conditions Peak Discharge Rates		
Analysis Point	AP-1	AP-2
Design Storm	(cfs)	(cfs)
10-Year	2.07	1.46
100-Year	13.37	12.11

Refer to Attachment B for more information on the existing conditions watershed modeling.

4.0 PROPOSED CONDITIONS

Under the watershed's Proposed Condition, stormwater from the Project will continue to discharge to the same points as in the Existing Condition (Analysis Points 1 and Analysis Point 2). The total watershed has generally remained unchanged, as is shown on the drawing "W-2 Proposed Conditions Watershed Map" contained in Attachment C. To meet NYSDEC requirements (see Section 5.0 NYSDEC Design Criteria of this report) pocket ponds and

bioretention basins have been incorporated into the stormwater management design to mitigate the quality and quantity of stormwater runoff discharged from the Project Site.

Table 4-1 below provides a summary of the existing conditions versus proposed conditions peak discharge rates for the Project's watershed.

Table 4-1 Existing Conditions Versus Proposed Conditions Peak Discharge Rates				
Analysis Point	AP-1		AP-2	
	Existing	Proposed	Existing	Proposed
Design Storm	(cfs)	(cfs)	(cfs)	(cfs)
10-Year	2.07	0.97	1.46	0.50
100-Year	13.37	7.90	12.11	5.74

Refer to Attachment C for more information on the proposed conditions watershed modeling.

5.0 NYSDEC DESIGN CRITERIA

The New York State Stormwater Management Design Manual, dated January 2015 (The Manual) has been utilized to develop the stormwater management plan. The Manual includes a five-step process that involves site planning and stormwater management practice selection. The five steps include;

- Site planning to preserve natural features and reduce impervious cover,
- Calculation of the Water Quality Volume (WQv) for the Site,
- Incorporation of green infrastructure techniques and standard SMPs with Runoff Reduction Volume (RRv) capacity,
- Use of standard SMPs where applicable, to treat the portion of WQv not addressed by green infrastructure techniques and standard SMPs with RRv capacity, and
- Design of volume and peak rate control (where required)

The approach of the stormwater management plan was to address the stormwater requirements separately. The five steps were reduced to Site Planning to Preserve Natural Features, Water Quality Volume, Runoff Reduction Volume, Channel Protection Volume, and Overbank Flood and Extreme Storm Attenuation, as discussed in the following sections.

Attachment D of this report contains detailed calculations for determining and summarizing the required and provided volumes for Water Quality and Runoff Reduction. In general, the required

design criteria (WQv and RRv) were calculated for all areas where site disturbance or green infrastructure techniques are proposed.

5.1 Site Planning to Preserve Natural Features

Within Chapter 3 of The Manual, Table 3.1 Green Infrastructure Planning General Categories and Specific Practices includes a list of planning practices utilized in the planning and design of a project. There are two categories, Preservation of Natural Resources and Reduction of Imperious Cover.

Preservation of Natural Resources includes:

- Preservation of Undisturbed Areas
- Preservation of Buffers
- Reduction of Clearing and Grading
- Locating Development in Less Sensitive Areas
- Open Space Design
- Soil Restoration

Reduction of Impervious Cover includes:

- Roadway Reduction
- Sidewalk Reduction
- Driveway Reduction
- Cul-de-sac Reduction
- Building Footprint Reduction
- Parking Reduction

A Natural Resource Map for Green Infrastructure Planning has been developed which indicates natural resource areas and critical environmental areas to be protected (where feasible). As required in Section 3.6 of The Manual, the map includes (where applicable):

- Jurisdictional Wetlands
 - There are no Jurisdictional Wetlands are impacted by the Project.
- Waterways
 - No waterways are impacted by the Project.
- Wetland Adjacent Area
 - There are no NYSDEC jurisdictional wetlands and associated buffers located on the project site.
- Floodplains
 - The project is not within the flood plain.
- Forest, vegetative cover

- Project is designed to maintain as much of the woods as feasible.
- Topography/Steep slopes
 - There are steep slopes located throughout the project. The project has been designed to minimize development of these areas.
- Existing soils, including hydrologic soil groups and soil erodibility
 - See Section 2.3 of this Report.
- Drainage Patterns
 - See Section 3.0 of this Report.
- Bedrock/Significant geological features
 - See Section 2.3 of this Report.

The Natural Resource Plan indicates the areas to be avoided and depicts the area most suitable for development.

5.2 Water Quality Volume (WQv)

The Water Quality Volume (WQv) requirement is designed to improve water quality sizing to capture and treat 90% of the average annual stormwater runoff volumes. The WQv is directly related to the amount of impervious cover created at a site. The following equation is used to determine the water quality storage volume.

$$WQv = \frac{(P)(Rv)(A)}{12}$$

Where:

- WQv = Water quality volume (acre/feet)
 P = 90% Rainfall Event (1.00" for Wilmington)
 Rv = 0.05 + 0.009(I) where I is percent impervious cover
 A = Site area in acres

The required WQv will be provided by porous asphalt and infiltration trench designed in accordance with the SWMDM. The total required WQv for the project is 0.168 ac-ft. Refer to Table 5-1 for a summary of the provided water quality volumes for the Project.

Table 5-1		
Water Quality Volume (WQv) Summary		
SMP	Type	Provided
		(ac-ft)
SMP1	Porous Pavement	0.022
SMP2	Porous Pavement	0.017
SMP3	Porous Pavement	0.006

SMP4	Porous Pavement	0.003
SMP5	Porous Pavement	0.011
SMP6	Porous Pavement	0.013
SMP7	Porous Pavement	0.013
SMP8	Porous Pavement	0.043
SMP9	Porous Pavement	0.005
SMP10	Infiltration Trench	0.009
SMP11	Infiltration Trench	0.017
SMP12	Infiltration Trench	0.003
SMP13	Infiltration Trench	0.005
TOTAL		0.168

Refer to Attachment D for detailed WQv calculations.

5.3 Runoff Reduction Volume (RRv)

Section 4.3 of the Manual states, “Runoff reduction shall be achieved by infiltration, groundwater recharge, reuse, recycle, evaporation/evapotranspiration of 100 percent of the post-development water quality volumes to replicate pre-development hydrology by maintaining pre-construction infiltration, peak runoff flow, discharge volume, as well as minimizing concentrated flow by using runoff control techniques to provide treatment in a distributed manner before runoff reaches the collection system.”

The Project does not propose an increase in impervious area and therefor is not required to meet any RRv requirements.

Utilizing green infrastructure and stormwater management practices with RRv capabilities throughout the project an RRv of 0.168 acre-feet is provided. See Table 5-2 for a summary of the provided runoff reduction volumes for each green infrastructure practice.

Table 5-2	
Runoff Reduction Volume (RRv) Summary	
SMP	Provided
	(unit)
5.3.1 Conservation of Natural Areas	-
5.3.2 Sheetflow to Riparian Buffers/Filter Strips	-
5.3.3 Vegetated Open Swales	-

5.3.4 Tree Planting/Tree Box	-
5.3.5 Disconnection of Rooftop Runoff	-
5.3.6 Stream Daylighting	-
5.3.7 Rain Garden	-
5.3.8 Green Roof	-
5.3.9 Stormwater Planters	-
5.3.10 Rain Tanks/Cisterns	-
5.3.11 Porous Pavement	0.133
SMP10-13 Infiltration Trench	0.034
TOTAL	0.133 (ac-ft)

Refer to Attachment D for detailed RRv calculations.

5.4 Channel Protection Volume (CPv)

The channel protection volume is reduced using green infrastructure practices.

5.5 Overbank Flood (Qp) and Extreme Flood (Qf) Attenuation

The primary purpose of the Overbank Flood (Qp) control sizing criterion is to prevent an increase in the frequency and magnitude of out-of-bank flooding generated by urban development. It requires storage and attenuation of the 10-year, 24-hour storm to ensure post-development peak discharge rates do not exceed the pre-development condition.

The intent of the Extreme Flood (Qf) criteria is to (a) prevent the increased risk of flood damage from large storm events, (b) maintain the boundaries of the pre-development 100-year floodplain, and (c) protect the physical integrity of stormwater management practices. It requires storage and attenuation of the 100-year, 24-hour storm to ensure post-development peak discharge rates do not exceed the pre-development condition.

During the 10-year and 100-year 24-hour storm the post-development peak discharge rates do not exceed the pre-development rates. See Table 4-1 of this Report for detailed comparison of pre- and post-development peak rates.

6.0 PROPOSED STORMWATER FACILITIES

The project proposes an overall reduction of impervious are of 18.33%. the required WQv is therefore equal to 25% of the WQv of the existing disturbed impervious area per section 9.2.B.II of the Storm water Management Design Manual. The Project is proposing the installation of

porous pavement (SMP1-9) and infiltration trench (SMP10-13) throughout the site to provide this WQv treatment. Additionally shallow depressions and a level spreader are proposed to manage runoff rates off the site.

6.1 Pretreatment

Pretreatment of runoff contributing the porous pavement and infiltration trench will be provided by filtering through the stone media of the system.

6.2 Treatment

Treatment for runoff entering the porous pavement and the infiltration trench will be treated by infiltration into the underlying soils.

7.0 POST-CONSTRUCTION MAINTENANCE REQUIREMENTS

Terramor Outdoor Resorts will be responsible for the continuous upkeep and maintenance of all stormwater management facilities. Maintenance includes, but is not limited to, cleaning of sediment from drainage inlet sumps, removal of sediment from SMPs, cleaning conveyance piping and channels of obstructions, inspection and repair as required of any outlet control mechanisms and repairing any other detriments in the design that is resulting in the facilities to not function as intended in the design.

8.0 REFERENCES

1. Urban Hydrology for Small Watersheds. Published by the U.S. Soil Conservation Service, Washington, D.C., June 1986.
2. HydroCAD 10.00 Computer Program, by HydroCAD Software Solutions, LLC.
3. NYSDEC Stormwater Management Design Manual. Published by the New York State Department of Environmental Conservation, Updated January 2015.

G:\Proj-2021\2021096_Terramor_Lake_Placid\2021136Enviro\02SWPPP\2021136_SWM Report.doc

Attachment A

**Soil Investigations
Soil Survey
Natural Resource Map**



United States
Department of
Agriculture


NRCS

Natural
Resources
Conservation
Service

A product of the National
Cooperative Soil Survey,
a joint effort of the United
States Department of
Agriculture and other
Federal agencies, State
agencies including the
Agricultural Experiment
Stations, and local
participants

Custom Soil Resource Report for **Essex County, New York**

Terramor Lake Placid



October 6, 2022

Preface

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (<http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/>) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (<https://offices.sc.egov.usda.gov/locator/app?agency=nrcs>) or your NRCS State Soil Scientist (http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/?cid=nrcs142p2_053951).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require

alternative means for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

Contents

Preface	2
How Soil Surveys Are Made	5
Soil Map	8
Soil Map.....	9
Legend.....	10
Map Unit Legend.....	11
Map Unit Descriptions.....	11
Essex County, New York.....	13
AdA—Adams loamy sand, 0 to 3 percent slopes.....	13
AdC—Adams loamy sand, 8 to 15 percent slopes.....	14
AdE—Adams loamy sand, 25 to 45 percent slopes.....	15
FnB—Fenlake loamy fine sand, 3 to 8 percent slopes, very bouldery.....	17
TuD—Tunbridge-Lyman complex, 15 to 35 percent slopes, very rocky, very bouldery.....	18
References	22

How Soil Surveys Are Made

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil

scientists classified and named the soils in the survey area, they compared the individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.

After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and


Custom Soil Resource Report

identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.

Soil Map

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.

Custom Soil Resource Report Soil Map



Custom Soil Resource Report

MAP LEGEND

Area of Interest (AOI)

 Area of Interest (AOI)

Soils

 Soil Map Unit Polygons

 Soil Map Unit Lines

 Soil Map Unit Points

Special Point Features

 Blowout

 Borrow Pit

 Clay Spot

 Closed Depression

 Gravel Pit

 Gravelly Spot

 Landfill

 Lava Flow

 Marsh or swamp

 Mine or Quarry

 Miscellaneous Water

 Perennial Water

 Rock Outcrop


 Saline Spot

 Sandy Spot

 Severely Eroded Spot


 Sinkhole

 Slide or Slip

 Sodic Spot

 Spoil Area

 Stony Spot

 Very Stony Spot

 Wet Spot

 Other

 Special Line Features

Water Features

 Streams and Canals

Transportation

 Rails


 Interstate Highways

 US Routes

 Major Roads

 Local Roads

Background

 Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Essex County, New York
Survey Area Data: Version 22, Sep 10, 2022

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jun 18, 2020—Jun 20, 2020

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
AdA	Adams loamy sand, 0 to 3 percent slopes	32.4	49.6%
AdC	Adams loamy sand, 8 to 15 percent slopes	0.4	0.6%
AdE	Adams loamy sand, 25 to 45 percent slopes	8.2	12.6%
FnB	Fernlake loamy fine sand, 3 to 8 percent slopes, very bouldery	4.5	6.8%
TuD	Tunbridge-Lyman complex, 15 to 35 percent slopes, very rocky, very bouldery	19.8	30.3%
Totals for Area of Interest		65.4	100.0%

Map Unit Descriptions

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially where the pattern was so complex that it

was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

Essex County, New York

AdA—Adams loamy sand, 0 to 3 percent slopes

Map Unit Setting

National map unit symbol: 9s3b

Elevation: 510 to 3,030 feet

Mean annual precipitation: 34 to 50 inches

Mean annual air temperature: 37 to 45 degrees F

Frost-free period: 100 to 130 days

Farmland classification: Farmland of statewide importance

Map Unit Composition

Adams and similar soils: 85 percent

Minor components: 15 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Adams

Setting

Landform: Deltas, outwash plains, kame terraces

Landform position (two-dimensional): Summit

Landform position (three-dimensional): Tread

Down-slope shape: Linear

Across-slope shape: Linear

Parent material: Sandy glaciolacustrine deposits derived from gneiss

Typical profile

Oe - 0 to 2 inches: moderately decomposed plant material

Oa - 2 to 4 inches: highly decomposed plant material

E - 4 to 5 inches: sand

Bhs - 5 to 8 inches: loamy sand

Bs - 8 to 14 inches: loamy sand

BC - 14 to 23 inches: sand

C - 23 to 72 inches: sand

Properties and qualities

Slope: 0 to 3 percent

Depth to restrictive feature: More than 80 inches

Drainage class: Somewhat excessively drained

Runoff class: Very low

Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Available water supply, 0 to 60 inches: Low (about 4.5 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 3s

Hydrologic Soil Group: A

Ecological site: F143XY601ME - Dry Sand

Hydric soil rating: No

Minor Components

Colton

Percent of map unit: 5 percent
Hydric soil rating: No

Duxbury

Percent of map unit: 5 percent
Hydric soil rating: No

Croghan

Percent of map unit: 4 percent
Hydric soil rating: No

Unnamed

Percent of map unit: 1 percent
Hydric soil rating: No

AdC—Adams loamy sand, 8 to 15 percent slopes

Map Unit Setting

National map unit symbol: 9s3d
Elevation: 510 to 3,030 feet
Mean annual precipitation: 34 to 50 inches
Mean annual air temperature: 37 to 45 degrees F
Frost-free period: 100 to 130 days
Farmland classification: Not prime farmland

Map Unit Composition

Adams and similar soils: 85 percent
Minor components: 15 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Adams

Setting

Landform: Deltas, outwash plains, kame terraces
Landform position (two-dimensional): Shoulder, backslope
Landform position (three-dimensional): Riser
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: Sandy glaciolacustrine deposits derived from gneiss

Typical profile

Oe - 0 to 2 inches: moderately decomposed plant material
Oa - 2 to 4 inches: highly decomposed plant material
E - 4 to 5 inches: sand
Bhs - 5 to 8 inches: loamy sand
Bs - 8 to 14 inches: loamy sand
BC - 14 to 23 inches: sand
C - 23 to 72 inches: sand

Properties and qualities

Slope: 8 to 15 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Somewhat excessively drained
Runoff class: Low
Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high (0.57 to 5.95 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water supply, 0 to 60 inches: Low (about 4.5 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 4e
Hydrologic Soil Group: A
Ecological site: F143XY601ME - Dry Sand
Hydric soil rating: No

Minor Components

Colton

Percent of map unit: 5 percent
Hydric soil rating: No

Unnamed

Percent of map unit: 5 percent
Hydric soil rating: No

Duxbury

Percent of map unit: 5 percent
Hydric soil rating: No

AdE—Adams loamy sand, 25 to 45 percent slopes

Map Unit Setting

National map unit symbol: 9s3g
Elevation: 510 to 3,030 feet
Mean annual precipitation: 34 to 50 inches
Mean annual air temperature: 37 to 45 degrees F
Frost-free period: 100 to 130 days
Farmland classification: Not prime farmland

Map Unit Composition

Adams and similar soils: 85 percent
Minor components: 15 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Adams

Setting

Landform: Deltas, outwash plains, kame terraces

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Riser

Down-slope shape: Convex

Across-slope shape: Convex

Parent material: Sandy glaciolacustrine deposits derived from gneiss

Typical profile

Oe - 0 to 2 inches: moderately decomposed plant material

Oa - 2 to 4 inches: highly decomposed plant material

E - 4 to 5 inches: sand

Bhs - 5 to 8 inches: loamy sand

Bs - 8 to 14 inches: loamy sand

BC - 14 to 23 inches: sand

C - 23 to 72 inches: sand

Properties and qualities

Slope: 25 to 45 percent

Depth to restrictive feature: More than 80 inches

Drainage class: Somewhat excessively drained

Runoff class: Medium

Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Available water supply, 0 to 60 inches: Low (about 4.5 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7e

Hydrologic Soil Group: A

Ecological site: F143XY601ME - Dry Sand

Hydric soil rating: No

Minor Components

Colton

Percent of map unit: 5 percent

Hydric soil rating: No

Duxbury

Percent of map unit: 4 percent

Hydric soil rating: No

Monadnock

Percent of map unit: 3 percent

Hydric soil rating: No

Unnamed

Percent of map unit: 3 percent

Hydric soil rating: No

FnB—Fernlake loamy fine sand, 3 to 8 percent slopes, very bouldery

Map Unit Setting

National map unit symbol: b08k
Elevation: 510 to 2,020 feet
Mean annual precipitation: 34 to 50 inches
Mean annual air temperature: 37 to 45 degrees F
Frost-free period: 100 to 130 days
Farmland classification: Not prime farmland

Map Unit Composition

Fernlake, very bouldery, and similar soils: 85 percent
Minor components: 15 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Fernlake, Very Bouldery

Setting

Landform: Hillsides or mountainsides
Landform position (two-dimensional): Shoulder, summit
Landform position (three-dimensional): Crest
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: Sandy ablation till derived from gneiss

Typical profile

Oa - 0 to 2 inches: highly decomposed plant material
E - 2 to 4 inches: loamy fine sand
Bs - 4 to 8 inches: loamy fine sand
BC1 - 8 to 19 inches: gravelly loamy fine sand
BC2 - 19 to 33 inches: gravelly loamy fine sand
C1 - 33 to 41 inches: gravelly loamy sand
C2 - 41 to 57 inches: cobbly loamy sand
C3 - 57 to 72 inches: sand

Properties and qualities

Slope: 3 to 8 percent
Surface area covered with cobbles, stones or boulders: 2.4 percent
Depth to restrictive feature: More than 80 inches
Drainage class: Somewhat excessively drained
Runoff class: Low
Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water supply, 0 to 60 inches: Low (about 5.0 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Custom Soil Resource Report

Land capability classification (nonirrigated): 6s
Hydrologic Soil Group: A
Ecological site: F143XY601ME - Dry Sand
Hydric soil rating: No

Minor Components

Hermon

Percent of map unit: 3 percent
Hydric soil rating: No

Monadnock

Percent of map unit: 3 percent
Hydric soil rating: No

Champlain

Percent of map unit: 3 percent
Hydric soil rating: No

Becket

Percent of map unit: 2 percent
Hydric soil rating: No

Colton

Percent of map unit: 1 percent
Hydric soil rating: No

Adams

Percent of map unit: 1 percent
Hydric soil rating: No

Unnamed

Percent of map unit: 1 percent
Hydric soil rating: No

Sunapee

Percent of map unit: 1 percent
Hydric soil rating: No

TuD—Tunbridge-Lyman complex, 15 to 35 percent slopes, very rocky, very bouldery

Map Unit Setting

National map unit symbol: 2wrc7
Elevation: 330 to 2,300 feet
Mean annual precipitation: 31 to 95 inches
Mean annual air temperature: 27 to 48 degrees F
Frost-free period: 100 to 130 days
Farmland classification: Not prime farmland

Map Unit Composition

Tunbridge, very rocky, very bouldery, and similar soils: 45 percent
Lyman, very rocky, very bouldery, and similar soils: 30 percent

Custom Soil Resource Report

Minor components: 25 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Tunbridge, Very Rocky, Very Bouldery

Setting

Landform: Hillsides or mountainsides

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Lower third of mountainflank, side slope

Down-slope shape: Convex

Across-slope shape: Convex

Parent material: Loamy till derived from gneiss

Typical profile

Oi - 0 to 1 inches: slightly decomposed plant material

Oa - 1 to 3 inches: highly decomposed plant material

E - 3 to 4 inches: sandy loam

Bhs1 - 4 to 7 inches: fine sandy loam

Bhs2 - 7 to 13 inches: fine sandy loam

Bs - 13 to 18 inches: fine sandy loam

C - 18 to 27 inches: gravelly sandy loam

R - 27 to 79 inches: bedrock

Properties and qualities

Slope: 15 to 35 percent

Surface area covered with cobbles, stones or boulders: 2.4 percent

Depth to restrictive feature: 21 to 48 inches to lithic bedrock

Drainage class: Well drained

Runoff class: High

Capacity of the most limiting layer to transmit water (Ksat): Very low to very high
(0.00 to 14.17 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Available water supply, 0 to 60 inches: Low (about 4.9 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 6s

Hydrologic Soil Group: B

Ecological site: F143XY702ME - Shallow And Moderately Deep Till

Hydric soil rating: No

Description of Lyman, Very Rocky, Very Bouldery

Setting

Landform: Hillsides or mountainsides

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Lower third of mountainflank, side slope

Down-slope shape: Convex

Across-slope shape: Convex

Parent material: Loamy till derived from gneiss

Typical profile

Oe - 0 to 1 inches: moderately decomposed plant material

Oa - 1 to 5 inches: highly decomposed plant material

E - 5 to 6 inches: fine sandy loam

Custom Soil Resource Report

Bhs - 6 to 11 inches: fine sandy loam
Bs - 11 to 19 inches: fine sandy loam
R - 19 to 79 inches: bedrock

Properties and qualities

Slope: 15 to 35 percent
Surface area covered with cobbles, stones or boulders: 2.4 percent
Depth to restrictive feature: 12 to 26 inches to lithic bedrock
Drainage class: Somewhat excessively drained
Runoff class: Very high
Capacity of the most limiting layer to transmit water (Ksat): Very low to very high
(0.00 to 14.17 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water supply, 0 to 60 inches: Low (about 4.7 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 6s
Hydrologic Soil Group: D
Ecological site: F143XY702ME - Shallow And Moderately Deep Till,
F143XY703ME - Shallow And Moderately Deep Humic Till
Hydric soil rating: No

Minor Components

Rock outcrop

Percent of map unit: 7 percent
Hydric soil rating: Unranked

Monadnock, very rocky, very bouldery

Percent of map unit: 5 percent
Landform: Hillsides or mountainsides
Landform position (two-dimensional): Backslope
Landform position (three-dimensional): Lower third of mountainflank, side slope
Down-slope shape: Convex
Across-slope shape: Convex
Hydric soil rating: No

Knob lock, very rocky, very bouldery

Percent of map unit: 5 percent
Landform: Hillsides or mountainsides
Landform position (two-dimensional): Backslope
Landform position (three-dimensional): Side slope
Down-slope shape: Convex
Across-slope shape: Convex
Hydric soil rating: No

Potsdam, very rocky, very bouldery

Percent of map unit: 3 percent
Landform: Hillsides or mountainsides
Landform position (two-dimensional): Backslope
Landform position (three-dimensional): Lower third of mountainflank, side slope
Down-slope shape: Convex
Across-slope shape: Convex
Hydric soil rating: No

Becket, very rocky, very bouldery

Percent of map unit: 3 percent

Landform: Hillsides or mountainsides

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Lower third of mountainflank, side slope

Down-slope shape: Convex

Across-slope shape: Convex

Hydric soil rating: No

Skerry, very rocky, very bouldery

Percent of map unit: 2 percent

Landform: Hillsides or mountainsides

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Lower third of mountainflank, side slope

Down-slope shape: Linear

Across-slope shape: Convex

Hydric soil rating: No

References

- American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.
- American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.
- Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.
- Federal Register. July 13, 1994. Changes in hydric soils of the United States.
- Federal Register. September 18, 2002. Hydric soils of the United States.
- Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.
- National Research Council. 1995. Wetlands: Characteristics and boundaries.
- Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_054262
- Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053577
- Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053580
- Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.
- United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.
- United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/home/?cid=nrcs142p2_053374
- United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. <http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/landuse/rangepasture/?cid=stelprdb1043084>

Custom Soil Resource Report

United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/scientists/?cid=nrcs142p2_054242

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053624

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_052290.pdf

To: Kevin Franke
From: Brett Strom
Date 6-23-2022

Subject: KOA Riverside and Terramor Lake Placid Deep Hole Test Pits & Percolation Test/Infiltration Test Results

Today, I conducted 6 deep hole test pits at the KOA Riverside and Terramor Lake Placid in Wilmington, NY. At both sites, percolation tests and falling head infiltration tests were completed at each test pit. Below are the results from the soil testing. See attached maps for test pit locations.

Terramor Lake Placid

Test Pit 1 (TP-1)

0"-6" Topsoil/Forest Floor
6"-28" 10 YR 6/6 brownish yellow fine sand, trace silt
28"-80" 10 YR 6/2 light brownish gray coarse sand

SHWT not encountered

Percolation Test-1

Test completed at 30"

Trial 1 – 1:25 min/in

Trial 2 – 1:32 min/in

Trial 3 – 1:30 min/in

Trial 4 – 1:27 min/in

Trial 5 – 1:35 min/in

Falling Head Test-1

Test Completed at 30"

1- >120 in/hr

2- >120 in/hr

3- >120 in/hr

4- >120 in/hr

5- >120 in/hr

Test Pit 2 (TP-2)

0"-6" Topsoil/Forest Floor

6"-21" 10 YR 6/6 brownish yellow fine sand, trace silt

21"-84" 10 YR 6/2 light brownish gray coarse sand

SHWT not encountered

Percolation Test-2

Test completed at 30"

Trial 1 – 0:45 min/in

Trial 2 – 0:55 min/in

Trial 3 – 1:04 min/in

Trial 4 – 1:18 min/in

Trial 5 – 1:15 min/in

Falling Head Test-2

Test Completed at 30"

1- >120 in/hr

2- >120 in/hr

3- >120 in/hr

4- >120 in/hr

5- >120 in/hr

Test Pit 3 (TP-3)

0"-6" Topsoil/Forest Floor

6"-24" 10 YR 6/6 brownish yellow fine sand, trace silt

24"-78" 10 YR 6/2 light brownish gray coarse sand

SHWT not encountered

Percolation Test-3

Test completed at 30"

Trial 1 – 0:42 min/in

Trial 2 – 1:02 min/in

Trial 3 – 0:59 min/in

Trial 4 – 1:03 min/in

Trial 5 – 1:08 min/in

Falling Head Test-3

Test Completed at 30"

1- >120 in/hr

2- >120 in/hr

3- >120 in/hr

4- >120 in/hr

5- >120 in/hr

Test Pit 4 (TP-4)

0"-6" Topsoil/Forest Floor

6"-12" 10 YR 6/6 brownish yellow fine sand, trace silt

12"-84" 10 YR 6/2 light brownish gray coarse sand

SHWT not encountered

Percolation Test-4

Test completed at 30"

Trial 1 – 0:43 min/in

Trial 2 – 0:50 min/in

Trial 3 – 1:04 min/in

Trial 4 – 1:10 min/in

Trial 5 – 1:05 min/in

Falling Head Test-4

Test Completed at 30"

1- >120 in/hr

2- >120 in/hr

3- >120 in/hr

4- >120 in/hr

5- >120 in/hr



Attachment B

**Existing Conditions Watershed Map and
HydroCAD Calculations**



LEGEND

- SUBCATCHMENT BOUNDARY
- TIME OF CONCENTRATION PATH
- SUBCATCHMENT ID




Terramor Lake Placid
Fox Farm Road, Wilmington, NY 12997

Existing Condition Watershed Map - W1

Date: 10/14/22

SCALE: 1"=100'

The LA GROUP
Landscape Architecture & Engineering P.C.



2021136_Pre-Development

Prepared by LA Group

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Printed 10/14/2022

Page 2

Area Listing (all nodes)

Area (sq-ft)	CN	Description (subcatchment-numbers)
316,491	68	<50% Grass cover, Poor, HSG A (1, 2, 3, 4, 5, 6)
35,924	79	<50% Grass cover, Poor, HSG B (1, 2, 3, 4, 6)
516	61	>75% Grass cover, Good, HSG B (4)
277,137	98	Paved parking, HSG A (1, 2, 3, 4, 5)
12,583	98	Paved parking, HSG B (1, 2, 3, 4, 6)
1,571,395	30	Woods, Good, HSG A (1, 2, 3, 4, 5, 6)
746,787	55	Woods, Good, HSG B (1, 2, 3, 4, 5, 6)
2,960,834	48	TOTAL AREA

2021136_Pre-Development

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 3

Soil Listing (all nodes)

Area (sq-ft)	Soil Group	Subcatchment Numbers
2,165,023	HSG A	1, 2, 3, 4, 5, 6
795,811	HSG B	1, 2, 3, 4, 5, 6
0	HSG C	
0	HSG D	
0	Other	
2,960,834		TOTAL AREA

2021136_Pre-Development

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 4

Ground Covers (all nodes)

HSG-A (sq-ft)	HSG-B (sq-ft)	HSG-C (sq-ft)	HSG-D (sq-ft)	Other (sq-ft)	Total (sq-ft)	Ground Cover
316,491	35,924	0	0	0	352,415	<50% Grass cover, Poor
0	516	0	0	0	516	>75% Grass cover, Good
277,137	12,583	0	0	0	289,720	Paved parking
1,571,395	746,787	0	0	0	2,318,182	Woods, Good
2,165,023	795,811	0	0	0	2,960,834	TOTAL AREA

2021136_Pre-Development

Prepared by LA Group

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Type II 24-hr 1 Year Rainfall=1.90"

Printed 10/14/2022

Page 5

Time span=5.00-20.00 hrs, dt=0.05 hrs, 301 points

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN

Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=1,126,842 sf 16.84% Impervious Runoff Depth>0.00" Flow Length=2,072' Tc=54.4 min CN=55 Runoff=0.03 cfs 256 cf
Subcatchment 2: Subcat 2	Runoff Area=297,203 sf 10.37% Impervious Runoff Depth=0.00" Flow Length=965' Tc=27.9 min CN=43 Runoff=0.00 cfs 0 cf
Subcatchment 3: Subcat 3	Runoff Area=987,313 sf 4.61% Impervious Runoff Depth=0.00" Flow Length=882' Tc=17.5 min CN=40 Runoff=0.00 cfs 0 cf
Subcatchment 4: Subcat 4	Runoff Area=179,162 sf 10.48% Impervious Runoff Depth=0.00" Flow Length=1,229' Tc=28.4 min CN=48 Runoff=0.00 cfs 0 cf
Subcatchment 5: Subcat 5	Runoff Area=95,037 sf 4.60% Impervious Runoff Depth=0.00" Flow Length=486' Tc=15.4 min CN=36 Runoff=0.00 cfs 0 cf
Subcatchment 6: Subcat 6	Runoff Area=275,277 sf 0.18% Impervious Runoff Depth>0.00" Tc=0.0 min CN=53 Runoff=0.00 cfs 3 cf
Pond LP-1: Low Point	Peak Elev=1,120.00' Storage=0 cf Inflow=0.00 cfs 0 cf Discarded=0.00 cfs 0 cf Secondary=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond LP-2: Low Point	Peak Elev=1,116.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Link AP-1: Fox Farm Road	Inflow=0.03 cfs 256 cf Primary=0.03 cfs 256 cf
Link AP-2: Ausable River	Inflow=0.00 cfs 3 cf Primary=0.00 cfs 3 cf

Total Runoff Area = 2,960,834 sf Runoff Volume = 260 cf Average Runoff Depth = 0.00"
90.21% Pervious = 2,671,114 sf 9.79% Impervious = 289,720 sf

2021136_Pre-Development*Type II 24-hr 10 Year Rainfall=3.35"*

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 6

Time span=5.00-20.00 hrs, dt=0.05 hrs, 301 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=1,126,842 sf 16.84% Impervious Runoff Depth>0.24" Flow Length=2,072' Tc=54.4 min CN=55 Runoff=2.07 cfs 22,199 cf
Subcatchment 2: Subcat 2	Runoff Area=297,203 sf 10.37% Impervious Runoff Depth>0.02" Flow Length=965' Tc=27.9 min CN=43 Runoff=0.03 cfs 485 cf
Subcatchment 3: Subcat 3	Runoff Area=987,313 sf 4.61% Impervious Runoff Depth>0.00" Flow Length=882' Tc=17.5 min CN=40 Runoff=0.02 cfs 172 cf
Subcatchment 4: Subcat 4	Runoff Area=179,162 sf 10.48% Impervious Runoff Depth>0.09" Flow Length=1,229' Tc=28.4 min CN=48 Runoff=0.06 cfs 1,271 cf
Subcatchment 5: Subcat 5	Runoff Area=95,037 sf 4.60% Impervious Runoff Depth=0.00" Flow Length=486' Tc=15.4 min CN=36 Runoff=0.00 cfs 0 cf
Subcatchment 6: Subcat 6	Runoff Area=275,277 sf 0.18% Impervious Runoff Depth>0.20" Tc=0.0 min CN=53 Runoff=1.46 cfs 4,477 cf
Pond LP-1: Low Point	Peak Elev=1,120.00' Storage=0 cf Inflow=0.03 cfs 485 cf Discarded=0.00 cfs 25 cf Secondary=0.02 cfs 460 cf Outflow=0.03 cfs 485 cf
Pond LP-2: Low Point	Peak Elev=1,116.00' Storage=1 cf Inflow=0.07 cfs 1,730 cf Outflow=0.07 cfs 1,730 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Link AP-1: Fox Farm Road	Inflow=2.07 cfs 22,199 cf Primary=2.07 cfs 22,199 cf
Link AP-2: Ausable River	Inflow=1.46 cfs 4,649 cf Primary=1.46 cfs 4,649 cf

Total Runoff Area = 2,960,834 sf Runoff Volume = 28,604 cf Average Runoff Depth = 0.12"
90.21% Pervious = 2,671,114 sf 9.79% Impervious = 289,720 sf

2021136_Pre-Development*Type II 24-hr 100 Year Rainfall=5.30"*

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 1

Time span=5.00-20.00 hrs, dt=0.05 hrs, 301 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=1,126,842 sf 16.84% Impervious Runoff Depth>0.97" Flow Length=2,072' Tc=54.4 min CN=55 Runoff=13.37 cfs 91,275 cf
Subcatchment 2: Subcat 2	Runoff Area=297,203 sf 10.37% Impervious Runoff Depth>0.36" Flow Length=965' Tc=27.9 min CN=43 Runoff=1.11 cfs 8,869 cf
Subcatchment 3: Subcat 3	Runoff Area=987,313 sf 4.61% Impervious Runoff Depth>0.24" Flow Length=882' Tc=17.5 min CN=40 Runoff=1.93 cfs 19,876 cf
Subcatchment 4: Subcat 4	Runoff Area=179,162 sf 10.48% Impervious Runoff Depth>0.59" Flow Length=1,229' Tc=28.4 min CN=48 Runoff=1.60 cfs 8,857 cf
Subcatchment 5: Subcat 5	Runoff Area=95,037 sf 4.60% Impervious Runoff Depth>0.11" Flow Length=486' Tc=15.4 min CN=36 Runoff=0.04 cfs 895 cf
Subcatchment 6: Subcat 6	Runoff Area=275,277 sf 0.18% Impervious Runoff Depth>0.88" Tc=0.0 min CN=53 Runoff=12.11 cfs 20,249 cf
Pond LP-1: Low Point	Peak Elev=1,120.00' Storage=1 cf Inflow=1.11 cfs 8,869 cf Discarded=0.06 cfs 463 cf Secondary=1.05 cfs 8,405 cf Outflow=1.11 cfs 8,869 cf
Pond LP-2: Low Point	Peak Elev=1,116.01' Storage=37 cf Inflow=2.64 cfs 17,262 cf Outflow=2.63 cfs 17,259 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.04 cfs 895 cf Outflow=0.04 cfs 895 cf
Link AP-1: Fox Farm Road	Inflow=13.37 cfs 91,275 cf Primary=13.37 cfs 91,275 cf
Link AP-2: Ausable River	Inflow=12.11 cfs 40,125 cf Primary=12.11 cfs 40,125 cf

Total Runoff Area = 2,960,834 sf Runoff Volume = 150,020 cf Average Runoff Depth = 0.61"
90.21% Pervious = 2,671,114 sf 9.79% Impervious = 289,720 sf

Summary for Subcatchment 1: Subcat 1

Runoff = 13.37 cfs @ 12.64 hrs, Volume= 91,275 cf, Depth> 0.97"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
160,661	68	<50% Grass cover, Poor, HSG A
19,370	79	<50% Grass cover, Poor, HSG B
181,206	98	Paved parking, HSG A
8,514	98	Paved parking, HSG B
429,822	30	Woods, Good, HSG A
327,268	55	Woods, Good, HSG B
1,126,842	55	Weighted Average
937,122		83.16% Pervious Area
189,720		16.84% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.3	100	0.0700	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
3.5	254	0.0591	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.3	171	0.1988	2.23		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
9.8	352	0.0142	0.60		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	20	0.0142	2.42		Shallow Concentrated Flow, Paved Kv= 20.3 fps
13.4	459	0.0130	0.57		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.2	26	0.0130	2.31		Shallow Concentrated Flow, Paved Kv= 20.3 fps
5.4	252	0.0238	0.77		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
5.4	438	0.0731	1.35		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
54.4	2,072	Total			

Summary for Subcatchment 2: Subcat 2

Runoff = 1.11 cfs @ 12.36 hrs, Volume= 8,869 cf, Depth> 0.36"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
21,487	68	<50% Grass cover, Poor, HSG A
986	79	<50% Grass cover, Poor, HSG B
30,282	98	Paved parking, HSG A
543	98	Paved parking, HSG B
208,433	30	Woods, Good, HSG A
35,471	55	Woods, Good, HSG B
297,203	43	Weighted Average
266,378		89.63% Pervious Area
30,825		10.37% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.3	100	0.0700	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
2.7	315	0.1500	1.94		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	12	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
3.8	200	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	12	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
2.1	93	0.0210	0.72		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	20	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
3.7	213	0.0370	0.96		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
27.9	965	Total			

Summary for Subcatchment 3: Subcat 3

Runoff = 1.93 cfs @ 12.24 hrs, Volume= 19,876 cf, Depth> 0.24"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
106,569	68	<50% Grass cover, Poor, HSG A
5,089	79	<50% Grass cover, Poor, HSG B
44,508	98	Paved parking, HSG A
1,015	98	Paved parking, HSG B
724,805	30	Woods, Good, HSG A
105,326	55	Woods, Good, HSG B
987,313	40	Weighted Average
941,790		95.39% Pervious Area
45,523		4.61% Impervious Area

2021136_Pre-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 4

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.1	100	0.2000	0.17		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
2.8	304	0.1320	1.82		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
3.6	386	0.1300	1.80		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.0	92	0.1000	1.58		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
17.5	882	Total			

Summary for Subcatchment 4: Subcat 4

Runoff = 1.60 cfs @ 12.31 hrs, Volume= 8,857 cf, Depth> 0.59"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
25,024	68	<50% Grass cover, Poor, HSG A
1,071	79	<50% Grass cover, Poor, HSG B
516	61	>75% Grass cover, Good, HSG B
16,770	98	Paved parking, HSG A
2,010	98	Paved parking, HSG B
97,010	30	Woods, Good, HSG A
36,761	55	Woods, Good, HSG B
179,162	48	Weighted Average
160,382		89.52% Pervious Area
18,780		10.48% Impervious Area

2021136_Pre-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 5

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.3	100	0.0700	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
3.8	395	0.1200	1.73		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	12	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
1.1	47	0.0200	0.71		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	15	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
1.7	74	0.0200	0.71		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
2.0	212	0.0140	1.77		Shallow Concentrated Flow, Grassed Waterway Kv= 15.0 fps
0.5	94	0.0200	2.87		Shallow Concentrated Flow, Paved Kv= 20.3 fps
0.3	38	0.0200	2.12		Shallow Concentrated Flow, Grassed Waterway Kv= 15.0 fps
0.9	64	0.0550	1.17		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	14	0.0400	4.06		Shallow Concentrated Flow, Paved Kv= 20.3 fps
2.5	164	0.0490	1.11		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
28.4	1,229	Total			

Summary for Subcatchment 5: Subcat 5

Runoff = 0.04 cfs @ 13.07 hrs, Volume= 895 cf, Depth> 0.11"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
1,913	68	<50% Grass cover, Poor, HSG A
4,371	98	Paved parking, HSG A
82,461	30	Woods, Good, HSG A
6,293	55	Woods, Good, HSG B
95,037	36	Weighted Average
90,666		95.40% Pervious Area
4,371		4.60% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
9.4	100	0.2400	0.18		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
6.0	386	0.0460	1.07		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
15.4	486	Total			

Summary for Subcatchment 6: Subcat 6

Runoff = 12.11 cfs @ 11.90 hrs, Volume= 20,249 cf, Depth> 0.88"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
837	68	<50% Grass cover, Poor, HSG A
9,407	79	<50% Grass cover, Poor, HSG B
501	98	Paved parking, HSG B
28,863	30	Woods, Good, HSG A
235,669	55	Woods, Good, HSG B
275,277	53	Weighted Average
274,776		99.82% Pervious Area
501		0.18% Impervious Area

Summary for Pond LP-1: Low Point

Inflow Area = 297,203 sf, 10.37% Impervious, Inflow Depth > 0.36" for 100 Year event
 Inflow = 1.11 cfs @ 12.36 hrs, Volume= 8,869 cf
 Outflow = 1.11 cfs @ 12.36 hrs, Volume= 8,869 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 0.06 cfs @ 12.36 hrs, Volume= 463 cf
 Secondary = 1.05 cfs @ 12.36 hrs, Volume= 8,405 cf

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,120.00' @ 12.36 hrs Surf.Area= 8,995 sf Storage= 1 cf

Plug-Flow detention time= 0.0 min calculated for 8,869 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (888.6 - 888.6)

Volume	Invert	Avail.Storage	Storage Description
#1	1,120.00'	37,313 cf	Custom Stage Data (Irregular) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,120.00	8,994	500.0	0	0	8,994
1,122.00	30,432	934.0	37,313	37,313	58,540

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,120.00'	60.000 in/hr Exfiltration over Surface area
#2	Secondary	1,119.00'	85.0' long x 20.0' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 Coef. (English) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.63

Discarded OutFlow Max=12.49 cfs @ 12.36 hrs HW=1,120.00' (Free Discharge)
 ↑ **1=Exfiltration** (Exfiltration Controls 12.49 cfs)

Secondary OutFlow Max=223.58 cfs @ 12.36 hrs HW=1,120.00' (Free Discharge)
 ↑ **2=Broad-Crested Rectangular Weir** (Weir Controls 223.58 cfs @ 2.63 fps)

Summary for Pond LP-2: Low Point

Inflow Area = 179,162 sf, 10.48% Impervious, Inflow Depth > 1.16" for 100 Year event
 Inflow = 2.64 cfs @ 12.32 hrs, Volume= 17,262 cf
 Outflow = 2.63 cfs @ 12.33 hrs, Volume= 17,259 cf, Atten= 0%, Lag= 0.3 min
 Discarded = 2.63 cfs @ 12.33 hrs, Volume= 17,259 cf

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,116.01' @ 12.33 hrs Surf.Area= 3,130 sf Storage= 37 cf

Plug-Flow detention time= 0.2 min calculated for 17,202 cf (100% of inflow)
 Center-of-Mass det. time= 0.2 min (876.4 - 876.2)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,116.00'	37,937 cf	Custom Stage Data (Irregular) Listed below (Recalc)		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,116.00	3,100	340.0	0	0	3,100
1,118.00	10,270	470.0	12,675	12,675	11,519
1,120.00	15,150	540.0	25,262	37,937	17,235

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,116.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=8.69 cfs @ 12.33 hrs HW=1,116.01' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 8.69 cfs)

Summary for Pond LP-3: Low Point

Inflow Area = 95,037 sf, 4.60% Impervious, Inflow Depth > 0.11" for 100 Year event
 Inflow = 0.04 cfs @ 13.07 hrs, Volume= 895 cf
 Outflow = 0.04 cfs @ 13.07 hrs, Volume= 895 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 0.04 cfs @ 13.07 hrs, Volume= 895 cf

Routing by Stor-Ind method, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,130.00' @ 13.07 hrs Surf.Area= 3,920 sf Storage= 0 cf

Plug-Flow detention time= 0.1 min calculated for 895 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (950.7 - 950.7)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,130.00'	3,920 cf	Custom Stage Data (Irregular) Listed below (Recalc)		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,130.00	3,920	650.0	0	0	3,920
1,131.00	3,920	350.0	3,920	3,920	27,798

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,130.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=10.89 cfs @ 13.07 hrs HW=1,130.00' (Free Discharge)
 ↑1=Exfiltration (Exfiltration Controls 10.89 cfs)

Summary for Link AP-1: Fox Farm Road

Inflow Area = 1,126,842 sf, 16.84% Impervious, Inflow Depth > 0.97" for 100 Year event
Inflow = 13.37 cfs @ 12.64 hrs, Volume= 91,275 cf
Primary = 13.37 cfs @ 12.64 hrs, Volume= 91,275 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Summary for Link AP-2: Ausable River

Inflow Area = 1,262,590 sf, 3.65% Impervious, Inflow Depth > 0.38" for 100 Year event
Inflow = 12.11 cfs @ 11.90 hrs, Volume= 40,125 cf
Primary = 12.11 cfs @ 11.90 hrs, Volume= 40,125 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 5.00-20.00 hrs, dt= 0.05 hrs

Attachment C


**Proposed Conditions Watershed Map,
HydroCAD Calculations**



Terramor Lake Placid
 Fox Farm Road, Wilmington, NY 12997

Proposed Condition Watershed Map - W2

Date: 10/14/22



Routing Diagram for 2021136_Post-Development
Prepared by LA Group, Printed 10/14/2022
HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

2021136_Post-Development

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 2

Area Listing (selected nodes)

Area (sq-ft)	CN	Description (subcatchment-numbers)
587,643	68	<50% Grass cover, Poor, HSG A (1, 2, 3, 4, 5, 6, 7, 9, 10, 11, 12, 13, 15, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26)
54,763	79	<50% Grass cover, Poor, HSG B (1, 2, 3, 4, 11, 13, 15)
24,727	39	>75% Grass cover, Good, HSG A (1, 2, 3, 5, 6, 9, 10, 11, 13, 20, 21)
424	61	>75% Grass cover, Good, HSG B (4)
228,635	98	Paved parking, HSG A (1, 2, 3, 4, 5, 6, 7, 9, 10, 11, 12, 13, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26)
6,593	98	Paved parking, HSG B (1, 3, 11, 14)
1,324,094	30	Woods, Good, HSG A (1, 2, 3, 4, 5, 6, 7, 9, 10, 11, 12, 13, 15, 17, 20, 22, 24)
734,033	55	Woods, Good, HSG B (1, 2, 3, 4, 11, 12, 13, 15)
2,960,912	50	TOTAL AREA

2021136_Post-Development

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 3

Soil Listing (selected nodes)

Area (sq-ft)	Soil Group	Subcatchment Numbers
2,165,099	HSG A	1, 2, 3, 4, 5, 6, 7, 9, 10, 11, 12, 13, 15, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26
795,813	HSG B	1, 2, 3, 4, 11, 12, 13, 14, 15
0	HSG C	
0	HSG D	
0	Other	
2,960,912		TOTAL AREA

2021136_Post-Development

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 4

Ground Covers (selected nodes)

HSG-A (sq-ft)	HSG-B (sq-ft)	HSG-C (sq-ft)	HSG-D (sq-ft)	Other (sq-ft)	Total (sq-ft)	Ground Cover
587,643	54,763	0	0	0	642,407	<50% Grass cover, Poor
24,727	424	0	0	0	25,151	>75% Grass cover, Good
228,635	6,593	0	0	0	235,228	Paved parking
1,324,094	734,033	0	0	0	2,058,127	Woods, Good
2,165,099	795,813	0	0	0	2,960,912	TOTAL AREA

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=101,879 sf 18.99% Impervious Runoff Depth>0.12" Flow Length=582' Tc=21.6 min CN=66 Runoff=0.09 cfs 1,052 cf
Subcatchment 2: Subcat 2	Runoff Area=100,812 sf 7.27% Impervious Runoff Depth>0.03" Flow Length=1,126' Tc=29.1 min CN=58 Runoff=0.01 cfs 214 cf
Subcatchment 3: Subcat 3	Runoff Area=794,074 sf 9.07% Impervious Runoff Depth>0.00" Flow Length=2,072' Tc=54.4 min CN=53 Runoff=0.01 cfs 88 cf
Subcatchment 4: Subcat 4	Runoff Area=158,831 sf 0.01% Impervious Runoff Depth>0.01" Flow Length=861' Tc=23.6 min CN=55 Runoff=0.00 cfs 103 cf
Subcatchment 5: Subcat 5	Runoff Area=12,775 sf 71.38% Impervious Runoff Depth>0.63" Tc=6.0 min CN=83 Runoff=0.32 cfs 667 cf
Subcatchment 6: Subcat 6	Runoff Area=124,937 sf 11.42% Impervious Runoff Depth=0.00" Flow Length=680' Tc=19.7 min CN=46 Runoff=0.00 cfs 0 cf
Subcatchment 7: Subcat 7	Runoff Area=30,852 sf 6.30% Impervious Runoff Depth>0.00" Flow Length=480' Slope=0.0200 '/' Tc=31.7 min CN=52 Runoff=0.00 cfs 1 cf
Subcatchment 9: Subcat 9	Runoff Area=208,692 sf 12.60% Impervious Runoff Depth>0.00" Flow Length=500' Tc=15.7 min CN=54 Runoff=0.00 cfs 73 cf
Subcatchment 10: Subcat 10	Runoff Area=40,558 sf 31.60% Impervious Runoff Depth>0.11" Tc=6.0 min CN=65 Runoff=0.05 cfs 368 cf
Subcatchment 11: Subcat 11	Runoff Area=72,280 sf 13.40% Impervious Runoff Depth>0.03" Flow Length=559' Tc=19.8 min CN=59 Runoff=0.01 cfs 205 cf
Subcatchment 12: Subcat 12	Runoff Area=52,686 sf 8.37% Impervious Runoff Depth>0.01" Flow Length=284' Tc=15.3 min CN=56 Runoff=0.00 cfs 56 cf
Subcatchment 13: Subcat 13	Runoff Area=725,823 sf 1.20% Impervious Runoff Depth=0.00" Flow Length=831' Tc=18.8 min CN=39 Runoff=0.00 cfs 0 cf
Subcatchment 14: Subcat 14	Runoff Area=5,070 sf 100.00% Impervious Runoff Depth>1.67" Tc=6.0 min CN=98 Runoff=0.30 cfs 707 cf
Subcatchment 15: Subcat 15	Runoff Area=270,260 sf 0.00% Impervious Runoff Depth>0.00" Flow Length=661' Tc=23.3 min CN=53 Runoff=0.00 cfs 36 cf
Subcatchment 17: Subcat 17	Runoff Area=2,546 sf 57.35% Impervious Runoff Depth>0.58" Tc=6.0 min CN=82 Runoff=0.06 cfs 124 cf
Subcatchment 18: Subcat 18	Runoff Area=9,475 sf 99.98% Impervious Runoff Depth>1.67" Tc=6.0 min CN=98 Runoff=0.56 cfs 1,322 cf
Subcatchment 19: Subcat 19	Runoff Area=2,666 sf 99.75% Impervious Runoff Depth>1.67" Tc=6.0 min CN=98 Runoff=0.16 cfs 372 cf
Subcatchment 20: Subcat 20	Runoff Area=64,078 sf 2.11% Impervious Runoff Depth=0.00" Flow Length=217' Tc=22.0 min CN=36 Runoff=0.00 cfs 0 cf

2021136_Post-Development

Prepared by LA Group

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Type II 24-hr 1 Year Rainfall=1.90"

Printed 10/14/2022

Page 6

Subcatchment21: Subcat 21	Runoff Area=7,873 sf 77.51% Impervious Runoff Depth>0.72" Tc=6.0 min CN=85 Runoff=0.23 cfs 473 cf
Subcatchment22: Subcat 22	Runoff Area=130,870 sf 8.61% Impervious Runoff Depth=0.00" Flow Length=447' Tc=26.6 min CN=48 Runoff=0.00 cfs 0 cf
Subcatchment23: Subcat 23	Runoff Area=7,628 sf 94.35% Impervious Runoff Depth>1.48" Tc=6.0 min CN=96 Runoff=0.42 cfs 939 cf
Subcatchment24: Subcat 24	Runoff Area=31,504 sf 0.01% Impervious Runoff Depth=0.00" Flow Length=337' Tc=11.8 min CN=32 Runoff=0.00 cfs 0 cf
Subcatchment25: Subcat 25	Runoff Area=2,831 sf 98.52% Impervious Runoff Depth>1.67" Tc=6.0 min CN=98 Runoff=0.17 cfs 395 cf
Subcatchment26: Subcat 26	Runoff Area=1,916 sf 94.92% Impervious Runoff Depth>1.48" Tc=6.0 min CN=96 Runoff=0.10 cfs 236 cf
Reach LS-1: Level Spreader	Avg. Flow Depth=0.00' Max Vel=0.00 fps Inflow=0.00 cfs 0 cf n=0.150 L=100.0' S=0.0300 ' Capacity=6.75 cfs Outflow=0.00 cfs 0 cf
Pond C-1: Culvert	Peak Elev=1,082.50' Inflow=0.00 cfs 0 cf 8.0" Round Culvert n=0.012 L=72.0' S=0.0486 ' Outflow=0.00 cfs 0 cf
Pond LP-1: Low Point	Peak Elev=1,120.00' Storage=0 cf Inflow=0.00 cfs 73 cf Discarded=0.00 cfs 73 cf Secondary=0.00 cfs 0 cf Outflow=0.00 cfs 73 cf
Pond LP-2: Low Point	Peak Elev=1,116.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond LP-4: Low Point	Peak Elev=1,134.00' Storage=0 cf Inflow=0.00 cfs 103 cf Outflow=0.00 cfs 103 cf
Pond LP-5: Low Point	Peak Elev=1,122.03' Storage=0 cf Inflow=0.01 cfs 205 cf Discarded=0.01 cfs 205 cf Primary=0.00 cfs 0 cf Outflow=0.01 cfs 205 cf
Pond LP-6: Low Point	Peak Elev=1,129.00' Storage=0 cf Inflow=0.05 cfs 368 cf Outflow=0.05 cfs 368 cf
Pond LP-7: Low Point	Peak Elev=1,005.00' Storage=0 cf Inflow=0.00 cfs 0 cf Discarded=0.00 cfs 0 cf Primary=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond SMP-1: Porous Pavement	Peak Elev=1,029.00' Storage=0 cf Inflow=0.01 cfs 214 cf Outflow=0.01 cfs 214 cf
Pond SMP-10: Drip Strip	Peak Elev=1,138.00' Storage=1 cf Inflow=0.30 cfs 707 cf Outflow=0.30 cfs 707 cf
Pond SMP-11: Drip Strip	Peak Elev=1,123.01' Storage=2 cf Inflow=0.56 cfs 1,322 cf Outflow=0.56 cfs 1,322 cf
Pond SMP-12: Drip Strip	Peak Elev=1,136.01' Storage=0 cf Inflow=0.10 cfs 236 cf Outflow=0.10 cfs 236 cf

2021136_Post-Development

Prepared by LA Group

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Type II 24-hr 1 Year Rainfall=1.90"

Printed 10/14/2022

Page 7

Pond SMP-13: Drip Strip	Peak Elev=1,136.00' Storage=0 cf Inflow=0.17 cfs 395 cf Outflow=0.17 cfs 395 cf
Pond SMP-2: Porous Pavement	Peak Elev=1,133.00' Storage=0 cf Inflow=0.32 cfs 667 cf Outflow=0.32 cfs 667 cf
Pond SMP-3: Porous Pavement	Peak Elev=1,123.00' Storage=0 cf Inflow=0.00 cfs 1 cf Outflow=0.00 cfs 1 cf
Pond SMP-4: Porous Pavement	Peak Elev=1,128.00' Storage=0 cf Inflow=0.06 cfs 124 cf Outflow=0.06 cfs 124 cf
Pond SMP-5: Porous Pavement	Peak Elev=1,009.00' Storage=0 cf Inflow=0.23 cfs 473 cf Outflow=0.23 cfs 473 cf
Pond SMP-6: Porous Pavement	Peak Elev=1,136.00' Storage=0 cf Inflow=0.00 cfs 56 cf Outflow=0.00 cfs 56 cf
Pond SMP-7: Porous Pavement	Peak Elev=1,083.00' Storage=1 cf Inflow=0.42 cfs 939 cf Outflow=0.42 cfs 939 cf
Pond SMP-8: Porous Pavement	Peak Elev=1,136.00' Storage=0 cf Inflow=0.09 cfs 1,052 cf Outflow=0.09 cfs 1,052 cf
Pond SMP-9: Porous Pavement	Peak Elev=1,131.00' Storage=0 cf Inflow=0.16 cfs 372 cf Outflow=0.16 cfs 372 cf
Link AP-1: Fox Farm Road	Inflow=0.01 cfs 88 cf Primary=0.01 cfs 88 cf
Link AP-2: Ausable River	Inflow=0.00 cfs 36 cf Primary=0.00 cfs 36 cf

Total Runoff Area = 2,960,912 sf Runoff Volume = 7,431 cf Average Runoff Depth = 0.03"
92.06% Pervious = 2,725,684 sf 7.94% Impervious = 235,228 sf

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
 Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
 Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=101,879 sf 18.99% Impervious Runoff Depth>0.71" Flow Length=582' Tc=21.6 min CN=66 Runoff=1.48 cfs 6,064 cf
Subcatchment 2: Subcat 2	Runoff Area=100,812 sf 7.27% Impervious Runoff Depth>0.39" Flow Length=1,126' Tc=29.1 min CN=58 Runoff=0.46 cfs 3,274 cf
Subcatchment 3: Subcat 3	Runoff Area=794,074 sf 9.07% Impervious Runoff Depth>0.23" Flow Length=2,072' Tc=54.4 min CN=53 Runoff=0.97 cfs 15,182 cf
Subcatchment 4: Subcat 4	Runoff Area=158,831 sf 0.01% Impervious Runoff Depth>0.29" Flow Length=861' Tc=23.6 min CN=55 Runoff=0.47 cfs 3,875 cf
Subcatchment 5: Subcat 5	Runoff Area=12,775 sf 71.38% Impervious Runoff Depth>1.73" Tc=6.0 min CN=83 Runoff=0.87 cfs 1,843 cf
Subcatchment 6: Subcat 6	Runoff Area=124,937 sf 11.42% Impervious Runoff Depth>0.08" Flow Length=680' Tc=19.7 min CN=46 Runoff=0.02 cfs 804 cf
Subcatchment 7: Subcat 7	Runoff Area=30,852 sf 6.30% Impervious Runoff Depth>0.21" Flow Length=480' Slope=0.0200 '/ Tc=31.7 min CN=52 Runoff=0.04 cfs 530 cf
Subcatchment 9: Subcat 9	Runoff Area=208,692 sf 12.60% Impervious Runoff Depth>0.26" Flow Length=500' Tc=15.7 min CN=54 Runoff=0.63 cfs 4,595 cf
Subcatchment 10: Subcat 10	Runoff Area=40,558 sf 31.60% Impervious Runoff Depth>0.67" Tc=6.0 min CN=65 Runoff=1.00 cfs 2,276 cf
Subcatchment 11: Subcat 11	Runoff Area=72,280 sf 13.40% Impervious Runoff Depth>0.43" Flow Length=559' Tc=19.8 min CN=59 Runoff=0.50 cfs 2,573 cf
Subcatchment 12: Subcat 12	Runoff Area=52,686 sf 8.37% Impervious Runoff Depth>0.33" Flow Length=284' Tc=15.3 min CN=56 Runoff=0.26 cfs 1,430 cf
Subcatchment 13: Subcat 13	Runoff Area=725,823 sf 1.20% Impervious Runoff Depth>0.00" Flow Length=831' Tc=18.8 min CN=39 Runoff=0.02 cfs 171 cf
Subcatchment 14: Subcat 14	Runoff Area=5,070 sf 100.00% Impervious Runoff Depth>3.11" Tc=6.0 min CN=98 Runoff=0.54 cfs 1,316 cf
Subcatchment 15: Subcat 15	Runoff Area=270,260 sf 0.00% Impervious Runoff Depth>0.23" Flow Length=661' Tc=23.3 min CN=53 Runoff=0.50 cfs 5,281 cf
Subcatchment 17: Subcat 17	Runoff Area=2,546 sf 57.35% Impervious Runoff Depth>1.66" Tc=6.0 min CN=82 Runoff=0.17 cfs 352 cf
Subcatchment 18: Subcat 18	Runoff Area=9,475 sf 99.98% Impervious Runoff Depth>3.11" Tc=6.0 min CN=98 Runoff=1.00 cfs 2,459 cf
Subcatchment 19: Subcat 19	Runoff Area=2,666 sf 99.75% Impervious Runoff Depth>3.11" Tc=6.0 min CN=98 Runoff=0.28 cfs 692 cf
Subcatchment 20: Subcat 20	Runoff Area=64,078 sf 2.11% Impervious Runoff Depth=0.00" Flow Length=217' Tc=22.0 min CN=36 Runoff=0.00 cfs 0 cf

Subcatchment21: Subcat 21	Runoff Area=7,873 sf 77.51% Impervious Runoff Depth>1.88" Tc=6.0 min CN=85 Runoff=0.58 cfs 1,236 cf
Subcatchment22: Subcat 22	Runoff Area=130,870 sf 8.61% Impervious Runoff Depth>0.11" Flow Length=447' Tc=26.6 min CN=48 Runoff=0.05 cfs 1,242 cf
Subcatchment23: Subcat 23	Runoff Area=7,628 sf 94.35% Impervious Runoff Depth>2.89" Tc=6.0 min CN=96 Runoff=0.78 cfs 1,840 cf
Subcatchment24: Subcat 24	Runoff Area=31,504 sf 0.01% Impervious Runoff Depth=0.00" Flow Length=337' Tc=11.8 min CN=32 Runoff=0.00 cfs 0 cf
Subcatchment25: Subcat 25	Runoff Area=2,831 sf 98.52% Impervious Runoff Depth>3.11" Tc=6.0 min CN=98 Runoff=0.30 cfs 735 cf
Subcatchment26: Subcat 26	Runoff Area=1,916 sf 94.92% Impervious Runoff Depth>2.89" Tc=6.0 min CN=96 Runoff=0.20 cfs 462 cf
Reach LS-1: Level Spreader	Avg. Flow Depth=0.00' Max Vel=0.00 fps Inflow=0.00 cfs 0 cf n=0.150 L=100.0' S=0.0300 ' Capacity=6.75 cfs Outflow=0.00 cfs 0 cf
Pond C-1: Culvert	Peak Elev=1,082.62' Inflow=0.05 cfs 1,242 cf 8.0" Round Culvert n=0.012 L=72.0' S=0.0486 ' Outflow=0.05 cfs 1,242 cf
Pond LP-1: Low Point	Peak Elev=1,120.00' Storage=9 cf Inflow=0.63 cfs 4,595 cf Discarded=0.64 cfs 4,595 cf Secondary=0.00 cfs 0 cf Outflow=0.64 cfs 4,595 cf
Pond LP-2: Low Point	Peak Elev=1,116.00' Storage=0 cf Inflow=0.02 cfs 804 cf Outflow=0.02 cfs 804 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.00 cfs 0 cf Outflow=0.00 cfs 0 cf
Pond LP-4: Low Point	Peak Elev=1,134.03' Storage=2 cf Inflow=0.47 cfs 3,875 cf Outflow=0.47 cfs 3,875 cf
Pond LP-5: Low Point	Peak Elev=1,132.80' Storage=314 cf Inflow=0.50 cfs 2,573 cf Discarded=0.15 cfs 2,398 cf Primary=0.25 cfs 174 cf Outflow=0.40 cfs 2,572 cf
Pond LP-6: Low Point	Peak Elev=1,129.12' Storage=34 cf Inflow=1.00 cfs 2,450 cf Outflow=0.88 cfs 2,450 cf
Pond LP-7: Low Point	Peak Elev=1,005.01' Storage=0 cf Inflow=0.05 cfs 1,242 cf Discarded=0.05 cfs 1,242 cf Primary=0.00 cfs 0 cf Outflow=0.05 cfs 1,242 cf
Pond SMP-1: Porous Pavement	Peak Elev=1,029.00' Storage=1 cf Inflow=0.46 cfs 3,274 cf Outflow=0.46 cfs 3,274 cf
Pond SMP-10: Drip Strip	Peak Elev=1,138.01' Storage=2 cf Inflow=0.54 cfs 1,316 cf Outflow=0.54 cfs 1,316 cf
Pond SMP-11: Drip Strip	Peak Elev=1,123.01' Storage=3 cf Inflow=1.00 cfs 2,459 cf Outflow=1.00 cfs 2,459 cf
Pond SMP-12: Drip Strip	Peak Elev=1,136.01' Storage=1 cf Inflow=0.20 cfs 462 cf Outflow=0.20 cfs 462 cf

2021136_Post-Development

Prepared by LA Group

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Type II 24-hr 10 Year Rainfall=3.35"

Printed 10/14/2022

Page 10

Pond SMP-13: Drip Strip	Peak Elev=1,136.01' Storage=1 cf Inflow=0.30 cfs 735 cf Outflow=0.30 cfs 735 cf
Pond SMP-2: Porous Pavement	Peak Elev=1,133.00' Storage=1 cf Inflow=0.87 cfs 1,843 cf Outflow=0.87 cfs 1,843 cf
Pond SMP-3: Porous Pavement	Peak Elev=1,123.00' Storage=0 cf Inflow=0.04 cfs 530 cf Outflow=0.04 cfs 530 cf
Pond SMP-4: Porous Pavement	Peak Elev=1,128.00' Storage=0 cf Inflow=0.17 cfs 352 cf Outflow=0.17 cfs 352 cf
Pond SMP-5: Porous Pavement	Peak Elev=1,009.00' Storage=1 cf Inflow=0.58 cfs 1,236 cf Outflow=0.58 cfs 1,236 cf
Pond SMP-6: Porous Pavement	Peak Elev=1,136.00' Storage=0 cf Inflow=0.26 cfs 1,430 cf Outflow=0.26 cfs 1,430 cf
Pond SMP-7: Porous Pavement	Peak Elev=1,083.00' Storage=1 cf Inflow=0.78 cfs 1,840 cf Outflow=0.78 cfs 1,840 cf
Pond SMP-8: Porous Pavement	Peak Elev=1,136.00' Storage=2 cf Inflow=1.48 cfs 6,064 cf Outflow=1.48 cfs 6,064 cf
Pond SMP-9: Porous Pavement	Peak Elev=1,131.00' Storage=0 cf Inflow=0.28 cfs 692 cf Outflow=0.28 cfs 692 cf
Link AP-1: Fox Farm Road	Inflow=0.97 cfs 15,182 cf Primary=0.97 cfs 15,182 cf
Link AP-2: Ausable River	Inflow=0.50 cfs 5,452 cf Primary=0.50 cfs 5,452 cf

Total Runoff Area = 2,960,912 sf Runoff Volume = 58,232 cf Average Runoff Depth = 0.24"
92.06% Pervious = 2,725,684 sf 7.94% Impervious = 235,228 sf

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Weighted-CN
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

Subcatchment 1: Subcat 1	Runoff Area=101,879 sf 18.99% Impervious Runoff Depth>1.92" Flow Length=582' Tc=21.6 min CN=66 Runoff=4.63 cfs 16,320 cf
Subcatchment 2: Subcat 2	Runoff Area=100,812 sf 7.27% Impervious Runoff Depth>1.32" Flow Length=1,126' Tc=29.1 min CN=58 Runoff=2.37 cfs 11,115 cf
Subcatchment 3: Subcat 3	Runoff Area=794,074 sf 9.07% Impervious Runoff Depth>0.98" Flow Length=2,072' Tc=54.4 min CN=53 Runoff=7.90 cfs 64,830 cf
Subcatchment 4: Subcat 4	Runoff Area=158,831 sf 0.01% Impervious Runoff Depth>1.12" Flow Length=861' Tc=23.6 min CN=55 Runoff=3.43 cfs 14,860 cf
Subcatchment 5: Subcat 5	Runoff Area=12,775 sf 71.38% Impervious Runoff Depth>3.44" Tc=6.0 min CN=83 Runoff=1.70 cfs 3,665 cf
Subcatchment 6: Subcat 6	Runoff Area=124,937 sf 11.42% Impervious Runoff Depth>0.59" Flow Length=680' Tc=19.7 min CN=46 Runoff=1.06 cfs 6,115 cf
Subcatchment 7: Subcat 7	Runoff Area=30,852 sf 6.30% Impervious Runoff Depth>0.93" Flow Length=480' Slope=0.0200 '/' Tc=31.7 min CN=52 Runoff=0.41 cfs 2,385 cf
Subcatchment 9: Subcat 9	Runoff Area=208,692 sf 12.60% Impervious Runoff Depth>1.06" Flow Length=500' Tc=15.7 min CN=54 Runoff=5.40 cfs 18,454 cf
Subcatchment 10: Subcat 10	Runoff Area=40,558 sf 31.60% Impervious Runoff Depth>1.85" Tc=6.0 min CN=65 Runoff=2.99 cfs 6,265 cf
Subcatchment 11: Subcat 11	Runoff Area=72,280 sf 13.40% Impervious Runoff Depth>1.40" Flow Length=559' Tc=19.8 min CN=59 Runoff=2.35 cfs 8,422 cf
Subcatchment 12: Subcat 12	Runoff Area=52,686 sf 8.37% Impervious Runoff Depth>1.19" Flow Length=284' Tc=15.3 min CN=56 Runoff=1.62 cfs 5,239 cf
Subcatchment 13: Subcat 13	Runoff Area=725,823 sf 1.20% Impervious Runoff Depth>0.26" Flow Length=831' Tc=18.8 min CN=39 Runoff=0.93 cfs 15,801 cf
Subcatchment 14: Subcat 14	Runoff Area=5,070 sf 100.00% Impervious Runoff Depth>5.06" Tc=6.0 min CN=98 Runoff=0.85 cfs 2,137 cf
Subcatchment 15: Subcat 15	Runoff Area=270,260 sf 0.00% Impervious Runoff Depth>0.99" Flow Length=661' Tc=23.3 min CN=53 Runoff=4.92 cfs 22,380 cf
Subcatchment 17: Subcat 17	Runoff Area=2,546 sf 57.35% Impervious Runoff Depth>3.35" Tc=6.0 min CN=82 Runoff=0.33 cfs 710 cf
Subcatchment 18: Subcat 18	Runoff Area=9,475 sf 99.98% Impervious Runoff Depth>5.06" Tc=6.0 min CN=98 Runoff=1.60 cfs 3,994 cf
Subcatchment 19: Subcat 19	Runoff Area=2,666 sf 99.75% Impervious Runoff Depth>5.06" Tc=6.0 min CN=98 Runoff=0.45 cfs 1,124 cf
Subcatchment 20: Subcat 20	Runoff Area=64,078 sf 2.11% Impervious Runoff Depth>0.15" Flow Length=217' Tc=22.0 min CN=36 Runoff=0.03 cfs 816 cf

Subcatchment21: Subcat 21	Runoff Area=7,873 sf 77.51% Impervious Runoff Depth>3.64" Tc=6.0 min CN=85 Runoff=1.10 cfs 2,390 cf
Subcatchment22: Subcat 22	Runoff Area=130,870 sf 8.61% Impervious Runoff Depth>0.69" Flow Length=447' Tc=26.6 min CN=48 Runoff=1.22 cfs 7,568 cf
Subcatchment23: Subcat 23	Runoff Area=7,628 sf 94.35% Impervious Runoff Depth>4.83" Tc=6.0 min CN=96 Runoff=1.27 cfs 3,068 cf
Subcatchment24: Subcat 24	Runoff Area=31,504 sf 0.01% Impervious Runoff Depth>0.05" Flow Length=337' Tc=11.8 min CN=32 Runoff=0.00 cfs 128 cf
Subcatchment25: Subcat 25	Runoff Area=2,831 sf 98.52% Impervious Runoff Depth>5.06" Tc=6.0 min CN=98 Runoff=0.48 cfs 1,193 cf
Subcatchment26: Subcat 26	Runoff Area=1,916 sf 94.92% Impervious Runoff Depth>4.83" Tc=6.0 min CN=96 Runoff=0.32 cfs 771 cf
Reach LS-1: Level Spreader	Avg. Flow Depth=0.00' Max Vel=0.00 fps Inflow=0.00 cfs 0 cf n=0.150 L=100.0' S=0.0300 ' Capacity=6.75 cfs Outflow=0.00 cfs 0 cf
Pond C-1: Culvert	Peak Elev=1,083.36' Inflow=1.22 cfs 7,568 cf 8.0" Round Culvert n=0.012 L=72.0' S=0.0486 ' Outflow=1.22 cfs 7,568 cf
Pond LP-1: Low Point	Peak Elev=1,120.01' Storage=77 cf Inflow=5.40 cfs 18,454 cf Discarded=5.40 cfs 18,452 cf Secondary=0.00 cfs 0 cf Outflow=5.40 cfs 18,452 cf
Pond LP-2: Low Point	Peak Elev=1,116.00' Storage=15 cf Inflow=1.06 cfs 6,115 cf Outflow=1.06 cfs 6,114 cf
Pond LP-3: Low Point	Peak Elev=1,130.00' Storage=0 cf Inflow=0.03 cfs 816 cf Outflow=0.03 cfs 816 cf
Pond LP-4: Low Point	Peak Elev=1,134.96' Storage=229 cf Inflow=3.43 cfs 14,860 cf Outflow=3.37 cfs 14,859 cf
Pond LP-5: Low Point	Peak Elev=1,133.72' Storage=468 cf Inflow=2.35 cfs 8,422 cf Discarded=1.10 cfs 5,552 cf Primary=1.17 cfs 2,812 cf Outflow=2.26 cfs 8,364 cf
Pond LP-6: Low Point	Peak Elev=1,129.92' Storage=531 cf Inflow=3.28 cfs 9,077 cf Outflow=2.73 cfs 9,077 cf
Pond LP-7: Low Point	Peak Elev=1,005.83' Storage=169 cf Inflow=1.22 cfs 7,695 cf Discarded=1.17 cfs 7,695 cf Primary=0.00 cfs 0 cf Outflow=1.17 cfs 7,695 cf
Pond SMP-1: Porous Pavement	Peak Elev=1,029.00' Storage=3 cf Inflow=2.37 cfs 11,115 cf Outflow=2.37 cfs 11,115 cf
Pond SMP-10: Drip Strip	Peak Elev=1,138.01' Storage=2 cf Inflow=0.85 cfs 2,137 cf Outflow=0.85 cfs 2,137 cf
Pond SMP-11: Drip Strip	Peak Elev=1,123.04' Storage=9 cf Inflow=1.60 cfs 3,994 cf Outflow=1.57 cfs 3,994 cf
Pond SMP-12: Drip Strip	Peak Elev=1,136.02' Storage=1 cf Inflow=0.32 cfs 771 cf Outflow=0.32 cfs 771 cf

2021136_Post-Development*Type II 24-hr 100 Year Rainfall=5.30"*

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 3

Pond SMP-13: Drip Strip	Peak Elev=1,136.01' Storage=1 cf Inflow=0.48 cfs 1,193 cf Outflow=0.48 cfs 1,193 cf
Pond SMP-2: Porous Pavement	Peak Elev=1,133.00' Storage=2 cf Inflow=1.70 cfs 3,665 cf Outflow=1.70 cfs 3,665 cf
Pond SMP-3: Porous Pavement	Peak Elev=1,123.00' Storage=1 cf Inflow=0.41 cfs 2,385 cf Outflow=0.41 cfs 2,385 cf
Pond SMP-4: Porous Pavement	Peak Elev=1,128.00' Storage=0 cf Inflow=0.33 cfs 710 cf Outflow=0.33 cfs 710 cf
Pond SMP-5: Porous Pavement	Peak Elev=1,009.00' Storage=2 cf Inflow=1.10 cfs 2,390 cf Outflow=1.10 cfs 2,390 cf
Pond SMP-6: Porous Pavement	Peak Elev=1,136.00' Storage=2 cf Inflow=1.62 cfs 5,239 cf Outflow=1.62 cfs 5,239 cf
Pond SMP-7: Porous Pavement	Peak Elev=1,083.00' Storage=2 cf Inflow=1.27 cfs 3,068 cf Outflow=1.27 cfs 3,068 cf
Pond SMP-8: Porous Pavement	Peak Elev=1,136.00' Storage=7 cf Inflow=4.63 cfs 16,320 cf Outflow=4.63 cfs 16,320 cf
Pond SMP-9: Porous Pavement	Peak Elev=1,131.00' Storage=1 cf Inflow=0.45 cfs 1,124 cf Outflow=0.45 cfs 1,124 cf
Link AP-1: Fox Farm Road	Inflow=7.90 cfs 64,830 cf Primary=7.90 cfs 64,830 cf
Link AP-2: Ausable River	Inflow=5.74 cfs 38,181 cf Primary=5.74 cfs 38,181 cf

Total Runoff Area = 2,960,912 sf Runoff Volume = 219,747 cf Average Runoff Depth = 0.89"
92.06% Pervious = 2,725,684 sf 7.94% Impervious = 235,228 sf

Summary for Subcatchment 1: Subcat 1

Runoff = 4.63 cfs @ 12.16 hrs, Volume= 16,320 cf, Depth> 1.92"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
17,558	68	<50% Grass cover, Poor, HSG A
8,113	79	<50% Grass cover, Poor, HSG B
3,424	39	>75% Grass cover, Good, HSG A
19,279	98	Paved parking, HSG A
70	98	Paved parking, HSG B
3,026	30	Woods, Good, HSG A
50,409	55	Woods, Good, HSG B
101,879	66	Weighted Average
82,530		81.01% Pervious Area
19,349		18.99% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
16.3	100	0.0600	0.10		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
1.9	234	0.1700	2.06		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.2	104	0.0900	1.50		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.4	32	0.0900	1.50		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.6	69	0.0100	0.70		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
0.2	43	0.0500	4.54		Shallow Concentrated Flow, Paved Kv= 20.3 fps
21.6	582	Total			

Summary for Subcatchment 2: Subcat 2

Runoff = 2.37 cfs @ 12.27 hrs, Volume= 11,115 cf, Depth> 1.32"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
15,997	68	<50% Grass cover, Poor, HSG A
3,507	79	<50% Grass cover, Poor, HSG B
0	39	>75% Grass cover, Good, HSG A
7,331	98	Paved parking, HSG A
12,092	30	Woods, Good, HSG A
61,884	55	Woods, Good, HSG B
100,812	58	Weighted Average
93,480		92.73% Pervious Area
7,331		7.27% Impervious Area

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 5

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
14.5	100	0.0800	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
2.9	187	0.0450	1.06		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
3.4	232	0.0520	1.14		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
2.5	268	0.1300	1.80		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
2.1	154	0.0580	1.20		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	20	0.0580	4.89		Shallow Concentrated Flow, Paved Kv= 20.3 fps
3.6	165	0.0121	0.77		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
29.1	1,126	Total			

Summary for Subcatchment 3: Subcat 3

Runoff = 7.90 cfs @ 12.65 hrs, Volume= 64,830 cf, Depth> 0.98"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
251,456	68	<50% Grass cover, Poor, HSG A
8,045	79	<50% Grass cover, Poor, HSG B
2,845	39	>75% Grass cover, Good, HSG A
71,560	98	Paved parking, HSG A
500	98	Paved parking, HSG B
336,410	30	Woods, Good, HSG A
123,258	55	Woods, Good, HSG B
794,074	53	Weighted Average
722,014		90.93% Pervious Area
72,060		9.07% Impervious Area

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 6

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.3	100	0.0700	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
3.5	254	0.0591	1.22		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.3	171	0.1988	2.23		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
9.8	352	0.0142	0.60		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.1	20	0.0140	2.40		Shallow Concentrated Flow, Paved Kv= 20.3 fps
13.4	459	0.0130	0.57		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.2	26	0.0130	2.31		Shallow Concentrated Flow, Paved Kv= 20.3 fps
5.4	252	0.0238	0.77		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
5.4	438	0.0731	1.35		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
54.4	2,072	Total			

Summary for Subcatchment 4: Subcat 4

Runoff = 3.43 cfs @ 12.20 hrs, Volume= 14,860 cf, Depth> 1.12"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
2,236	68	<50% Grass cover, Poor, HSG A
15,022	79	<50% Grass cover, Poor, HSG B
424	61	>75% Grass cover, Good, HSG B
17	98	Paved parking, HSG A
16,856	30	Woods, Good, HSG A
124,275	55	Woods, Good, HSG B
158,831	55	Weighted Average
158,813		99.99% Pervious Area
17		0.01% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
12.8	100	0.1100	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
7.8	435	0.0345	0.93		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
3.0	326	0.1289	1.80		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
23.6	861	Total			

Summary for Subcatchment 5: Subcat 5

Runoff = 1.70 cfs @ 11.97 hrs, Volume= 3,665 cf, Depth> 3.44"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
1,007	68	<50% Grass cover, Poor, HSG A
2,474	39	>75% Grass cover, Good, HSG A
9,119	98	Paved parking, HSG A
175	30	Woods, Good, HSG A
12,775	83	Weighted Average
3,656		28.62% Pervious Area
9,119		71.38% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 6: Subcat 6

Runoff = 1.06 cfs @ 12.19 hrs, Volume= 6,115 cf, Depth> 0.59"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
27,173	68	<50% Grass cover, Poor, HSG A
1,839	39	>75% Grass cover, Good, HSG A
14,267	98	Paved parking, HSG A
81,657	30	Woods, Good, HSG A
124,937	46	Weighted Average
110,669		88.58% Pervious Area
14,267		11.42% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.6	100	0.0200	0.14		Sheet Flow, Grass: Short n= 0.150 P2= 2.30"
8.1	580	0.0293	1.20		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
19.7	680	Total			

Summary for Subcatchment 7: Subcat 7

Runoff = 0.41 cfs @ 12.33 hrs, Volume= 2,385 cf, Depth> 0.93"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 8

Area (sf)	CN	Description
14,739	68	<50% Grass cover, Poor, HSG A
1,944	98	Paved parking, HSG A
14,168	30	Woods, Good, HSG A
30,852	52	Weighted Average
28,908		93.70% Pervious Area
1,944		6.30% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
25.3	100	0.0200	0.07		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
6.4	380	0.0200	0.99		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
31.7	480	Total			

Summary for Subcatchment 9: Subcat 9

Runoff = 5.40 cfs @ 12.11 hrs, Volume= 18,454 cf, Depth> 1.06"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
81,982	68	<50% Grass cover, Poor, HSG A
6,871	39	>75% Grass cover, Good, HSG A
26,300	98	Paved parking, HSG A
93,538	30	Woods, Good, HSG A
208,692	54	Weighted Average
182,391		87.40% Pervious Area
26,300		12.60% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
8.0	100	0.0500	0.21		Sheet Flow, Grass: Short n= 0.150 P2= 2.30"
7.7	400	0.0300	0.87		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
15.7	500	Total			

Summary for Subcatchment 10: Subcat 10

Runoff = 2.99 cfs @ 11.98 hrs, Volume= 6,265 cf, Depth> 1.85"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
12,884	68	<50% Grass cover, Poor, HSG A
4,398	39	>75% Grass cover, Good, HSG A
12,814	98	Paved parking, HSG A
10,462	30	Woods, Good, HSG A
40,558	65	Weighted Average
27,744		68.40% Pervious Area
12,814		31.60% Impervious Area

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 9

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 11: Subcat 11

Runoff = 2.35 cfs @ 12.15 hrs, Volume= 8,422 cf, Depth> 1.40"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
6,230	68	<50% Grass cover, Poor, HSG A
2,306	79	<50% Grass cover, Poor, HSG B
74	39	>75% Grass cover, Good, HSG A
8,730	98	Paved parking, HSG A
954	98	Paved parking, HSG B
10,762	30	Woods, Good, HSG A
43,223	55	Woods, Good, HSG B
72,280	59	Weighted Average
62,596		86.60% Pervious Area
9,684		13.40% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.3	100	0.0700	0.11		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
1.4	148	0.1284	1.79		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.0	6	0.1300	7.32		Shallow Concentrated Flow, Paved Kv= 20.3 fps
1.9	207	0.1352	1.84		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
1.2	98	0.0350	1.31		Shallow Concentrated Flow, Short Grass Pasture Kv= 7.0 fps
19.8	559	Total			

Summary for Subcatchment 12: Subcat 12

Runoff = 1.62 cfs @ 12.10 hrs, Volume= 5,239 cf, Depth> 1.19"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
4,943	68	<50% Grass cover, Poor, HSG A
4,408	98	Paved parking, HSG A
7,172	30	Woods, Good, HSG A
36,163	55	Woods, Good, HSG B
52,686	56	Weighted Average
48,278		91.63% Pervious Area
4,408		8.37% Impervious Area

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 10

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.9	100	0.0900	0.12		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
1.4	184	0.2010	2.24		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
15.3	284	Total			

Summary for Subcatchment 13: Subcat 13

Runoff = 0.93 cfs @ 12.43 hrs, Volume= 15,801 cf, Depth> 0.26"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
99,643	68	<50% Grass cover, Poor, HSG A
6,360	79	<50% Grass cover, Poor, HSG B
759	39	>75% Grass cover, Good, HSG A
8,745	98	Paved parking, HSG A
544,634	30	Woods, Good, HSG A
65,683	55	Woods, Good, HSG B
725,823	39	Weighted Average
717,078		98.80% Pervious Area
8,745		1.20% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
13.3	100	0.1000	0.13		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
2.3	268	0.1530	1.96		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
2.3	371	0.2857	2.67		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.9	92	0.1200	1.73		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
18.8	831	Total			

Summary for Subcatchment 14: Subcat 14

Runoff = 0.85 cfs @ 11.96 hrs, Volume= 2,137 cf, Depth> 5.06"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
5,070	98	Paved parking, HSG B
5,070		100.00% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 15: Subcat 15

Runoff = 4.92 cfs @ 12.21 hrs, Volume= 22,380 cf, Depth> 0.99"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
837	68	<50% Grass cover, Poor, HSG A
11,410	79	<50% Grass cover, Poor, HSG B
28,875	30	Woods, Good, HSG A
229,139	55	Woods, Good, HSG B
270,260	53	Weighted Average
270,260		100.00% Pervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
11.3	100	0.1500	0.15		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
1.7	198	0.1500	1.94		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
9.4	200	0.0050	0.35		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.9	163	0.3333	2.89		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
23.3	661	Total			

Summary for Subcatchment 17: Subcat 17

Runoff = 0.33 cfs @ 11.97 hrs, Volume= 710 cf, Depth> 3.35"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
869	68	<50% Grass cover, Poor, HSG A
1,460	98	Paved parking, HSG A
217	30	Woods, Good, HSG A
2,546	82	Weighted Average
1,086		42.65% Pervious Area
1,460		57.35% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 18: Subcat 18

Runoff = 1.60 cfs @ 11.96 hrs, Volume= 3,994 cf, Depth> 5.06"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 12

Area (sf)	CN	Description
2	68	<50% Grass cover, Poor, HSG A
9,473	98	Paved parking, HSG A
9,475	98	Weighted Average
2		0.02% Pervious Area
9,473		99.98% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 19: Subcat 19

Runoff = 0.45 cfs @ 11.96 hrs, Volume= 1,124 cf, Depth> 5.06"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
7	68	<50% Grass cover, Poor, HSG A
2,659	98	Paved parking, HSG A
2,666	98	Weighted Average
7		0.25% Pervious Area
2,659		99.75% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 20: Subcat 20

Runoff = 0.03 cfs @ 13.33 hrs, Volume= 816 cf, Depth> 0.15"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
7,236	68	<50% Grass cover, Poor, HSG A
313	39	>75% Grass cover, Good, HSG A
1,353	98	Paved parking, HSG A
55,176	30	Woods, Good, HSG A
64,078	36	Weighted Average
62,725		97.89% Pervious Area
1,353		2.11% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
19.2	100	0.0400	0.09		Sheet Flow,
					Woods: Light underbrush n= 0.400 P2= 2.30"
2.8	117	0.0200	0.71		Shallow Concentrated Flow,
					Woodland Kv= 5.0 fps
22.0	217	Total			

Summary for Subcatchment 21: Subcat 21

Runoff = 1.10 cfs @ 11.97 hrs, Volume= 2,390 cf, Depth> 3.64"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
40	68	<50% Grass cover, Poor, HSG A
1,730	39	>75% Grass cover, Good, HSG A
6,103	98	Paved parking, HSG A
7,873	85	Weighted Average
1,770		22.49% Pervious Area
6,103		77.51% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 22: Subcat 22

Runoff = 1.22 cfs @ 12.28 hrs, Volume= 7,568 cf, Depth> 0.69"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
40,924	68	<50% Grass cover, Poor, HSG A
11,262	98	Paved parking, HSG A
78,684	30	Woods, Good, HSG A
130,870	48	Weighted Average
119,608		91.39% Pervious Area
11,262		8.61% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
21.5	100	0.0300	0.08		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
4.2	201	0.0250	0.79		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.9	146	0.2900	2.69		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
26.6	447	Total			

Summary for Subcatchment 23: Subcat 23

Runoff = 1.27 cfs @ 11.96 hrs, Volume= 3,068 cf, Depth> 4.83"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 14

Area (sf)	CN	Description
431	68	<50% Grass cover, Poor, HSG A
7,197	98	Paved parking, HSG A
7,628	96	Weighted Average
431		5.65% Pervious Area
7,197		94.35% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 24: Subcat 24

Runoff = 0.00 cfs @ 18.27 hrs, Volume= 128 cf, Depth> 0.05"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
1,309	68	<50% Grass cover, Poor, HSG A
4	98	Paved parking, HSG A
30,191	30	Woods, Good, HSG A
31,504	32	Weighted Average
31,499		99.99% Pervious Area
4		0.01% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
10.8	100	0.1700	0.15		Sheet Flow, Woods: Light underbrush n= 0.400 P2= 2.30"
0.8	129	0.3231	2.84		Shallow Concentrated Flow, Woodland Kv= 5.0 fps
0.2	108	0.1574	8.05		Shallow Concentrated Flow, Paved Kv= 20.3 fps
11.8	337	Total			

Summary for Subcatchment 25: Subcat 25

Runoff = 0.48 cfs @ 11.96 hrs, Volume= 1,193 cf, Depth> 5.06"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
42	68	<50% Grass cover, Poor, HSG A
2,789	98	Paved parking, HSG A
2,831	98	Weighted Average
42		1.48% Pervious Area
2,789		98.52% Impervious Area

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 15

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Subcatchment 26: Subcat 26

Runoff = 0.32 cfs @ 11.96 hrs, Volume= 771 cf, Depth> 4.83"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Type II 24-hr 100 Year Rainfall=5.30"

Area (sf)	CN	Description
97	68	<50% Grass cover, Poor, HSG A
1,818	98	Paved parking, HSG A
1,916	96	Weighted Average
97		5.08% Pervious Area
1,818		94.92% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
6.0					Direct Entry,

Summary for Reach LS-1: Level Spreader

Inflow Area = 162,374 sf, 6.94% Impervious, Inflow Depth = 0.00" for 100 Year event
Inflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf
Outflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf, Atten= 0%, Lag= 0.0 min

Routing by Stor-Ind+Trans method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Max. Velocity= 0.00 fps, Min. Travel Time= 0.0 min
Avg. Velocity = 0.00 fps, Avg. Travel Time= 0.0 min

Peak Storage= 0 cf @ 0.00 hrs
Average Depth at Peak Storage= 0.00'
Bank-Full Depth= 0.25' Flow Area= 10.0 sf, Capacity= 6.75 cfs

40.00' x 0.25' deep channel, n= 0.150
Length= 100.0' Slope= 0.0300 '/'
Inlet Invert= 1,007.00', Outlet Invert= 1,004.00'

**Summary for Pond C-1: Culvert**

Inflow Area = 130,870 sf, 8.61% Impervious, Inflow Depth > 0.69" for 100 Year event
Inflow = 1.22 cfs @ 12.28 hrs, Volume= 7,568 cf
Outflow = 1.22 cfs @ 12.28 hrs, Volume= 7,568 cf, Atten= 0%, Lag= 0.0 min
Primary = 1.22 cfs @ 12.28 hrs, Volume= 7,568 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,083.36' @ 12.28 hrs

Device	Routing	Invert	Outlet Devices
#1	Primary	1,082.50'	8.0" Round Culvert L= 72.0' Ke= 0.500 Inlet / Outlet Invert= 1,082.50' / 1,079.00' S= 0.0486 '/' Cc= 0.900 n= 0.012 Corrugated PP, smooth interior, Flow Area= 0.35 sf

Primary OutFlow Max=1.21 cfs @ 12.28 hrs HW=1,083.35' (Free Discharge)

↑**1=Culvert** (Inlet Controls 1.21 cfs @ 3.48 fps)

Summary for Pond LP-1: Low Point

Inflow Area = 208,692 sf, 12.60% Impervious, Inflow Depth > 1.06" for 100 Year event
 Inflow = 5.40 cfs @ 12.11 hrs, Volume= 18,454 cf
 Outflow = 5.40 cfs @ 12.11 hrs, Volume= 18,452 cf, Atten= 0%, Lag= 0.2 min
 Discarded = 5.40 cfs @ 12.11 hrs, Volume= 18,452 cf
 Secondary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,120.01' @ 12.11 hrs Surf.Area= 9,058 sf Storage= 77 cf

Plug-Flow detention time= 0.2 min calculated for 18,413 cf (100% of inflow)
 Center-of-Mass det. time= 0.2 min (894.2 - 894.0)

Volume	Invert	Avail.Storage	Storage Description
#1	1,120.00'	37,312 cf	Custom Stage Data (Irregular) Listed below (Recalc)

Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,120.00	8,994	500.0	0	0	8,994
1,122.00	30,430	930.0	37,312	37,312	57,947

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,120.00'	60.000 in/hr Exfiltration over Surface area
#2	Secondary	1,121.00'	85.0' long x 20.0' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 Coef. (English) 2.68 2.70 2.70 2.64 2.63 2.64 2.64 2.63

Discarded OutFlow Max=12.58 cfs @ 12.11 hrs HW=1,120.01' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 12.58 cfs)

Secondary OutFlow Max=0.00 cfs @ 0.00 hrs HW=1,120.00' (Free Discharge)

↑**2=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Summary for Pond LP-2: Low Point

Inflow Area = 124,937 sf, 11.42% Impervious, Inflow Depth > 0.59" for 100 Year event
 Inflow = 1.06 cfs @ 12.19 hrs, Volume= 6,115 cf
 Outflow = 1.06 cfs @ 12.20 hrs, Volume= 6,114 cf, Atten= 0%, Lag= 0.3 min
 Discarded = 1.06 cfs @ 12.20 hrs, Volume= 6,114 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 17

Peak Elev= 1,116.00' @ 12.20 hrs Surf.Area= 3,112 sf Storage= 15 cf

Plug-Flow detention time= 0.2 min calculated for 6,101 cf (100% of inflow)

Center-of-Mass det. time= 0.2 min (936.5 - 936.4)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,116.00'	37,937 cf	Custom Stage Data (Irregular) Listed below (Recalc)		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,116.00	3,100	340.0	0	0	3,100
1,118.00	10,270	470.0	12,675	12,675	11,519
1,120.00	15,150	540.0	25,262	37,937	17,235

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,116.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=8.64 cfs @ 12.20 hrs HW=1,116.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 8.64 cfs)**Summary for Pond LP-3: Low Point**

Inflow Area = 64,078 sf, 2.11% Impervious, Inflow Depth > 0.15" for 100 Year event
 Inflow = 0.03 cfs @ 13.33 hrs, Volume= 816 cf
 Outflow = 0.03 cfs @ 13.33 hrs, Volume= 816 cf, Atten= 0%, Lag= 0.1 min
 Discarded = 0.03 cfs @ 13.33 hrs, Volume= 816 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,130.00' @ 13.33 hrs Surf.Area= 3,920 sf Storage= 0 cf

Plug-Flow detention time= 0.1 min calculated for 816 cf (100% of inflow)

Center-of-Mass det. time= 0.0 min (1,052.3 - 1,052.3)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,130.00'	3,920 cf	Custom Stage Data (Irregular) Listed below (Recalc)		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,130.00	3,920	650.0	0	0	3,920
1,131.00	3,920	350.0	3,920	3,920	27,798

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,130.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=10.89 cfs @ 13.33 hrs HW=1,130.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 10.89 cfs)**Summary for Pond LP-4: Low Point**

Inflow Area = 158,831 sf, 0.01% Impervious, Inflow Depth > 1.12" for 100 Year event
 Inflow = 3.43 cfs @ 12.20 hrs, Volume= 14,860 cf
 Outflow = 3.37 cfs @ 12.23 hrs, Volume= 14,859 cf, Atten= 2%, Lag= 1.8 min
 Discarded = 3.37 cfs @ 12.23 hrs, Volume= 14,859 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 18

Peak Elev= 1,134.96' @ 12.23 hrs Surf.Area= 1,213 sf Storage= 229 cf

Plug-Flow detention time= 0.4 min calculated for 14,859 cf (100% of inflow)

Center-of-Mass det. time= 0.4 min (896.1 - 895.7)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,134.00'	249 cf	Custom Stage Data (Irregular) Listed below (Recalc) 623 cf Overall x 40.0% Voids		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,134.00	150	110.0	0	0	150
1,135.00	1,280	370.0	623	623	10,084

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,134.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=3.34 cfs @ 12.23 hrs HW=1,134.95' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 3.34 cfs)**Summary for Pond LP-5: Low Point**

Inflow Area = 72,280 sf, 13.40% Impervious, Inflow Depth > 1.40" for 100 Year event
 Inflow = 2.35 cfs @ 12.15 hrs, Volume= 8,422 cf
 Outflow = 2.26 cfs @ 12.18 hrs, Volume= 8,364 cf, Atten= 4%, Lag= 2.3 min
 Discarded = 1.10 cfs @ 12.18 hrs, Volume= 5,552 cf
 Primary = 1.17 cfs @ 12.18 hrs, Volume= 2,812 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,133.72' @ 12.18 hrs Surf.Area= 395 sf Storage= 468 cf

Plug-Flow detention time= 16.1 min calculated for 8,346 cf (99% of inflow)

Center-of-Mass det. time= 12.2 min (892.1 - 879.8)

Volume	Invert	Avail.Storage	Storage Description		
#1	1,122.00'	1,518 cf	Custom Stage Data (Irregular) Listed below (Recalc)		
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)
1,122.00	10	10.0	0	0	10
1,133.00	55	55.0	324	324	437
1,134.00	610	200.0	283	607	3,382
1,135.00	1,250	230.0	911	1,518	4,431

Device	Routing	Invert	Outlet Devices
#1	Primary	1,132.50'	8.0" Round Culvert L= 100.0' Ke= 0.500 Inlet / Outlet Invert= 1,132.50' / 1,132.00' S= 0.0050 ' / Cc= 0.900 n= 0.012 Corrugated PP, smooth interior, Flow Area= 0.35 sf
#2	Discarded	1,122.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=1.08 cfs @ 12.18 hrs HW=1,133.71' (Free Discharge)↑**2=Exfiltration** (Exfiltration Controls 1.08 cfs)**Primary OutFlow** Max=1.16 cfs @ 12.18 hrs HW=1,133.71' (Free Discharge)↑**1=Culvert** (Barrel Controls 1.16 cfs @ 3.32 fps)

Summary for Pond LP-6: Low Point

Inflow Area = 112,838 sf, 19.94% Impervious, Inflow Depth > 0.97" for 100 Year event
 Inflow = 3.28 cfs @ 12.00 hrs, Volume= 9,077 cf
 Outflow = 2.73 cfs @ 12.06 hrs, Volume= 9,077 cf, Atten= 17%, Lag= 3.6 min
 Discarded = 2.73 cfs @ 12.06 hrs, Volume= 9,077 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,129.92' @ 12.06 hrs Surf.Area= 984 sf Storage= 531 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)
 Center-of-Mass det. time= 1.2 min (823.1 - 821.9)

Volume	Invert	Avail.Storage	Storage Description			
#1	1,129.00'	612 cf	Custom Stage Data (Irregular) Listed below (Recalc)			
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
1,129.00	250	160.0	0	0	250	
1,130.00	1,070	250.0	612	612	3,194	

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,129.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=2.70 cfs @ 12.06 hrs HW=1,129.91' (Free Discharge)

↑1=Exfiltration (Exfiltration Controls 2.70 cfs)

Summary for Pond LP-7: Low Point

Inflow Area = 162,374 sf, 6.94% Impervious, Inflow Depth > 0.57" for 100 Year event
 Inflow = 1.22 cfs @ 12.28 hrs, Volume= 7,695 cf
 Outflow = 1.17 cfs @ 12.34 hrs, Volume= 7,695 cf, Atten= 4%, Lag= 3.8 min
 Discarded = 1.17 cfs @ 12.34 hrs, Volume= 7,695 cf
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,005.83' @ 12.34 hrs Surf.Area= 421 sf Storage= 169 cf

Plug-Flow detention time= 0.9 min calculated for 7,679 cf (100% of inflow)
 Center-of-Mass det. time= 0.8 min (933.5 - 932.7)

Volume	Invert	Avail.Storage	Storage Description			
#1	1,005.00'	947 cf	Custom Stage Data (Irregular) Listed below (Recalc)			
Elevation (feet)	Surf.Area (sq-ft)	Perim. (feet)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)	Wet.Area (sq-ft)	
1,005.00	47	28.0	0	0	47	
1,006.00	540	100.0	249	249	783	
1,007.00	870	115.0	698	947	1,061	

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,005.00'	120.000 in/hr Exfiltration over Surface area
#2	Primary	1,007.00'	40.0' long x 2.0' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 3.00 3.50

Coef. (English) 2.54 2.61 2.61 2.60 2.66 2.70 2.77 2.89 2.88
2.85 3.07 3.20 3.32

Discarded OutFlow Max=1.17 cfs @ 12.34 hrs HW=1,005.83' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 1.17 cfs)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=1,005.00' (Free Discharge)

↑**2=Broad-Crested Rectangular Weir** (Controls 0.00 cfs)

Summary for Pond SMP-1: Porous Pavement

Inflow Area = 100,812 sf, 7.27% Impervious, Inflow Depth > 1.32" for 100 Year event
Inflow = 2.37 cfs @ 12.27 hrs, Volume= 11,115 cf
Outflow = 2.37 cfs @ 12.27 hrs, Volume= 11,115 cf, Atten= 0%, Lag= 0.0 min
Discarded = 2.37 cfs @ 12.27 hrs, Volume= 11,115 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Peak Elev= 1,029.00' @ 12.27 hrs Surf.Area= 1,944 sf Storage= 3 cf

Plug-Flow detention time= 0.0 min calculated for 11,115 cf (100% of inflow)
Center-of-Mass det. time= 0.0 min (889.5 - 889.5)

Volume	Invert	Avail.Storage	Storage Description
#1	1,029.00'	778 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,944 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,029.00	1,944	0	0
1,030.00	1,944	1,944	1,944

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,029.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=5.40 cfs @ 12.27 hrs HW=1,029.00' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 5.40 cfs)

Summary for Pond SMP-10: Drip Strip

Inflow Area = 5,070 sf, 100.00% Impervious, Inflow Depth > 5.06" for 100 Year event
Inflow = 0.85 cfs @ 11.96 hrs, Volume= 2,137 cf
Outflow = 0.85 cfs @ 11.96 hrs, Volume= 2,137 cf, Atten= 0%, Lag= 0.1 min
Discarded = 0.85 cfs @ 11.96 hrs, Volume= 2,137 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Peak Elev= 1,138.01' @ 11.96 hrs Surf.Area= 632 sf Storage= 2 cf

Plug-Flow detention time= 0.0 min calculated for 2,137 cf (100% of inflow)
Center-of-Mass det. time= 0.0 min (742.4 - 742.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,138.00'	506 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,264 cf Overall x 40.0% Voids

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 21

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,138.00	632	0	0
1,140.00	632	1,264	1,264

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,138.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=1.76 cfs @ 11.96 hrs HW=1,138.01' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 1.76 cfs)**Summary for Pond SMP-11: Drip Strip**

Inflow Area = 9,475 sf, 99.98% Impervious, Inflow Depth > 5.06" for 100 Year event
 Inflow = 1.60 cfs @ 11.96 hrs, Volume= 3,994 cf
 Outflow = 1.57 cfs @ 11.98 hrs, Volume= 3,994 cf, Atten= 2%, Lag= 0.8 min
 Discarded = 1.57 cfs @ 11.98 hrs, Volume= 3,994 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,123.04' @ 11.96 hrs Surf.Area= 553 sf Storage= 9 cf

Plug-Flow detention time= (not calculated: outflow precedes inflow)
 Center-of-Mass det. time= 0.0 min (742.4 - 742.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,123.00'	442 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,106 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,123.00	553	0	0
1,125.00	553	1,106	1,106

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,123.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=1.54 cfs @ 11.98 hrs HW=1,123.04' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 1.54 cfs)**Summary for Pond SMP-12: Drip Strip**

Inflow Area = 1,916 sf, 94.92% Impervious, Inflow Depth > 4.83" for 100 Year event
 Inflow = 0.32 cfs @ 11.96 hrs, Volume= 771 cf
 Outflow = 0.32 cfs @ 11.96 hrs, Volume= 771 cf, Atten= 0%, Lag= 0.1 min
 Discarded = 0.32 cfs @ 11.96 hrs, Volume= 771 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,136.02' @ 11.96 hrs Surf.Area= 135 sf Storage= 1 cf

Plug-Flow detention time= 0.0 min calculated for 771 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (756.7 - 756.7)

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 22

Volume	Invert	Avail.Storage	Storage Description
#1	1,136.00'	108 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 270 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,136.00	135	0	0
1,138.00	135	270	270

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,136.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=0.38 cfs @ 11.96 hrs HW=1,136.02' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 0.38 cfs)**Summary for Pond SMP-13: Drip Strip**

Inflow Area = 2,831 sf, 98.52% Impervious, Inflow Depth > 5.06" for 100 Year event
 Inflow = 0.48 cfs @ 11.96 hrs, Volume= 1,193 cf
 Outflow = 0.48 cfs @ 11.96 hrs, Volume= 1,193 cf, Atten= 0%, Lag= 0.1 min
 Discarded = 0.48 cfs @ 11.96 hrs, Volume= 1,193 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,136.01' @ 11.96 hrs Surf.Area= 260 sf Storage= 1 cf

Plug-Flow detention time= 0.0 min calculated for 1,193 cf (100% of inflow)

Center-of-Mass det. time= 0.0 min (742.4 - 742.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,136.00'	208 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 520 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,136.00	260	0	0
1,138.00	260	520	520

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,136.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=0.72 cfs @ 11.96 hrs HW=1,136.01' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 0.72 cfs)**Summary for Pond SMP-2: Porous Pavement**

Inflow Area = 12,775 sf, 71.38% Impervious, Inflow Depth > 3.44" for 100 Year event
 Inflow = 1.70 cfs @ 11.97 hrs, Volume= 3,665 cf
 Outflow = 1.70 cfs @ 11.97 hrs, Volume= 3,665 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 1.70 cfs @ 11.97 hrs, Volume= 3,665 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,133.00' @ 11.97 hrs Surf.Area= 1,944 sf Storage= 2 cf

Plug-Flow detention time= 0.0 min calculated for 3,665 cf (100% of inflow)

Center-of-Mass det. time= 0.0 min (807.4 - 807.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,133.00'	778 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,944 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,133.00	1,944	0	0
1,134.00	1,944	1,944	1,944

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,133.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=5.40 cfs @ 11.97 hrs HW=1,133.00' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 5.40 cfs)

Summary for Pond SMP-3: Porous Pavement

Inflow Area = 30,852 sf, 6.30% Impervious, Inflow Depth > 0.93" for 100 Year event
 Inflow = 0.41 cfs @ 12.33 hrs, Volume= 2,385 cf
 Outflow = 0.41 cfs @ 12.33 hrs, Volume= 2,385 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 0.41 cfs @ 12.33 hrs, Volume= 2,385 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,123.00' @ 12.33 hrs Surf.Area= 1,944 sf Storage= 1 cf

Plug-Flow detention time= 0.0 min calculated for 2,380 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (913.0 - 913.0)

Volume	Invert	Avail.Storage	Storage Description
#1	1,123.00'	778 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,944 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,123.00	1,944	0	0
1,124.00	1,944	1,944	1,944

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,123.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=5.40 cfs @ 12.33 hrs HW=1,123.00' (Free Discharge)

↑**1=Exfiltration** (Exfiltration Controls 5.40 cfs)

Summary for Pond SMP-4: Porous Pavement

Inflow Area = 2,546 sf, 57.35% Impervious, Inflow Depth > 3.35" for 100 Year event
 Inflow = 0.33 cfs @ 11.97 hrs, Volume= 710 cf
 Outflow = 0.33 cfs @ 11.97 hrs, Volume= 710 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 0.33 cfs @ 11.97 hrs, Volume= 710 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,128.00' @ 11.97 hrs Surf.Area= 1,460 sf Storage= 0 cf

Plug-Flow detention time= 0.0 min calculated for 710 cf (100% of inflow)

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 24

Center-of-Mass det. time= 0.0 min (810.2 - 810.1)

Volume	Invert	Avail.Storage	Storage Description
#1	1,128.00'	584 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 1,460 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,128.00	1,460	0	0
1,129.00	1,460	1,460	1,460

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,128.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=4.06 cfs @ 11.97 hrs HW=1,128.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 4.06 cfs)**Summary for Pond SMP-5: Porous Pavement**

Inflow Area = 7,873 sf, 77.51% Impervious, Inflow Depth > 3.64" for 100 Year event
 Inflow = 1.10 cfs @ 11.97 hrs, Volume= 2,390 cf
 Outflow = 1.10 cfs @ 11.97 hrs, Volume= 2,390 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 1.10 cfs @ 11.97 hrs, Volume= 2,390 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,009.00' @ 11.97 hrs Surf.Area= 3,570 sf Storage= 2 cf

Plug-Flow detention time= 0.0 min calculated for 2,385 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (801.6 - 801.5)

Volume	Invert	Avail.Storage	Storage Description
#1	1,009.00'	1,428 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 3,570 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,009.00	3,570	0	0
1,010.00	3,570	3,570	3,570

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,009.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=9.92 cfs @ 11.97 hrs HW=1,009.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 9.92 cfs)**Summary for Pond SMP-6: Porous Pavement**

Inflow Area = 52,686 sf, 8.37% Impervious, Inflow Depth > 1.19" for 100 Year event
 Inflow = 1.62 cfs @ 12.10 hrs, Volume= 5,239 cf
 Outflow = 1.62 cfs @ 12.10 hrs, Volume= 5,239 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 1.62 cfs @ 12.10 hrs, Volume= 5,239 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 25

Peak Elev= 1,136.00' @ 12.10 hrs Surf.Area= 4,390 sf Storage= 2 cf

Plug-Flow detention time= 0.0 min calculated for 5,228 cf (100% of inflow)

Center-of-Mass det. time= 0.0 min (886.4 - 886.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,136.00'	1,756 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 4,390 cf Overall x 40.0% Voids
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,136.00	4,390	0	0
1,137.00	4,390	4,390	4,390

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,136.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=12.19 cfs @ 12.10 hrs HW=1,136.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 12.19 cfs)**Summary for Pond SMP-7: Porous Pavement**

Inflow Area = 7,628 sf, 94.35% Impervious, Inflow Depth > 4.83" for 100 Year event
 Inflow = 1.27 cfs @ 11.96 hrs, Volume= 3,068 cf
 Outflow = 1.27 cfs @ 11.96 hrs, Volume= 3,068 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 1.27 cfs @ 11.96 hrs, Volume= 3,068 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Peak Elev= 1,083.00' @ 11.96 hrs Surf.Area= 2,600 sf Storage= 2 cf

Plug-Flow detention time= 0.0 min calculated for 3,062 cf (100% of inflow)

Center-of-Mass det. time= 0.0 min (756.7 - 756.7)

Volume	Invert	Avail.Storage	Storage Description
#1	1,083.00'	1,040 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 2,600 cf Overall x 40.0% Voids
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,083.00	2,600	0	0
1,084.00	2,600	2,600	2,600

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,083.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=7.22 cfs @ 11.96 hrs HW=1,083.00' (Free Discharge)↑**1=Exfiltration** (Exfiltration Controls 7.22 cfs)**Summary for Pond SMP-8: Porous Pavement**

Inflow Area = 101,879 sf, 18.99% Impervious, Inflow Depth > 1.92" for 100 Year event
 Inflow = 4.63 cfs @ 12.16 hrs, Volume= 16,320 cf
 Outflow = 4.63 cfs @ 12.16 hrs, Volume= 16,320 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 4.63 cfs @ 12.16 hrs, Volume= 16,320 cf

2021136_Post-Development

Type II 24-hr 100 Year Rainfall=5.30"

Prepared by LA Group

Printed 10/14/2022

HydroCAD® 10.00-26 s/n 00439 © 2020 HydroCAD Software Solutions LLC

Page 26

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,136.00' @ 12.16 hrs Surf.Area= 4,615 sf Storage= 7 cf

Plug-Flow detention time= 0.0 min calculated for 16,286 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (861.9 - 861.9)

Volume	Invert	Avail.Storage	Storage Description
#1	1,136.00'	1,846 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 4,615 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,136.00	4,615	0	0
1,137.00	4,615	4,615	4,615

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,136.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=12.82 cfs @ 12.16 hrs HW=1,136.00' (Free Discharge)
 ↑**1=Exfiltration** (Exfiltration Controls 12.82 cfs)

Summary for Pond SMP-9: Porous Pavement

Inflow Area = 2,666 sf, 99.75% Impervious, Inflow Depth > 5.06" for 100 Year event
 Inflow = 0.45 cfs @ 11.96 hrs, Volume= 1,124 cf
 Outflow = 0.45 cfs @ 11.96 hrs, Volume= 1,124 cf, Atten= 0%, Lag= 0.0 min
 Discarded = 0.45 cfs @ 11.96 hrs, Volume= 1,124 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 1,131.00' @ 11.96 hrs Surf.Area= 2,653 sf Storage= 1 cf

Plug-Flow detention time= 0.0 min calculated for 1,121 cf (100% of inflow)
 Center-of-Mass det. time= 0.0 min (742.4 - 742.4)

Volume	Invert	Avail.Storage	Storage Description
#1	1,131.00'	1,061 cf	Custom Stage Data (Prismatic) Listed below (Recalc) 2,653 cf Overall x 40.0% Voids

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
1,131.00	2,653	0	0
1,132.00	2,653	2,653	2,653

Device	Routing	Invert	Outlet Devices
#1	Discarded	1,131.00'	120.000 in/hr Exfiltration over Surface area

Discarded OutFlow Max=7.37 cfs @ 11.96 hrs HW=1,131.00' (Free Discharge)
 ↑**1=Exfiltration** (Exfiltration Controls 7.37 cfs)

Summary for Link AP-1: Fox Farm Road

Inflow Area = 794,074 sf, 9.07% Impervious, Inflow Depth > 0.98" for 100 Year event
Inflow = 7.90 cfs @ 12.65 hrs, Volume= 64,830 cf
Primary = 7.90 cfs @ 12.65 hrs, Volume= 64,830 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Summary for Link AP-2: Ausable River

Inflow Area = 1,158,457 sf, 1.73% Impervious, Inflow Depth > 0.40" for 100 Year event
Inflow = 5.74 cfs @ 12.22 hrs, Volume= 38,181 cf
Primary = 5.74 cfs @ 12.22 hrs, Volume= 38,181 cf, Atten= 0%, Lag= 0.0 min

Primary outflow = Inflow, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs

Attachment D

Storm Data

Appendix C

Map Set

Appendix D

SWPPP Inspection Form

**Terramor – Lake Placid
WEEKLY SWPPP INSPECTION REPORT**

Inspector Name:	Date:
Signature (required):	Time:
Weather:	Inspection #:
Soil Conditions (dry, saturated, etc):	

Note: Digital photos, with date stamp required for all practices requiring corrective action, before and after, to be attached to the inspection report.

YES NO N/A				
1.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Routine Inspection.	Date of last inspection: _____
2.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Inspection following rain event.	Date/time of storm ending: _____
	<input type="checkbox"/>	<input type="checkbox"/>		Rainfall amount: _____
				Recorded by: _____
3.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Is this a final site inspection?	
4.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Has site undergone final stabilization?	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> If so, have all temporary erosion and sediment controls been removed?	

Site Disturbance (Indicate Locations on Plan)

YES NO N/A				
1.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Areas previously disturbed, but have not undergone active site work in the last 14 days?	
2.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Areas disturbed within last 14 days?	
3.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Areas expected to be disturbed in next 14 days?	
4.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Do areas of steep slopes or complex stabilization issues exist?	
			If "YES" explain:	
5.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Are there currently more than 5 acres of disturbed soil at the site? If so make sure there is an approval letter from NYS DEC.	

Additional Comments: _____

Inspection of Erosion and Sediment Control Devices

	Type of Control Device	Accumulation (if any) in %	Repairs/Maintenance Needed
1.			
2.			
3.			
4.			
5.			
6.			

Stabilization/Runoff

YES NO N/A				
1.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Are all existing disturbed areas contained by control devices? Type of devices:	
2.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Are there areas that require stabilization within the next 14 days? Specify Area:	
3.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Have stabilization measures been initiated in inactive areas?	
4.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Is there current snow cover or frozen ground conditions?	
5.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Rills or gullies?	
6.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Slumping/deposition?	
7.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Loss of vegetation?	
8.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Lack of germination?	
9.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> Loss of mulching?	

Receiving Structures/Water Bodies (Indicate locations where runoff leaves the project site on the site plan)**YES NO N/A**

1. ☐ ☐ ☐ Surface water swale or natural surface waterbody?

If natural waterbody:

Is waterbody located ☐ onsite, or ☐ adjacent to property boundary?

Description of condition: _____

2. ☐ ☐ ☐ Municipal or community system?

Inspect locations where runoff from project site enters the receiving waters and indicate if there is evidence of:

- a. ☐ ☐ ☐ Rills or gullies?
b. ☐ ☐ ☐ Slumping/deposition?
c. ☐ ☐ ☐ Loss of vegetation?
d. ☐ ☐ ☐ Undermining of structures?
e. ☐ ☐ ☐ Was there a discharge into the receiving water on the day of inspection?
f. ☐ ☐ ☐ Is there evidence of turbidity, sedimentation, or oil in the receiving waters?

Additional Comments: _____

Inspection of Post-Construction Stormwater Management Control Devices**Type of Control Device****Phase of Construction****Repairs/Maintenance Needed**

1. **Bioretention Basins**

2. **Pocket Ponds**

3.

4.

General Site Condition**YES NO N/A**

1. ☐ ☐ ☐ Have action items from previous reports been addressed?
2. ☐ ☐ ☐ Does routine maintenance of protection components occur on a regular basis?
3. ☐ ☐ ☐ Does cleaning and/or sweeping affected roadways occur, at minimum, daily?
4. ☐ ☐ ☐ Is debris and litter removed on a monthly basis, or as necessary?
5. ☐ ☐ ☐ Is the site maintained in an orderly manner?

Describe the condition of all natural waterbodies within or adjacent to the Project that receive runoff from the site: _____

Contractors progress over last 7 days: _____

Anticipated work to be begun in the next 7 days: _____

Additional Comments: _____

Visual Observations**YES NO N/A**

1. ☐ ☐ ☐ All erosion and sediment control measures have been installed/constructed?
2. ☐ ☐ ☐ All erosion and sediment control measures are being maintained properly?

SUMMARY OF ACTION ITEMS TO REPAIR/REPLACE/MAINTAIN/CORRECT DEFICIENCIES

Action Reported To (no signature required): _____

Company: _____

Appendix E

Other SWPPP Forms

Construction Sequence
SWPPP Plan Changes
Spill Response Form
Stormwater Management Practice Maintenance Log

The operator shall prepare a summary of construction status using the Construction Sequence Form below once every month. Significant deviations to the sequence and reasons for those deviations (i.e. weather, subcontractor availability, etc.), shall be noted by the contractor. The schedule shall be used to record the dates for initiation of construction, implementation of erosion control measures, stabilization, etc. A copy of this table will be maintained at the construction site and updated in addition to the individual Inspection Reports completed for each inspection.

Construction Sequence Form

Construction Activities (Identify name of planned practices)	Date Complete
1.	
2.	
3.	
4.	
5.	
6.	
7.	
8.	
9.	
10.	
11.	
12.	

**STORM WATER POLLUTION PREVENTION PLAN
PLAN CHANGES, AUTHORIZATION, AND CHANGE CERTIFICATION**

CHANGES REQUIRED TO THE POLLUTION PREVENTION PLAN:

REASONS FOR CHANGES:

REQUESTED BY: _____

DATE: _____

AUTHORIZED BY: _____

DATE: _____

CERTIFICATION OF CHANGES:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the penal code.

SIGNATURE: _____

DATE: _____

SPILL RESPONSE REPORT

Within 1 hour of a spill discovery less than 2 gallons in volume the following must be notified:

Ahmed Hemli
(202) 689-7771

Within 1 hour of a spill discovery greater than 2 gallons the following must be notified:

Ahmed Hemli
NYSDEC Spill Response Hotline 1-800-457-7362
Spill Response Contractor

Material Spilled:

Approximate Volume:

Location:

Distance to nearest down gradient drainage:

Distance to nearest down gradient open water:

Temporary control measures in place:

Appendix F

SPDES General Permit GP-0-20-001



Department of
Environmental
Conservation

NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

SPDES GENERAL PERMIT
FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70
of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

Chief Permit Administrator


Authorized Signature

1-23-20
Date

Address: NYS DEC
Division of Environmental Permits
625 Broadway, 4th Floor
Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System ("NPDES")* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An *owner or operator of a construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of "*construction activity*", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

***Note:** The italicized words/phrases within this permit are defined in Appendix A.

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM
CONSTRUCTION ACTIVITIES

Table of Contents

Part I. PERMIT COVERAGE AND LIMITATIONS	1
A. Permit Application	1
B. Effluent Limitations Applicable to Discharges from Construction Activities	1
C. Post-construction Stormwater Management Practice Requirements	4
D. Maintaining Water Quality	8
E. Eligibility Under This General Permit	9
F. Activities Which Are Ineligible for Coverage Under This General Permit	9
Part II. PERMIT COVERAGE	12
A. How to Obtain Coverage	12
B. Notice of Intent (NOI) Submittal	13
C. Permit Authorization	13
D. General Requirements For Owners or Operators With Permit Coverage	15
E. Permit Coverage for Discharges Authorized Under GP-0-15-002	17
F. Change of Owner or Operator	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)	18
A. General SWPPP Requirements	18
B. Required SWPPP Contents	20
C. Required SWPPP Components by Project Type	24
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS	24
A. General Construction Site Inspection and Maintenance Requirements	24
B. Contractor Maintenance Inspection Requirements	24
C. Qualified Inspector Inspection Requirements	25
Part V. TERMINATION OF PERMIT COVERAGE	29
A. Termination of Permit Coverage	29
Part VI. REPORTING AND RETENTION RECORDS	31
A. Record Retention	31
B. Addresses	31
Part VII. STANDARD PERMIT CONDITIONS	31
A. Duty to Comply	31
B. Continuation of the Expired General Permit	32
C. Enforcement	32
D. Need to Halt or Reduce Activity Not a Defense	32
E. Duty to Mitigate	33
F. Duty to Provide Information	33
G. Other Information	33
H. Signatory Requirements	33
I. Property Rights	35
J. Severability	35

K. Requirement to Obtain Coverage Under an Alternative Permit	35
L. Proper Operation and Maintenance	36
M. Inspection and Entry	36
N. Permit Actions	37
O. Definitions	37
P. Re-Opener Clause	37
Q. Penalties for Falsification of Forms and Reports	37
R. Other Permits	38
APPENDIX A – Acronyms and Definitions	39
Acronyms	39
Definitions	40
APPENDIX B – Required SWPPP Components by Project Type	48
Table 1	48
Table 2	50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal	52
APPENDIX D – Watersheds with Lower Disturbance Threshold	58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)	59
APPENDIX F – List of NYS DEC Regional Offices	65

Part 1. PERMIT COVERAGE AND LIMITATIONS**A. Permit Application**

This permit authorizes stormwater *discharges to surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. **Erosion and Sediment Control Requirements** - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* ("SWPPP") the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
 - (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
 - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
 - (iii) *Minimize* the amount of soil exposed during *construction activity*;
 - (iv) *Minimize* the disturbance of *steep slopes*;
 - (v) *Minimize* sediment *discharges* from the site;
 - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
 - (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
 - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
 - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering.** *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.
- d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:
 - (i) *Minimize* the *discharge of pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;
 - (ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge of pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use); and
 - (iii) Prevent the *discharge of pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. **Prohibited Discharges.** The following *discharges* are prohibited:
 - (i) Wastewater from washout of concrete;
 - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.

- f. **Surface Outlets.** When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.
 - a. **Sizing Criteria for New Development**
 - (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
 - (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) *Overbank* Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) *Overbank* Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that *overbank* control is not required.

c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
 - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) *Overbank* Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the ECL for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

1. This permit may authorize all *discharges* of stormwater from *construction activity* to *surface waters* of the State and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated *discharges* from *construction site* de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the *owner* or *operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner* or *operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner* or *operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are **not** authorized by this permit:

1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an *endangered* or *threatened species* unless the *owner* or

- operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;
5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the ECL and its accompanying regulations;
 6. *Construction activities* for residential, commercial and institutional projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing *impervious cover*; and
 - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
 7. *Construction activities* for linear transportation projects and linear utility projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which are undertaken on land with no existing *impervious cover*; and
 - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:

- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance - 20 feet
 - 5-20 acres of disturbance - 50 feet
 - 20+ acres of disturbance - 100 feet, or
- b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
- c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
 - (ii) No Adverse Affect
 - (iii) Executed Memorandum of Agreement, or
- d. Documentation that:
 - (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
9. *Discharges* from *construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner* or *operator* has failed to renew an expired individual permit.

Part II. PERMIT COVERAGE**A. How to Obtain Coverage**

1. An *owner* or *operator* of a *construction activity* that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
2. An *owner* or *operator* of a *construction activity* that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The *owner* or *operator* shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
3. The requirement for an *owner* or *operator* to have its SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department does not apply to an *owner* or *operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of Owner or Operator) or where the *owner* or *operator* of the *construction activity* is the regulated, traditional land use control MS4. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

B. Notice of Intent (NOI) Submittal

1. Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

NOTICE OF INTENT
NYS DEC, Bureau of Water Permits
625 Broadway, 4th Floor
Albany, New York 12233-3505

2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

C. Permit Authorization

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
 - b. where required, all necessary Department permits subject to the *Uniform Procedures Act ("UPA")* (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain *UPA* permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
 - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
 - a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
 - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
 - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
 - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
 - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.
4. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.C. of this permit.

D. General Requirements For Owners or Operators With Permit Coverage

1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-20-001), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor's or subcontractor's certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the *construction site* until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
3. The *owner or operator of a construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land*

use control MS4, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator of the construction activity*). At a minimum, the *owner or operator* must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The *owner or operator* shall have a *qualified inspector* conduct **at least two** (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
 - b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
 - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
 - d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
 - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
 5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
 6. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the

regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

E. Permit Coverage for Discharges Authorized Under GP-0-15-002

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-15-002), an *owner or operator* of a *construction activity* with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to *discharge* in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

F. Change of Owner or Operator

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the *MS4*, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

operator was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the *discharge of pollutants*;
- c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
- d. to document the final construction conditions.

5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.

6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

- schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;
- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
 - k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
 - l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
 - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
 - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators of construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators of the construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

- 1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

- 1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
 - Certified Professional in Erosion and Sediment Control (CPESC),
 - New York State Erosion and Sediment Control Certificate Program holder
 - Registered Landscape Architect, or
 - someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
 - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
 - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
 - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
 - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction Stormwater Management Practice" certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.
2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
- c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
- d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the "*Final Stabilization*" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector's* final site inspection certification(s) required in Part V.A.3. of this permit.
5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

Part VI. REPORTING AND RETENTION RECORDS

A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

1. All NOIs and NOTs shall be signed as follows:
 - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
 - (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
 - c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
 - (i) the chief executive officer of the agency, or
 - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
 - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
 - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

APPENDIX A – Acronyms and Definitions

Acronyms

APO – Agency Preservation Officer
 BMP – Best Management Practice
 CPESC – Certified Professional in Erosion and Sediment Control
 Cpv – Channel Protection Volume
 CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)
 DOW – Division of Water
 EAF – Environmental Assessment Form
 ECL - Environmental Conservation Law
 EPA – U. S. Environmental Protection Agency
 HSG – Hydrologic Soil Group
 MS4 – Municipal Separate Storm Sewer System
 NOI – Notice of Intent
 NOT – Notice of Termination
 NPDES – National Pollutant Discharge Elimination System
 OPRHP – Office of Parks, Recreation and Historic Places
 Qf – Extreme Flood
 Qp – Overbank Flood
 RRv – Runoff Reduction Volume
 RWE – Regional Water Engineer
 SEQR – State Environmental Quality Review
 SEQRA - State Environmental Quality Review Act
 SHPA – State Historic Preservation Act
 SPDES – State Pollutant Discharge Elimination System
 SWPPP – Stormwater Pollution Prevention Plan
 TMDL – Total Maximum Daily Load
 UPA – Uniform Procedures Act
 USDA – United States Department of Agriculture
 WQv – Water Quality Volume

Definitions

All definitions in this section are solely for the purposes of this permit.

Agricultural Building – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

Agricultural Property –means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State” prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Construction Site – means the land area where *construction activity(ies)* will occur. See definition for “*Commence (Commencement of) Construction Activities*” and “*Larger Common Plan of Development or Sale*” also.

Dewatering – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or *point source*.

Embankment – means an earthen or rock slope that supports a road/highway.

Endangered or Threatened Species – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

Natural Buffer – means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

New Development – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

New York State Erosion and Sediment Control Certificate Program – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Nonpoint Source - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

Overbank – means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

Performance Criteria – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRV, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Point Source - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRV), Channel Protection Volume (Cpv), *Overbank Flood* (Qp), and *Extreme Flood* (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

Streambank – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

Stormwater Pollution Prevention Plan (SWPPP) – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B – Required SWPPP Components by Project Type

Table 1
Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls

<p>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</p> <ul style="list-style-type: none"> • Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not directly discharging</u> to one of the 303(d) segments listed in Appendix E • Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E • Construction of a barn or other <i>agricultural building</i>, silo, stock yard or pen.
<p>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</p> <p>All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.</p>
<p>The following construction activities that involve soil disturbances of one (1) or more acres of land:</p> <ul style="list-style-type: none"> • Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains • Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects • Pond construction • Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover • Cross-country ski trails and walking/hiking trails • Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development; • Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path. • Slope stabilization projects • Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics

Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that *alter hydrology from pre to post development* conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious area* and do not *alter hydrology from pre to post development* conditions
- Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

**Table 2
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

**Table 2 (Continued)
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**


The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual ("Design Manual").

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

Figure 1 - New York City Watershed East of the Hudson


53

Figure 2 - Onondaga Lake Watershed

54


Figure 3 - Greenwood Lake Watershed

55

Figure 4 - Oscawana Lake Watershed

56

Figure 5 - Kinderhook Lake Watershed



APPENDIX D – Watersheds with Lower Disturbance Threshold

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribes to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

303(d) Segments Impaired by Construction Related Pollutant(s)

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

61

303(d) Segments Impaired by Construction Related Pollutant(s)

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

62

303(d) Segments Impaired by Construction Related Pollutant(s)

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment

63

303(d) Segments Impaired by Construction Related Pollutant(s)

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

64


APPENDIX F – List of NYS DEC Regional Offices

Region	COVERING THE FOLLOWING COUNTIES:	DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS	DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, PO BOX 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROAD AVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070


Appendix G

Historic Preservation/Endangered Species Documentation

Terramor Lake Placid




October 6, 2022



Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), (c) OpenStreetMap contributors, and the GIS User Community

Author: The LA Group
Not a legal document



LETTER OF TRANSMITTAL

TO:
Upstate Regulatory Field Office
1 Buffington Street
Bldg. 10, 3rd Floor, North
Watervliet, New York 12189-4000

DATE: 8-2-2022

JOB NO.: 2021136

ATTENTION: Joe Podhirny

RE: Terramor Lake Placid Project AJD

WE ARE SENDING YOU ☒ Attached ☐ Under separate cover via _____ the following items

☐ Shop drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications
☐ Copy of letter ☐ Change order ☐ _____

COPIES	DATE	NO.	DESCRIPTION
1 Electronic	8-2-22		Approved Jurisdictional Determination Wetland Delineation
			Report with Attachments and AJD Form

THESE ARE TRANSMITTED as checked below:

☒ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
☐ For your records ☐ Approved as noted ☐ Submit _____ copies for distribution
☐ As requested ☐ Return for corrections ☐ Return _____ corrected prints
☒ For review and comments ☐ _____
☐ FOR BIDS DUE _____ 20____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS: Hi Joe, Please review the attached AJD submittal and inform me if you need any additional information.

Thank you.

Rob

cc:

SIGNED: _____



(518) 222-0034
rfraser@thelagroup.com

**FEDERAL WETLAND DELINEATION
REPORT and REQUEST FOR
APPROVED JD
FOR THE
TERRAMOR LAKE PLACID PROJECT**

**TOWN OF WILMINGTON
ESSEX COUNTY, NY**

**PREPARED FOR
Kampgrounds of America Inc.
d/b/a Terramor Outdoor Resort
550 North 31st Street
Billings, MT 59101**

August 2022

**FEDERAL WETLAND DELINEATION REPORT and REQUEST FOR
APPROVED JD**

**FOR THE
TERRAMOR LAKE PLACID PROJECT
TOWN OF WILMINGTON
ESSEX COUNTY, NY**

**PREPARED FOR
KAMPGROUNDS OF AMERICA INC.
D/B/A TERRAMOR OUTDOOR RESORT
550 NORTH 31ST STREET
BILLINGS, MT 59101**

**PREPARED BY
THE LA GROUP, P.C.
40 LONG ALLEY
SARATOGA SPRINGS, NEW YORK 12866**

**PROJECT STAFF
ROBERT FRASER, PWS.
CELL PHONE (518) 222-0034
RFRASER@THELAGROUP.COM**

AUGUST 2022

TABLE OF CONTENTS

	page
1. Introduction.....	1
2. Site Description.....	1
2.2 General.....	1
2.3 Vegetation.....	1
2.4 2.3 Soils.....	2
2.5 2.4 Hydrology	2
3. Delineation Methods.....	2
4. Delineated Wetlands	2
5. References.....	3

FIGURES

Figure 1	USGS Site Location Map
Figure 2	NRCS Soils Map
Figure 3	NYSDEC and NWI Environmental Resources Map

APPENDICES

Appendix A	Existing Conditions Survey Sheets
Appendix B	Wetland Determination Summary Forms
Appendix C	Wetland Photos
Appendix D	USACOE Approved Jurisdictional Determination Form

1. INTRODUCTION

This report describes Waters of the US (WOUS) located on an +/- 64.59 acre site in the Town of Wilmington, Essex County, New York that Kampgrounds of America, Inc. is proposing to develop (see Figure 1). Personnel of the LA Group, P.C., delineated a palustrine wetland boundary on the proposed project site on June 14, 2022. Identifying and delineating the wetland boundary involved following the methods of the US Army Corps of Engineers (Environmental Laboratory, 1987) and the Regional Supplement to the Corps of Engineers Wetland Delineation Manual Northcentral and Northeast Region (Environmental Laboratory, 2012).

2. SITE DESCRIPTION

2.1. General

The site tax map parcel number is 26.3-1-6.110. The site is located between Fox Farm Road and the West Branch Ausable River in the Town of Wilmington, Essex County.

There is approximately 1.20 acres of palustrine, scrub shrub, emergent wetland located on the site bordering the southern bank of the West Branch Ausable River in the northeast quadrant of the site. The West Branch Ausable River is a Relatively Permanent Waterways (RPW) that is a DEC Class AA-S-(TS) water and a tributary to Lake Champlain a Traditional Navigable Waterway (TNW).

A delineation of the wetland boundary was performed on this site as part of planning for a proposed campground project.

2.2. Vegetation

Vegetation at the site includes Green Ash (*Fraxinus pennsylvanica*), Red Maple (*Acer rubrum*), Sugar Maple (*Acer saccharum*), Norway Maple (*Acer platanoides*), Striped Maple (*Acer pensylvanicum*), White Pine (*Pinus strobus*), White Oak (*Quercus alba*), Black Oak (*Quercus velutina*), Eastern Hemlock (*Tsuga canadensis*), Yellow Birch (*Betula alleghaniensis*), Silky dogwood (*Cornus amomum*), Speckled Alder (*Alnus incana*), Steeplebush (*Spiraea tomentosa*), Japanese honeysuckle (*Lonicera japonica*), Virginia Creeper (*Parthenocissus quinquefolia*), Garlic Mustard (*Alliaria petiolate*) Jewelweed (*Impatiens pallida*), Interrupted Fern (*Osmunda claytoniana*), Sensitive Fern (*Onoclea sensibilis*), Cinnamon Fern (*Osmundastrum cinnamo*), Tussock Sedge (*Carex stricta*), and *Sphagnum* moss.

2.3. Soils

According to the Natural Resources Conservation Service (NRCS) Web Soil Survey of Ulster County, soils on the site include Fernlake loamy fine sand (FnB), Adams loamy sand (AdE), Burnt Vly peat (BvA), and Tunbridge-Lyman complex (TuD). These NRCS soil types (see Figure 2) range from somewhat excessively drained to very poorly drained, and are consistent with the soils identified during the wetland delineation.

2.4. Hydrology

Seasonal flooding of the Ausable River and groundwater from snowmelt and stormwater contribute to the wetland hydrology that supports a predominance of wetland vegetation within the wetland area. Groundwater seeping out of the hillside was contributing to the wetland hydrology during the wetland delineation. Groundwater elevations ranging from 0 – 6 inches below the surface was observed during the wetland delineation.

The US Fish and Wildlife Service National Wetlands Inventory (NWI) map for the area of the site (Figure 3) show WOUS located on or adjacent to the site bordering the Ausable River.

3. DELINEATION METHODS

The wetland delineation on the project site was performed using the routine wetland determination method (Environmental Laboratory, 1987) and the Regional Supplement to the Corps of Engineers Wetland Delineation Manual Northcentral and Northeast Region (Environmental Laboratory, 2012).

Positions of the wetland boundary was determined through observation of changes in slope, vegetation changes, variations in soil characteristics, and evidence of hydrology. To mark points on the wetland boundary, pieces of plastic flagging tape marked with an identification number and tied to trees and shrubs at intervals of 20 to 40 feet. The positions of the flags were located by a professional surveyor and shown on the attached existing conditions survey under Appendix A showing the delineated wetland on Survey Sheet 5 of 5.

The wetland indicator categories of the dominant plants, which are those listed by Reed (1988, 1996), were used to determine whether the vegetation is hydrophytic. Sample plot data is presented in Appendix B, Wetland Determination Summary Forms. Photographs of the wetland is presented in Appendix C.

4. DELINEATED WETLANDS

The palustrine forested, emergent wetland boundary covers approximately 1.20 acres of the northeast quadrant of the site and is shown on survey sheet 5 of 5 under Appendix A. The wetland is located between the toe of a relatively steep slope and the southern top of bank of the Ausable River. Approximately 1,400 of the Ausable River's southeastern bank borders the

project site's property boundary. The Ausable River flows northeast and enters Lake Champlain in the Town of Peru, NY. Wetland data forms for the wetland are provided under Appendix B.

5. REFERENCES

Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1, US Army Engineer Waterways Experiment Station, Vicksburg, Miss.


Lichvar, R.W., D.L. Banks, W.N. Kirchner, and N.C. Melvin. 2016. 2016 Regional Wetland Plant List The National Wetland Plant List. The National Wetland Plant List: 2016 wetland ratings. Phytoneuron 2016-30: 1-17. Published 28 April 2016. ISSN 2153 733X

U. S. Army Corps of Engineers. 2012. Regional Supplement to the Corps of Engineers Wetland Delineation Manual: Northcentral and Northeast Region (Version 2.0). ERDC/EL TR-12-1. U.S. Army Engineer Research and Development Center, Environmental Laboratory, 3909 Halls Ferry Road Vicksburg, MS 39180-6199. (Available on the internet at http://www.usace.army.mil/Portals/2/docs/civilworks/regulatory/reg_supp/NCNE_suppv2.pdf.)

Weldy, Troy and David Werier. 2012. New York Flora Atlas. [S. M. Landry and K. N. Campbell (original application development)]

FIGURES

- | | |
|----------|-------------------------------------|
| Figure 1 | USGS Site Location Map |
| Figure 2 | NRCS Soils Map |
| Figure 3 | DEC/NWI Environmental Resources Map |



Project Site Location



1 inch = 1,000 feet

0 500 1,000 Feet

2021136 Terramor Lake Placid

Fox Farm Road

Title

USGS Site Location Map


Figure 1


The LA GROUP
 Landscape Architecture & Engineering P.C.
People. Purpose. Place.

Project 2021136

Date 07/26/2022

Soil Map—Essex County, New York



Soil Map may not be valid at this scale.

Map Scale: 1:2,860 if printed on A landscape (11" x 8.5") sheet.

0 40 80 160 240 Meters

0 100 200 400 600 Feet

Map projection: Web Mercator Corner coordinates: WGS84 Edge ticks: UTM Zone 18N WGS84



Natural Resources
Conservation Service


Web Soil Survey
National Cooperative Soil Survey

Figure 2

7/20/2022
Page 1 of 3

MAP LEGEND

Area of Interest (AOI)

 Area of Interest (AOI)

Soils

 Soil Map Unit Polygons

 Soil Map Unit Lines

 Soil Map Unit Points

Special Point Features


 Blowout

 Borrow Pit


 Clay Spot

 Closed Depression

 Gravel Pit

 Gravelly Spot

 Landfill

 Lava Flow

 Marsh or swamp

 Mine or Quarry

 Miscellaneous Water

 Perennial Water

 Rock Outcrop

 Saline Spot

 Sandy Spot

 Severely Eroded Spot

 Sinkhole

 Slide or Slip

 Sodic Spot

Water Features

 Streams and Canals

Transportation

 Rails

 Interstate Highways

 US Routes

 Major Roads

 Local Roads

Background

 Aerial Photography

 Spoil Area

 Stony Spot

 Very Stony Spot

 Wet Spot

 Other

 Special Line Features

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL:
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Essex County, New York
Survey Area Data: Version 21, Sep 1, 2021

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.


Date(s) aerial images were photographed: Jun 18, 2020—Jun 20, 2020

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.


Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
AdA	Adams loamy sand, 0 to 3 percent slopes	9.2	25.8%
AdE	Adams loamy sand, 25 to 45 percent slopes	9.5	26.5%
BvA	Burnt Vly peat, 0 to 1 percent slopes	0.4	1.0%
FnB	Fernlake loamy fine sand, 3 to 8 percent slopes, very bouldery	15.1	42.0%
TuD	Tunbridge-Lyman complex, 15 to 35 percent slopes, very rocky, very bouldery	0.0	0.1%
W	Water	1.7	4.7%
Totals for Area of Interest		35.9	100.0%

KOA Fox Farm Road



July 21, 2022




Esri, HERE, Garmin, (c) OpenStreetMap contributors, and the GIS user community, Source: Esri, Maxar, Earthstar Geographics, and the GIS User Community

NYS Department of Environmental Conservation
Not a legal document

Figure 3

Appendix A
Existing Conditions Survey



LEGEND:

- CATCH BASIN
- HYDRANT
- LIGHT POLE
- SANITARY MANHOLE
- STORM MANHOLE
- ELECTRIC MANHOLE
- WATER VALVE
- TELEPHONE PEDESTAL
- ELECTRIC HOOKUP
- ELECTRIC TRANSFORMER
- UTILITY POLE
- TELEPHONE MANHOLE
- TRAFFIC CONTROL BOX
- TRAFFIC SIGNAL POLE
- GAS LINE
- SANITARY LINE
- STORM LINE
- WATER LINE
- TELEPHONE LINE
- OVERHEAD WIRES
- SPOT ELEVATION
- CAPPED IRON ROD FOUND
- IRON ROD FOUND
- IRON PIPE FOUND
- LANDSCAPED AREA
- ROOF DRAIN
- SOIL BORING
- MONITORING WELL
- GAS MARKER POST
- ELECTRIC METER
- GAS METER
- UTILITY BOX
- SEWER CLEAN OUT

NOTE:

SEE SHEET 1 FOR NOTES

SHEET 2 OF 5

77 FOX FARM ROAD	
EXISTING CONDITIONS SURVEY OF THE LANDS OF KAMPGROUNDS OF AMERICA, INC.	
TOWN OF WILMINGTON	ESSEX COUNTY, N.Y.
SCALE: 1"=40'	JULY 7, 2022
DRAWN BY: KGW	PROJECT NO: 22-3221
Ausfeld & Waldruff Land Surveyors LLP 323 CLINTON STREET, SCHENECTADY NY Phone: (518) 346-1595 Fax: 518-770-1655	
VINCENT P. AUSFELD P.L.S. LICENSE #049897 www.awslslp.com	



LEGEND:

- CB ■ CATCH BASIN
HYD ■ HYDRANT
LP □ LIGHT POLE
SMH ○ SANITARY MANHOLE
SMH ○ STORM MANHOLE
EMH ○ ELECTRIC MANHOLE
WV ○ WATER VALVE
PE □ TELEPHONE PEDESTAL
EHK ○ ELECTRIC HOOKUP
ETN □ ELECTRIC TRANSFORMER
UP □ UTILITY POLE
TMH ○ TELEPHONE MANHOLE
TCB □ TRAFFIC CONTROL BOX
TSP ○ TRAFFIC SIGNAL POLE
G □ GAS LINE
S □ SANITARY LINE
ST □ STORM LINE
W □ WATER LINE
TEL □ TELEPHONE LINE
OW □ OVERHEAD WIRES
+ 357.82 SPOT ELEVATION
CIR ○ CAPPED IRON ROD FOUND
IR ○ IRON ROD FOUND
IRP ○ IRON PIPE FOUND
LA LANDSCAPED AREA
RD ○ ROOF DRAIN
SB ○ SOIL BORING
MW ○ MONITORING WELL
GMP ○ GAS MARKER POST
EM □ ELECTRIC METER
GM □ GAS METER
UBX □ UTILITY BOX
CO ○ SEWER CLEAN OUT




LANDS N/F OF
JOHN & MAY PALMIOTTO IRREVOCABLE TRUST
BK. 1980, PG. 136
SECTION 26.003 BLOCK 3 LOT 12

LANDS N/F OF
ANDREY & ANNA SHLYONSKY
BK. 2013, PG. 237
SECTION 26.003 BLOCK 3 LOT 4

AREA: 63.35 ACRES
MATCHLINE SHEET 1

NOTE:

SEE SHEET 1 FOR NOTES




SHEET 3 OF 5

77 FOX FARM ROAD

EXISTING CONDITIONS SURVEY
OF THE LANDS OF
KAMPGROUNDS OF AMERICA, INC.

TOWN OF WILMINGTON ESSEX COUNTY, N.Y.
SCALE: 1"=40' JULY 7, 2022
DRAWN BY: KGW PROJECT NO: 22-3221

Ausfeld & Waldruff Land Surveyors LLP
323 CLINTON STREET, SCHENECTADY NY
Phone: (518) 346-1595 Fax: 518-770-1655




VINCENT P. AUSFELD P.L.L.C.
LICENSE #049597
www.awslsp.com

LEGEND:

- CB CATCH BASIN
HYD HYDRANT
LP LIGHT POLE
SMH SANITARY MANHOLE
SMH STORM MANHOLE
EMH ELECTRIC MANHOLE
WV WATER VALVE
TP TELEPHONE PEDESTAL
EH ELECTRIC HOOKUP
ET ELECTRIC TRANSFORMER
UP UTILITY POLE
TMH TELEPHONE MANHOLE
TCB TRAFFIC CONTROL BOX
TSP TRAFFIC SIGNAL POLE
G GAS LINE
S SANITARY LINE
ST STORM LINE
W WATER LINE
T TELEPHONE LINE
OW OVERHEAD WIRES
+ 357.82 SPOT ELEVATION
CIRF CAPPED IRON ROD FOUND
IRF IRON ROD FOUND
RPF IRON PIPE FOUND
LA LANDSCAPED AREA
RD ROOF DRAIN
SB SOIL BORING
MW MONITORING WELL
GMP GAS MARKER POST
EM ELECTRIC METER
GM GAS METER
UBF UTILITY BOX
CO SEWER CLEAN OUT

LANDS N/F OF
THE PEOPLE OF THE STATE OF NEW YORK
BK. 1111, PG. 116
SECTION 26.003 BLOCK 1 LOT 6.2



NOTE:

SEE SHEET 1 FOR NOTES


--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--



SHEET 4 OF 5



LEGEND:


- CB ■ CATCH BASIN
HYD < HYDRANT
LP ⚡ LIGHT POLE
SMH ○ SANITARY MANHOLE
SMH ○ STORM MANHOLE
EMH ○ ELECTRIC MANHOLE
WV H WATER VALVE
TELEPHONE PEDESTAL
ELECTRIC HOOKUP
ELECTRIC TRANSFORMER
UTILITY POLE
TELEPHONE MANHOLE
TRAFFIC CONTROL BOX
TRAFFIC SIGNAL POLE
GAS LINE
SANITARY LINE
STORM LINE
WATER LINE
TELEPHONE LINE
OVERHEAD WIRES
SPOT ELEVATION
CAPPED IRON ROD FOUND
IRON ROD FOUND
IRON PIPE FOUND
LANDSCAPED AREA
ROOF DRAIN
SOIL BORING
MONITORING WELL
GAS MARKER POST
ELECTRIC METER
GAS METER
UTILITY BOX
SEWER CLEAN OUT



NOTE:

SEE SHEET 1 FOR NOTES

		77 FOX FARM ROAD				
		EXISTING CONDITIONS SURVEY OF THE LANDS OF KAMPGROUNDS OF AMERICA, INC.				
REVISION:	TOWN OF WILMINGTON		ESSEX COUNTY, N.Y.			
	SCALE: 1"=40'		JULY 7, 2022			
	DRAWN BY: KGW		PROJECT NO: 22-3221			
DATE:		Ausfeld & Waldruff Land Surveyors LLP 323 CLINTON STREET, SCHENECTADY NY Phone: (518) 346-1595 Fax: 518-770-1655		VINCENT P. AUSFELD P.L.S. LICENSE #049597 www.awslslp.com		



Appendix B

Wetland Determination Summary Form

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Terramore Fox Farm Road City/County: Essex Sampling Date: 6/14/22
 Applicant/Owner: Kampgrounds of America State: NY Sampling Point: WL A28
 Investigator(s): RGF Section, Township, Range: _____
 Landform (hillslope, terrace, etc.): Terrace Local relief (concave, convex, none): concave Slope (%): 2
 Subregion (LRR or MLRA): LRR Lat: 44.3684 Long: -73.8361 Datum: UTM 18
 Soil Map Unit Name: Burnt Vly Peat (BvA) NWI classification: PFOSSEM1E

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)
 Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____
 Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes <u>X</u> No _____	Is the Sampled Area within a Wetland? Yes <u>X</u> No _____ If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes <u>X</u> No _____	
Wetland Hydrology Present? Yes <u>X</u> No _____	
Remarks: (Explain alternative procedures here or in a separate report.) <p style="text-align: center;">Wetland borders the Ausable River (R3UBH)</p>	

HYDROLOGY

Wetland Hydrology Indicators:		Secondary Indicators (minimum of two required)
Primary Indicators (minimum of one is required; check all that apply)		
<u>X</u> Surface Water (A1)	_____ Water-Stained Leaves (B9)	_____ Surface Soil Cracks (B6)
_____ High Water Table (A2)	_____ Aquatic Fauna (B13)	_____ Drainage Patterns (B10)
<u>X</u> Saturation (A3)	_____ Marl Deposits (B15)	_____ Moss Trim Lines (B16)
<u>X</u> Water Marks (B1)	_____ Hydrogen Sulfide Odor (C1)	_____ Dry-Season Water Table (C2)
_____ Sediment Deposits (B2)	_____ Oxidized Rhizospheres on Living Roots (C3)	_____ Crayfish Burrows (C8)
_____ Drift Deposits (B3)	_____ Presence of Reduced Iron (C4)	_____ Saturation Visible on Aerial Imagery (C9)
_____ Algal Mat or Crust (B4)	_____ Recent Iron Reduction in Tilled Soils (C6)	_____ Stunted or Stressed Plants (D1)
_____ Iron Deposits (B5)	<u>X</u> Thin Muck Surface (C7)	<u>X</u> Geomorphic Position (D2)
_____ Inundation Visible on Aerial Imagery (B7)	_____ Other (Explain in Remarks)	_____ Shallow Aquitard (D3)
_____ Sparsely Vegetated Concave Surface (B8)		_____ Microtopographic Relief (D4)
		_____ FAC-Neutral Test (D5)
Field Observations: Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____ Water Table Present? Yes <u>X</u> No _____ Depth (inches): <u>8</u> Saturation Present? Yes <u>X</u> No _____ Depth (inches): <u>0</u> (includes capillary fringe)		Wetland Hydrology Present? Yes <u>X</u> No _____
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

VEGETATION – Use scientific names of plants.

 Sampling Point: WL A28

Tree Stratum (Plot size: <u>30'</u>)	Absolute % Cover	Dominant Species?	Indicator Status															
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: _____ (A) Total Number of Dominant Species Across All Strata: _____ (B) Percent of Dominant Species That Are OBL, FACW, or FAC: _____ (A/B)														
2. <u>Green Ash (Fraxinus pennsylvanica)</u>	<u>20</u>	<u>Y</u>	<u>FACW</u>															
3. _____	_____	_____	_____															
4. _____	_____	_____	_____															
5. _____	_____	_____	_____															
6. _____	_____	_____	_____															
7. _____	_____	_____	_____															
<u>20</u> = Total Cover				Prevalence Index worksheet: <table style="width: 100%;"> <tr> <th style="width: 50%;">Total % Cover of:</th> <th style="width: 50%;">Multiply by:</th> </tr> <tr> <td>OBL species _____</td> <td>x 1 = _____</td> </tr> <tr> <td>FACW species _____</td> <td>x 2 = _____</td> </tr> <tr> <td>FAC species _____</td> <td>x 3 = _____</td> </tr> <tr> <td>FACU species _____</td> <td>x 4 = _____</td> </tr> <tr> <td>UPL species _____</td> <td>x 5 = _____</td> </tr> <tr> <td>Column Totals: _____ (A)</td> <td>_____ (B)</td> </tr> </table> Prevalence Index = B/A = _____	Total % Cover of:	Multiply by:	OBL species _____	x 1 = _____	FACW species _____	x 2 = _____	FAC species _____	x 3 = _____	FACU species _____	x 4 = _____	UPL species _____	x 5 = _____	Column Totals: _____ (A)	_____ (B)
Total % Cover of:	Multiply by:																	
OBL species _____	x 1 = _____																	
FACW species _____	x 2 = _____																	
FAC species _____	x 3 = _____																	
FACU species _____	x 4 = _____																	
UPL species _____	x 5 = _____																	
Column Totals: _____ (A)	_____ (B)																	
Sapling/Shrub Stratum (Plot size: _____)																		
1. <u>Speckled Alder (Alnus incana)</u>	<u>50</u>	<u>Y</u>	<u>FACW</u>															
2. <u>Steeplebush (Spiraea tomentosa)</u>	<u>20</u>	<u>Y</u>	<u>FACW</u>															
3. _____	_____	_____	_____															
4. _____	_____	_____	_____															
5. _____	_____	_____	_____															
6. _____	_____	_____	_____															
7. _____	_____	_____	_____	Hydrophytic Vegetation Indicators: <input type="checkbox"/> 1 - Rapid Test for Hydrophytic Vegetation <input checked="" type="checkbox"/> 2 - Dominance Test is >50% <input type="checkbox"/> 3 - Prevalence Index is ≤3.0 ¹ <input type="checkbox"/> 4 - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <input type="checkbox"/> Problematic Hydrophytic Vegetation ¹ (Explain)														
<u>70</u> = Total Cover																		
Herb Stratum (Plot size: <u>15'</u>)																		
1. <u>Interrupted Fern (Osmunda claytoniana)</u>	<u>30</u>	<u>Y</u>	<u>FAC</u>															
2. <u>Sensitive Fern (Onoclea sensibilis)</u>	<u>30</u>	<u>Y</u>	<u>FACW</u>															
3. <u>Osmundastrum cinnamomeum</u>	<u>10</u>	<u>Y</u>	<u>FACW</u>															
4. _____	_____	_____	_____															
5. _____	_____	_____	_____															
6. _____	_____	_____	_____															
7. _____	_____	_____	_____	Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.														
8. _____	_____	_____	_____															
9. _____	_____	_____	_____															
10. _____	_____	_____	_____															
11. _____	_____	_____	_____															
12. _____	_____	_____	_____															
<u>70</u> = Total Cover																		
Woody Vine Stratum (Plot size: _____)																		
1. _____	_____	_____	_____	Hydrophytic Vegetation Present? Yes <u>X</u> No														
2. _____	_____	_____	_____															
3. _____	_____	_____	_____															
4. _____	_____	_____	_____															
_____ = Total Cover																		
Remarks: (Include photo numbers here or on a separate sheet.) 																		

SOIL

Sampling Point: **WL A28**

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)

[illegible]

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.

²Location: PL=Pore Lining, M=Matrix.

Hydric Soil Indicators:

<input type="checkbox"/> Histosol (A1)	<input type="checkbox"/> Polyvalue Below Surface (S8) (LRR R,
<input type="checkbox"/> Histic Epipedon (A2)	MLRA 149B)
<input type="checkbox"/> Black Histic (A3)	<input type="checkbox"/> Thin Dark Surface (S9) (LRR R, MLRA 149B)
<input type="checkbox"/> Hydrogen Sulfide (A4)	<input checked="" type="checkbox"/> Loamy Mucky Mineral (F1) (LRR K, L)
<input type="checkbox"/> Stratified Layers (A5)	<input type="checkbox"/> Loamy Gleyed Matrix (F2)
<input type="checkbox"/> Depleted Below Dark Surface (A11)	<input type="checkbox"/> Depleted Matrix (F3)
<input type="checkbox"/> Thick Dark Surface (A12)	<input type="checkbox"/> Redox Dark Surface (F6)
<input type="checkbox"/> Sandy Mucky Mineral (S1)	<input type="checkbox"/> Depleted Dark Surface (F7)
<input type="checkbox"/> Sandy Gleyed Matrix (S4)	<input type="checkbox"/> Redox Depressions (F8)
<input type="checkbox"/> Sandy Redox (S5)	
<input type="checkbox"/> Stripped Matrix (S6)	
<input type="checkbox"/> Dark Surface (S7) (LRR R, MLRA 149B)	

Indicators for Problematic Hydric Soils³:

☐ 2 cm Muck (A10) (**LRR K, L, MLRA 149B**)
☐ Coast Prairie Redox (A16) (**LRR K, L, R**)
☐ 5 cm Mucky Peat or Peat (S3) (**LRR K, L, R**)
☐ Dark Surface (S7) (**LRR K, L, M**)
☐ Polyvalue Below Surface (S8) (**LRR K, L**)
☐ Thin Dark Surface (S9) (**LRR K, L**)
☐ Iron-Manganese Masses (F12) (**LRR K, L, R**)
☐ Piedmont Floodplain Soils (F19) (**MLRA 149B**)
☐ Mesic Spodic (TA6) (**MLRA 144A, 145, 149B**)
☐ Red Parent Material (F21)
☐ Very Shallow Dark Surface (TF12)
☐ Other (Explain in Remarks)

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

Restrictive Layer (if observed):

Type: _____

Depth (inches): _____

Hydric Soil Present? Yes X No

Remarks:

WETLAND DETERMINATION DATA FORM – Northcentral and Northeast Region

Project/Site: Terramore Fox Farm Road City/County: Essex Sampling Date: 6/14/22
Applicant/Owner: Kampgrounds of America State: NY Sampling Point: UPL A28
Investigator(s): RGF Section, Township, Range: _____
Landform (hillslope, terrace, etc.): Terrace Local relief (concave, convex, none): convex Slope (%): 2
Subregion (LRR or MLRA): LRR Lat: 44.3684 Long: -73.8361 Datum: UTM 18
Soil Map Unit Name: _____ NWI classification: _____

Are climatic / hydrologic conditions on the site typical for this time of year? Yes X No _____ (If no, explain in Remarks.)

Are Vegetation _____, Soil _____, or Hydrology _____ significantly disturbed? Are "Normal Circumstances" present? Yes X No _____

Are Vegetation _____, Soil _____, or Hydrology _____ naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

Hydrophytic Vegetation Present? Yes _____ No <u>X</u>	Is the Sampled Area within a Wetland? Yes _____ No <u>X</u> If yes, optional Wetland Site ID: _____
Hydric Soil Present? Yes _____ No <u>X</u>	
Wetland Hydrology Present? Yes _____ No <u>X</u>	
Remarks: (Explain alternative procedures here or in a separate report.)	

HYDROLOGY

Wetland Hydrology Indicators:		<u>Secondary Indicators (minimum of two required)</u>
<u>Primary Indicators (minimum of one is required; check all that apply)</u>		<input type="checkbox"/> Surface Soil Cracks (B6)
<input type="checkbox"/> Surface Water (A1)	<input type="checkbox"/> Water-Stained Leaves (B9)	<input type="checkbox"/> Drainage Patterns (B10)
<input type="checkbox"/> High Water Table (A2)	<input type="checkbox"/> Aquatic Fauna (B13)	<input type="checkbox"/> Moss Trim Lines (B16)
<input type="checkbox"/> Saturation (A3)	<input type="checkbox"/> Marl Deposits (B15)	<input type="checkbox"/> Dry-Season Water Table (C2)
<input type="checkbox"/> Water Marks (B1)	<input type="checkbox"/> Hydrogen Sulfide Odor (C1)	<input type="checkbox"/> Crayfish Burrows (C8)
<input type="checkbox"/> Sediment Deposits (B2)	<input type="checkbox"/> Oxidized Rhizospheres on Living Roots (C3)	<input type="checkbox"/> Saturation Visible on Aerial Imagery (C9)
<input type="checkbox"/> Drift Deposits (B3)	<input type="checkbox"/> Presence of Reduced Iron (C4)	<input type="checkbox"/> Stunted or Stressed Plants (D1)
<input type="checkbox"/> Algal Mat or Crust (B4)	<input type="checkbox"/> Recent Iron Reduction in Tilled Soils (C6)	<input type="checkbox"/> Geomorphic Position (D2)
<input type="checkbox"/> Iron Deposits (B5)	<input type="checkbox"/> Thin Muck Surface (C7)	<input type="checkbox"/> Shallow Aquitard (D3)
<input type="checkbox"/> Inundation Visible on Aerial Imagery (B7)	<input type="checkbox"/> Other (Explain in Remarks)	<input type="checkbox"/> Microtopographic Relief (D4)
<input type="checkbox"/> Sparsely Vegetated Concave Surface (B8)		<input type="checkbox"/> FAC-Neutral Test (D5)
Field Observations:		Wetland Hydrology Present? Yes _____ No <u>X</u>
Surface Water Present? Yes _____ No <u>X</u> Depth (inches): _____		
Water Table Present? Yes _____ No <u>X</u> Depth (inches): _____		
Saturation Present? Yes _____ No <u>X</u> Depth (inches): _____ (includes capillary fringe)		
Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available:		
Remarks:		

VEGETATION – Use scientific names of plants.

Sampling Point: UPL A28

Tree Stratum (Plot size: <u>30'</u>)	Absolute % Cover	Dominant Species?	Indicator Status	
1. _____	_____	_____	_____	Dominance Test worksheet: Number of Dominant Species That Are OBL, FACW, or FAC: _____ (A) Total Number of Dominant Species Across All Strata: _____ (B) Percent of Dominant Species That Are OBL, FACW, or FAC: _____ (A/B)
2. <u>Eastern Hemlock (Tsuga canadensis)</u>	<u>50</u>	<u>Y</u>	<u>FACU</u>	
3. <u>Black Oak (Quercus velutina)</u>	<u>30</u>	<u>Y</u>	<u>FACU</u>	
4. <u>Sugar Maple (Acer saccharum)</u>	<u>20</u>	<u>Y</u>	<u>FACU</u>	
5. _____	_____	_____	_____	
6. _____	_____	_____	_____	
7. _____	_____	_____	_____	
<u>100</u> = Total Cover				Prevalence Index worksheet: <div style="display: flex; justify-content: space-between;"> Total % Cover of: Multiply by: </div> OBL species _____ x 1 = _____ FACW species _____ x 2 = _____ FAC species _____ x 3 = _____ FACU species _____ x 4 = _____ UPL species _____ x 5 = _____ Column Totals: _____ (A) _____ (B) Prevalence Index = B/A = _____
Sapling/Shrub Stratum (Plot size: _____)				
1. <u>Striped Maple (Acer pensylvanicum)</u>	<u>10</u>	<u>Y</u>	<u>FACU</u>	
2. _____	_____	_____	_____	
3. _____	_____	_____	_____	
4. _____	_____	_____	_____	
5. _____	_____	_____	_____	
<u>10</u> = Total Cover				
Herb Stratum (Plot size: <u>15'</u>)				Hydrophytic Vegetation Indicators: <input type="checkbox"/> 1 - Rapid Test for Hydrophytic Vegetation <input type="checkbox"/> 2 - Dominance Test is >50% <input type="checkbox"/> 3 - Prevalence Index is ≤3.0 ¹ <input type="checkbox"/> 4 - Morphological Adaptations ¹ (Provide supporting data in Remarks or on a separate sheet) <input type="checkbox"/> Problematic Hydrophytic Vegetation ¹ (Explain) ¹ Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.
1. <u>Wood Fern (Dryopteris marginalis)</u>	<u>10</u>	<u>Y</u>	<u>FACU</u>	
2. _____	_____	_____	_____	
3. _____	_____	_____	_____	
4. _____	_____	_____	_____	
5. _____	_____	_____	_____	
6. _____	_____	_____	_____	
<u>10</u> = Total Cover				
Woody Vine Stratum (Plot size: _____)				Definitions of Vegetation Strata: Tree – Woody plants 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height. Sapling/shrub – Woody plants less than 3 in. DBH and greater than or equal to 3.28 ft (1 m) tall. Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall. Woody vines – All woody vines greater than 3.28 ft in height.
1. _____	_____	_____	_____	
2. _____	_____	_____	_____	
3. _____	_____	_____	_____	
4. _____	_____	_____	_____	
<u> </u> = Total Cover				
Hydrophytic Vegetation Present? Yes _____ No <u>X</u>				
Remarks: (Include photo numbers here or on a separate sheet.) 				

SOIL

Sampling Point: WL A28

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)

[illegible]

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains.

²Location: PL=Pore Lining, M=Matrix.

Hydric Soil Indicators:

- ___ Histosol (A1)
- ___ Histic Epipedon (A2)
- ___ Black Histic (A3)
- ___ Hydrogen Sulfide (A4)
- ___ Stratified Layers (A5)
- ___ Depleted Below Dark Surface (A11)
- ___ Thick Dark Surface (A12)
- ___ Sandy Mucky Mineral (S1)
- ___ Sandy Gleyed Matrix (S4)
- ___ Sandy Redox (S5)
- ___ Stripped Matrix (S6)
- ___ Dark Surface (S7) (**LRR R, MLRA 149B**)

- ___ Polyvalue Below Surface (S8) (**LRR R, MLRA 149B**)
- ___ Thin Dark Surface (S9) (**LRR R, MLRA 149B**)
- ___ Loamy Mucky Mineral (F1) (**LRR K, L**)
- ___ Loamy Gleyed Matrix (F2)
- ___ Depleted Matrix (F3)
- ___ Redox Dark Surface (F6)
- ___ Depleted Dark Surface (F7)
- ___ Redox Depressions (F8)

Indicators for Problematic Hydric Soils³:

☐ 2 cm Muck (A10) (**LRR K, L, MLRA 149B**)
☐ Coast Prairie Redox (A16) (**LRR K, L, R**)
☐ 5 cm Mucky Peat or Peat (S3) (**LRR K, L, R**)
☐ Dark Surface (S7) (**LRR K, L, M**)
☐ Polyvalue Below Surface (S8) (**LRR K, L**)
☐ Thin Dark Surface (S9) (**LRR K, L**)
☐ Iron-Manganese Masses (F12) (**LRR K, L, R**)
☐ Piedmont Floodplain Soils (F19) (**MLRA 149B**)
☐ Mesic Spodic (TA6) (**MLRA 144A, 145, 149B**)
☐ Red Parent Material (F21)
☐ Very Shallow Dark Surface (TF12)
☐ Other (Explain in Remarks)

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

Restrictive Layer (if observed):

Type: _____

Depth (inches): _____

Hydric Soil Present? Yes _____ No X

Remarks:

Appendix C

Wetland Photos



6-14-22 View Northwest of Wetland A-28 Bordering The Ausable River



6-14-22 View Southeast of Upland A-28

Appendix D

USACOE Approved JD Form

APPROVED JURISDICTIONAL DETERMINATION FORM
U.S. Army Corps of Engineers

This form should be completed by following the instructions provided in Section IV of the JD Form Instructional Guidebook.

SECTION I: BACKGROUND INFORMATION

A. REPORT COMPLETION DATE FOR APPROVED JURISDICTIONAL DETERMINATION (JD): July 25, 2022

B. DISTRICT OFFICE, FILE NAME, AND NUMBER: NY District CENAN-OP-R Upstate Regulatory Field Office

C. PROJECT LOCATION AND BACKGROUND INFORMATION:

State: NY County/parish/borough: Essex City: Willmington

Center coordinates of site (lat/long in degree decimal format): Lat. 44.3684° N, Long. -73.8361° E.

Universal Transverse Mercator: 18

Name of nearest waterbody: Ausable River

Name of nearest Traditional Navigable Water (TNW) into which the aquatic resource flows: Lake Champlain

Name of watershed or Hydrologic Unit Code (HUC): 04070007

☒ Check if map/diagram of review area and/or potential jurisdictional areas is/are available upon request.

☐ Check if other sites (e.g., offsite mitigation sites, disposal sites, etc...) are associated with this action and are recorded on a different JD form.

D. REVIEW PERFORMED FOR SITE EVALUATION (CHECK ALL THAT APPLY):

☐ Office (Desk) Determination. Date:

☐ Field Determination. Date(s):

SECTION II: SUMMARY OF FINDINGS

A. RHA SECTION 10 DETERMINATION OF JURISDICTION.

There **Pick List** "navigable waters of the U.S." within Rivers and Harbors Act (RHA) jurisdiction (as defined by 33 CFR part 329) in the review area. [Required]

☐ Waters subject to the ebb and flow of the tide.

☐ Waters are presently used, or have been used in the past, or may be susceptible for use to transport interstate or foreign commerce.
Explain: .

B. CWA SECTION 404 DETERMINATION OF JURISDICTION.

There **Pick List** "waters of the U.S." within Clean Water Act (CWA) jurisdiction (as defined by 33 CFR part 328) in the review area. [Required]

1. Waters of the U.S.

a. Indicate presence of waters of U.S. in review area (check all that apply):¹

☐ TNWs, including territorial seas

☐ Wetlands adjacent to TNWs

☒ Relatively permanent waters² (RPWs) that flow directly or indirectly into TNWs

☐ Non-RPWs that flow directly or indirectly into TNWs

☒ Wetlands directly abutting RPWs that flow directly or indirectly into TNWs

☐ Wetlands adjacent to but not directly abutting RPWs that flow directly or indirectly into TNWs

☐ Wetlands adjacent to non-RPWs that flow directly or indirectly into TNWs

☐ Impoundments of jurisdictional waters

☐ Isolated (interstate or intrastate) waters, including isolated wetlands

b. Identify (estimate) size of waters of the U.S. in the review area:

Non-wetland waters: 1,400 linear feet: 80 width (ft) and/or acres.

Wetlands: +/- 1.20 acres.

c. Limits (boundaries) of jurisdiction based on: 1987 Delineation Manual

Elevation of established OHWM (if known): .

2. Non-regulated waters/wetlands (check if applicable):³

☐ Potentially jurisdictional waters and/or wetlands were assessed within the review area and determined to be not jurisdictional.
Explain: .

¹ Boxes checked below shall be supported by completing the appropriate sections in Section III below.

² For purposes of this form, an RPW is defined as a tributary that is not a TNW and that typically flows year-round or has continuous flow at least "seasonally" (e.g., typically 3 months).

³ Supporting documentation is presented in Section III.F.

SECTION III: CWA ANALYSIS

A. TNWs AND WETLANDS ADJACENT TO TNWs

The agencies will assert jurisdiction over TNWs and wetlands adjacent to TNWs. If the aquatic resource is a TNW, complete Section III.A.1 and Section III.D.1. only; if the aquatic resource is a wetland adjacent to a TNW, complete Sections III.A.1 and 2 and Section III.D.1.; otherwise, see Section III.B below.

1. **TNW**

Identify TNW: .

Summarize rationale supporting determination: .

2. **Wetland adjacent to TNW**

Summarize rationale supporting conclusion that wetland is “adjacent”: .

B. CHARACTERISTICS OF TRIBUTARY (THAT IS NOT A TNW) AND ITS ADJACENT WETLANDS (IF ANY):

This section summarizes information regarding characteristics of the tributary and its adjacent wetlands, if any, and it helps determine whether or not the standards for jurisdiction established under *Rapanos* have been met.

The agencies will assert jurisdiction over non-navigable tributaries of TNWs where the tributaries are “relatively permanent waters” (RPWs), i.e. tributaries that typically flow year-round or have continuous flow at least seasonally (e.g., typically 3 months). A wetland that directly abuts an RPW is also jurisdictional. If the aquatic resource is not a TNW, but has year-round (perennial) flow, skip to Section III.D.2. If the aquatic resource is a wetland directly abutting a tributary with perennial flow, skip to Section III.D.4.

A wetland that is adjacent to but that does not directly abut an RPW requires a significant nexus evaluation. Corps districts and EPA regions will include in the record any available information that documents the existence of a significant nexus between a relatively permanent tributary that is not perennial (and its adjacent wetlands if any) and a traditional navigable water, even though a significant nexus finding is not required as a matter of law.

If the waterbody⁴ is not an RPW, or a wetland directly abutting an RPW, a JD will require additional data to determine if the waterbody has a significant nexus with a TNW. If the tributary has adjacent wetlands, the significant nexus evaluation must consider the tributary in combination with all of its adjacent wetlands. This significant nexus evaluation that combines, for analytical purposes, the tributary and all of its adjacent wetlands is used whether the review area identified in the JD request is the tributary, or its adjacent wetlands, or both. If the JD covers a tributary with adjacent wetlands, complete Section III.B.1 for the tributary, Section III.B.2 for any onsite wetlands, and Section III.B.3 for all wetlands adjacent to that tributary, both onsite and offsite. The determination whether a significant nexus exists is determined in Section III.C below.

1. **Characteristics of non-TNWs that flow directly or indirectly into TNW**

(i) **General Area Conditions:**

Watershed size: 512 ~~square miles~~

Drainage area: 104 ~~square miles~~

Average annual rainfall: 17 inches

Average annual snowfall: 102 inches

(ii) **Physical Characteristics:**

(a) **Relationship with TNW:**

☒ Tributary flows directly into TNW.

☐ Tributary flows through **Pick List** tributaries before entering TNW.

Project waters are **25-30** river miles from TNW.

Project waters are **1 (or less)** river miles from RPW.

Project waters are **25-30** aerial (straight) miles from TNW.

Project waters are **1 (or less)** aerial (straight) miles from RPW.

Project waters cross or serve as state boundaries. Explain: N/A.

Identify flow route to TNW⁵: Ausable River flows East into Lake Champlain in the Town of Peru, NY.

Tributary stream order, if known: 4.

⁴ Note that the Instructional Guidebook contains additional information regarding swales, ditches, washes, and erosional features generally and in the arid West.

⁵ Flow route can be described by identifying, e.g., tributary a, which flows through the review area, to flow into tributary b, which then flows into TNW.

(b) General Tributary Characteristics (check all that apply):

Tributary is: ☒ Natural
☐ Artificial (man-made). Explain: .
☐ Manipulated (man-altered). Explain: .

Tributary properties with respect to top of bank (estimate):

Average width: 80 feet

Average depth: 3 feet

Average side slopes: 3:1.

Primary tributary substrate composition (check all that apply):

☐ Silts ☒ Sands ☐ Concrete
☐ Cobbles ☒ Gravel ☐ Muck
☐ Bedrock ☐ Vegetation. Type/% cover:
☐ Other. Explain: .

Tributary condition/stability [e.g., highly eroding, sloughing banks]. Explain: Stable.

Presence of run/riffle/pool complexes. Explain: .

Tributary geometry: **Meandering**

Tributary gradient (approximate average slope): 5 %

(c) Flow:

Tributary provides for: **Pick List**

Estimate average number of flow events in review area/year: **Pick List**

Describe flow regime: .

Other information on duration and volume: Perennial.

Surface flow is: **Confined**. Characteristics: .

Subsurface flow: **Unknown**. Explain findings: .

☐ Dye (or other) test performed: .

Tributary has (check all that apply):

☒ Bed and banks
☒ OHWM⁶ (check all indicators that apply):
☐ clear, natural line impressed on the bank ☐ the presence of litter and debris
☐ changes in the character of soil ☐ destruction of terrestrial vegetation
☐ shelving ☐ the presence of wrack line
☐ vegetation matted down, bent, or absent ☒ sediment sorting
☐ leaf litter disturbed or washed away ☒ scour
☒ sediment deposition ☐ multiple observed or predicted flow events
☒ water staining ☐ abrupt change in plant community
☐ other (list):
☐ Discontinuous OHWM.⁷ Explain: .

If factors other than the OHWM were used to determine lateral extent of CWA jurisdiction (check all that apply):

☒ High Tide Line indicated by: ☐ Mean High Water Mark indicated by:
☐ oil or scum line along shore objects ☐ survey to available datum;
☐ fine shell or debris deposits (foreshore) ☐ physical markings;
☐ physical markings/characteristics ☐ vegetation lines/changes in vegetation types.
☐ tidal gauges
☐ other (list):

(iii) Chemical Characteristics:

Characterize tributary (e.g., water color is clear, discolored, oily film; water quality; general watershed characteristics, etc.).

Explain: Clear.

Identify specific pollutants, if known: .

⁶A natural or man-made discontinuity in the OHWM does not necessarily sever jurisdiction (e.g., where the stream temporarily flows underground, or where the OHWM has been removed by development or agricultural practices). Where there is a break in the OHWM that is unrelated to the waterbody's flow regime (e.g., flow over a rock outcrop or through a culvert), the agencies will look for indicators of flow above and below the break.

⁷Ibid.

(iv) **Biological Characteristics. Channel supports (check all that apply):**

- ☒ Riparian corridor. Characteristics (type, average width): rock bottom / 80 avg width.
- ☒ Wetland fringe. Characteristics: PFOSEM1E.
- ☐ Habitat for:
 - ☐ Federally Listed species. Explain findings: .
 - ☐ Fish/spawn areas. Explain findings: .
 - ☐ Other environmentally-sensitive species. Explain findings: .
 - ☒ Aquatic/wildlife diversity. Explain findings: Supports Trout.

2. **Characteristics of wetlands adjacent to non-TNW that flow directly or indirectly into TNW**

(i) **Physical Characteristics:**

(a) General Wetland Characteristics:

Properties:

Wetland size: +/- 1.20 acres

Wetland type. Explain: PFOSEM1E.

Wetland quality. Explain: Undisturbed.

Project wetlands cross or serve as state boundaries. Explain: N/A.

(b) General Flow Relationship with Non-TNW:

Flow is: Perennial flow. Explain: Ausable River has continuous flow.

Surface flow is: Confined

Characteristics: .

Subsurface flow: Unknown. Explain findings: .

☐ Dye (or other) test performed: .

(c) Wetland Adjacency Determination with Non-TNW:

☒ Directly abutting

☐ Not directly abutting

☐ Discrete wetland hydrologic connection. Explain: .

☐ Ecological connection. Explain: .

☐ Separated by berm/barrier. Explain: .

(d) Proximity (Relationship) to TNW

Project wetlands are 20-25 river miles from TNW.

Project waters are 10-15 aerial (straight) miles from TNW.

Flow is from: Wetland to navigable waters.

Estimate approximate location of wetland as within the Pick List floodplain.

(ii) **Chemical Characteristics:**

Characterize wetland system (e.g., water color is clear, brown, oil film on surface; water quality; general watershed characteristics; etc.). Explain: clear.

Identify specific pollutants, if known: unknown.

(iii) **Biological Characteristics. Wetland supports (check all that apply):**

- ☐ Riparian buffer. Characteristics (type, average width): .
- ☒ Vegetation type/percent cover. Explain: Wetlands are 70% Forested and 30% Emergent.
- ☒ Habitat for:
 - ☐ Federally Listed species. Explain findings: .
 - ☒ Fish/spawn areas. Explain findings: The Ausable River is a Blue Ribbon Trout Stream.
 - ☐ Other environmentally-sensitive species. Explain findings: .
 - ☒ Aquatic/wildlife diversity. Explain findings: frogs were present during site visit.

3. **Characteristics of all wetlands adjacent to the tributary (if any)**

All wetland(s) being considered in the cumulative analysis: 1

Approximately (+/-1.20) acres in total are being considered in the cumulative analysis.

For each wetland, specify the following:

<u>Directly abuts? (Y/N)</u>	<u>Size (in acres)</u>	<u>Directly abuts? (Y/N)</u>	<u>Size (in acres)</u>
Wetland A Y	+/- 1.20		

Summarize overall biological, chemical and physical functions being performed: Flood water detention, nutrient cycling and export and wildlife habitat.

C. SIGNIFICANT NEXUS DETERMINATION

A significant nexus analysis will assess the flow characteristics and functions of the tributary itself and the functions performed by any wetlands adjacent to the tributary to determine if they significantly affect the chemical, physical, and biological integrity of a TNW. For each of the following situations, a significant nexus exists if the tributary, in combination with all of its adjacent wetlands, has more than a speculative or insubstantial effect on the chemical, physical and/or biological integrity of a TNW. Considerations when evaluating significant nexus include, but are not limited to the volume, duration, and frequency of the flow of water in the tributary and its proximity to a TNW, and the functions performed by the tributary and all its adjacent wetlands. It is not appropriate to determine significant nexus based solely on any specific threshold of distance (e.g. between a tributary and its adjacent wetland or between a tributary and the TNW). Similarly, the fact an adjacent wetland lies within or outside of a floodplain is not solely determinative of significant nexus.

Draw connections between the features documented and the effects on the TNW, as identified in the *Rapanos* Guidance and discussed in the Instructional Guidebook. Factors to consider include, for example:

- Does the tributary, in combination with its adjacent wetlands (if any), have the capacity to carry pollutants or flood waters to TNWs, or to reduce the amount of pollutants or flood waters reaching a TNW?
- Does the tributary, in combination with its adjacent wetlands (if any), provide habitat and lifecycle support functions for fish and other species, such as feeding, nesting, spawning, or rearing young for species that are present in the TNW?
- Does the tributary, in combination with its adjacent wetlands (if any), have the capacity to transfer nutrients and organic carbon that support downstream foodwebs?
- Does the tributary, in combination with its adjacent wetlands (if any), have other relationships to the physical, chemical, or biological integrity of the TNW?

Note: the above list of considerations is not inclusive and other functions observed or known to occur should be documented below:

1. **Significant nexus findings for non-RPW that has no adjacent wetlands and flows directly or indirectly into TNWs.** Explain findings of presence or absence of significant nexus below, based on the tributary itself, then go to Section III.D: .
2. **Significant nexus findings for non-RPW and its adjacent wetlands, where the non-RPW flows directly or indirectly into TNWs.** Explain findings of presence or absence of significant nexus below, based on the tributary in combination with all of its adjacent wetlands, then go to Section III.D: .
3. **Significant nexus findings for wetlands adjacent to an RPW but that do not directly abut the RPW.** Explain findings of presence or absence of significant nexus below, based on the tributary in combination with all of its adjacent wetlands, then go to Section III.D: .

D. DETERMINATIONS OF JURISDICTIONAL FINDINGS. THE SUBJECT WATERS/WETLANDS ARE (CHECK ALL THAT APPLY):

1. **TNWs and Adjacent Wetlands.** Check all that apply and provide size estimates in review area:
☐ TNWs: linear feet width (ft), Or, acres.
☐ Wetlands adjacent to TNWs: acres.
2. **RPWs that flow directly or indirectly into TNWs.**
☒ Tributaries of TNWs where tributaries typically flow year-round are jurisdictional. Provide data and rationale indicating that tributary is perennial: Class Class AA-S-(TS) .
☐ Tributaries of TNW where tributaries have continuous flow "seasonally" (e.g., typically three months each year) are jurisdictional. Data supporting this conclusion is provided at Section III.B. Provide rationale indicating that tributary flows seasonally: .

Provide estimates for jurisdictional waters in the review area (check all that apply):

- ☒ Tributary waters: **1,400** linear feet **80** width (ft).
☐ Other non-wetland waters: acres.
Identify type(s) of waters: .

3. Non-RPWs⁸ that flow directly or indirectly into TNWs.

- ☐ Waterbody that is not a TNW or an RPW, but flows directly or indirectly into a TNW, and it has a significant nexus with a TNW is jurisdictional. Data supporting this conclusion is provided at Section III.C.

Provide estimates for jurisdictional waters within the review area (check all that apply):

- ☐ Tributary waters: linear feet width (ft).
☐ Other non-wetland waters: acres.
Identify type(s) of waters: .

4. Wetlands directly abutting an RPW that flow directly or indirectly into TNWs.

- ☒ Wetlands directly abut RPW and thus are jurisdictional as adjacent wetlands.
☒ Wetlands directly abutting an RPW where tributaries typically flow year-round. Provide data and rationale indicating that tributary is perennial in Section III.D.2, above. Provide rationale indicating that wetland is directly abutting an RPW: **The wetland flows directly into the Ausable River.**
☐ Wetlands directly abutting an RPW where tributaries typically flow "seasonally." Provide data indicating that tributary is seasonal in Section III.B and rationale in Section III.D.2, above. Provide rationale indicating that wetland is directly abutting an RPW: .

Provide acreage estimates for jurisdictional wetlands in the review area: **0.5** acres.

5. Wetlands adjacent to but not directly abutting an RPW that flow directly or indirectly into TNWs.

- ☐ Wetlands that do not directly abut an RPW, but when considered in combination with the tributary to which they are adjacent and with similarly situated adjacent wetlands, have a significant nexus with a TNW are jurisdictional. Data supporting this conclusion is provided at Section III.C.

Provide acreage estimates for jurisdictional wetlands in the review area: acres.

6. Wetlands adjacent to non-RPWs that flow directly or indirectly into TNWs.

- ☐ Wetlands adjacent to such waters, and have when considered in combination with the tributary to which they are adjacent and with similarly situated adjacent wetlands, have a significant nexus with a TNW are jurisdictional. Data supporting this conclusion is provided at Section III.C.

Provide estimates for jurisdictional wetlands in the review area: acres.

7. Impoundments of jurisdictional waters.⁹

As a general rule, the impoundment of a jurisdictional tributary remains jurisdictional.

- ☐ Demonstrate that impoundment was created from "waters of the U.S.," or
☐ Demonstrate that water meets the criteria for one of the categories presented above (1-6), or
☐ Demonstrate that water is isolated with a nexus to commerce (see E below).

E. ISOLATED [INTERSTATE OR INTRA-STATE] WATERS, INCLUDING ISOLATED WETLANDS, THE USE, DEGRADATION OR DESTRUCTION OF WHICH COULD AFFECT INTERSTATE COMMERCE, INCLUDING ANY SUCH WATERS (CHECK ALL THAT APPLY):¹⁰

- ☐ which are or could be used by interstate or foreign travelers for recreational or other purposes.
☐ from which fish or shellfish are or could be taken and sold in interstate or foreign commerce.
☐ which are or could be used for industrial purposes by industries in interstate commerce.
☐ Interstate isolated waters. Explain: .
☐ Other factors. Explain: .

⁸See Footnote # 3.

⁹To complete the analysis refer to the key in Section III.D.6 of the Instructional Guidebook.

¹⁰Prior to asserting or declining CWA jurisdiction based solely on this category, Corps Districts will elevate the action to Corps and EPA HQ for review consistent with the process described in the Corps/EPA Memorandum Regarding CWA Act Jurisdiction Following Rapanos.

Identify water body and summarize rationale supporting determination: .

Provide estimates for jurisdictional waters in the review area (check all that apply):

- ☐ Tributary waters: linear feet width (ft).
☐ Other non-wetland waters: acres.
Identify type(s) of waters: .
☐ Wetlands: acres.

F. NON-JURISDICTIONAL WATERS, INCLUDING WETLANDS (CHECK ALL THAT APPLY):

- ☐ If potential wetlands were assessed within the review area, these areas did not meet the criteria in the 1987 Corps of Engineers Wetland Delineation Manual and/or appropriate Regional Supplements.
☐ Review area included isolated waters with no substantial nexus to interstate (or foreign) commerce.
☐ Prior to the Jan 2001 Supreme Court decision in “*SWANCC*,” the review area would have been regulated based solely on the “Migratory Bird Rule” (MBR).
☐ Waters do not meet the “Significant Nexus” standard, where such a finding is required for jurisdiction. Explain: .
☐ Other: (explain, if not covered above): .

Provide acreage estimates for non-jurisdictional waters in the review area, where the sole potential basis of jurisdiction is the MBR factors (i.e., presence of migratory birds, presence of endangered species, use of water for irrigated agriculture), using best professional judgment (check all that apply):

- ☐ Non-wetland waters (i.e., rivers, streams): linear feet width (ft).
☐ Lakes/ponds: acres.
☐ Other non-wetland waters: acres. List type of aquatic resource: .
☐ Wetlands: acres.

Provide acreage estimates for non-jurisdictional waters in the review area that do not meet the “Significant Nexus” standard, where such a finding is required for jurisdiction (check all that apply):

- ☐ Non-wetland waters (i.e., rivers, streams): linear feet, width (ft).
☐ Lakes/ponds: acres.
☐ Other non-wetland waters: 0.66 acres. List type of aquatic resource: .
☐ Wetlands: acres.

SECTION IV: DATA SOURCES.

A. SUPPORTING DATA. Data reviewed for JD (check all that apply - checked items shall be included in case file and, where checked and requested, appropriately reference sources below):

- ☒ Maps, plans, plots or plat submitted by or on behalf of the applicant/consultant: .
☒ Data sheets prepared/submitted by or on behalf of the applicant/consultant.
☐ Office concurs with data sheets/delineation report.
☐ Office does not concur with data sheets/delineation report.
☐ Data sheets prepared by the Corps: .
☐ Corps navigable waters’ study: .
☐ U.S. Geological Survey Hydrologic Atlas: .
☐ USGS NHD data.
☐ USGS 8 and 12 digit HUC maps.
☒ U.S. Geological Survey map(s). Cite scale & quad name: 1:25,000 Willmington, NY.
☒ USDA Natural Resources Conservation Service Soil Survey. Citation: Web Soil Survey.
☒ National wetlands inventory map(s). Cite name: DEC Environmental Resource Mapper .
☐ State/Local wetland inventory map(s): DEC Environmental Resource Mapper.
☐ FEMA/FIRM maps: .
☐ 100-year Floodplain Elevation is: (National Geodetic Vertical Datum of 1929)
☒ Photographs: ☐ Aerial (Name & Date): .
or ☒ Other (Name & Date): 6-14-22 The LA Group, P.C.
☐ Previous determination(s). File no. and date of response letter: .
☐ Applicable/supporting case law: .
☐ Applicable/supporting scientific literature: .
☐ Other information (please specify): .

B. ADDITIONAL COMMENTS TO SUPPORT JD: .

Appendix H

Deep Ripping and De-compaction (DEC, 2008)



New York State
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Water

Deep-Ripping and Decompaction

April 2008

Document Prepared by:

John E. Lacey,
Land Resource Consultant and Environmental Compliance Monitor
(Formerly with the Division of Agricultural Protection and Development Services,
NYS Dept. of Agriculture & Markets)

New York State
Department of Environmental Conservation

Alternative Stormwater Management Deep-Ripping and Decompaction

Description

The two-phase practice of 1) "Deep Ripping" and 2) "Decompaction" (deep subsoiling) of the soil material as a step in the cleanup and restoration/landscaping of a construction site, helps mitigate the physically induced impacts of soil compression; i.e.: soil compaction or the substantial increase in the bulk density of the soil material.

Deep Ripping and Decompaction are key factors which help in restoring soil pore space and permeability for water infiltration. Conversely, the physical actions of cut-and-fill work, land grading, the ongoing movement of construction equipment and the transport of building materials throughout a site alter the architecture and structure of the soil, resulting in: the mixing of layers (horizons) of soil materials, compression of those materials and diminished soil porosity which, if left unchecked, severely impairs the soil's water holding capacity and vertical drainage (rainfall infiltration), from the surface downward.

In a humid climate region, compaction damage on a site is virtually guaranteed over the duration of a project. Soil in very moist to wet condition when compacted, will have severely reduced permeability. Figure 1 displays the early stage of the deep-ripping phase (Note that all topsoil was stripped prior to construction access, and it remains stockpiled until the next phase – decompaction – is complete). A heavy-duty tractor is pulling a three-shank ripper on the first of several series of incrementally deepening passes through the construction access corridor's densely compressed subsoil material. Figure 2 illustrates the approximate volumetric composition of a loam surface soil when conditions are good for plant growth, with adequate natural pore space for fluctuating moisture conditions.



Fig. 1. A typical deep ripping phase of this practice, during the first in a series of progressively deeper "rips" through severely compressed subsoil.




Fig. 2. About 50% of the volume of undisturbed loam surface soil is pore space, when soil is in good condition for plant growth. Brady, 2002.

Recommended Application of Practice

The objective of Deep Ripping and

Decompaction is to effectively fracture (vertically and laterally) through the thickness of the physically compressed subsoil material (see Figure 3), restoring soil porosity and permeability and aiding infiltration to help reduce runoff. Together with topsoil stripping, the "two-phase" practice of Deep Ripping and Decompaction first became established as a "best management practice" through ongoing success on commercial farmlands affected by heavy utility construction right-of-way projects (transmission pipelines and large power lines).

Soil permeability, soil drainage and cropland productivity were restored. For broader

construction application, the two-phase practice of Deep Ripping and Decompaction is best adapted to areas impacted with significant soil compaction, on contiguous open portions of large construction sites and inside long, open construction corridors used as temporary access over the duration of construction. Each mitigation area should have minimal above-and-below-ground obstructions for the easy avoidance and maneuvering of a large tractor and ripping/decompacting implements. Conversely, the complete two-phase practice is not recommended in congested or obstructed areas due to the limitations on tractor and implement movement.

Benefits

Aggressive "deep ripping" through the compressed thickness of exposed subsoil before the replacement/respreading of the topsoil layer, followed by "decompaction," i.e.: "sub-soiling," through the restored topsoil layer down into the subsoil, offers the following benefits:

- Increases the project (larger size) area's direct surface infiltration of rainfall by providing the open site's mitigated soil condition and lowers the demand on concentrated runoff control structures
- Enhances direct groundwater recharge through greater dispersion across and through a broader surface than afforded by some runoff-control structural measures
- Decreases runoff volume generated and provides hydrologic source control
- May be planned for application in feasible open locations either alone or in



Fig. 3. Construction site with significant compaction of the deep basal till subsoil extends 24 inches below this exposed cut-and-fill work surface.

- conjunction with plans for structural practices (e.g., subsurface drain line or infiltration basin) serving the same or contiguous areas
- Promotes successful long-term revegetation by restoring soil permeability, drainage and water holding capacity for healthy (rather than restricted) root-system development of trees, shrubs and deep rooted ground cover, minimizing plant drowning during wet periods and burnout during dry periods.


Feasibility/Limitations

The effectiveness of Deep Ripping and Decompression is governed mostly by site factors such as: the original (undisturbed) soil's hydrologic characteristics; the general slope; local weather/timing (soil moisture) for implementation; the space-related freedom of equipment/implementation maneuverability (noted above in **Recommended Application of Practice**); and by the proper selection and operation of tractor and implements (explained below in **Design Guidance**). The more notable site-related factors include:

Soil

In the undisturbed condition, each identified soil type comprising a site is grouped into one of four categories of soil hydrology. Hydrologic Soil Group A, B, C or D, determined primarily by a range of characteristics including soil texture, drainage capability when thoroughly wet, and depth to water table. The natural rates of infiltration and transmission of soil-water through the undisturbed soil layers for Group A is "high" with a low runoff potential while soils in Group B are moderate in infiltration and the transmission of soil-water with a moderate runoff potential, depending somewhat on slope. Soils in Group C have slow rates of infiltration and transmission of soil-water and a moderately high runoff potential influenced by soil texture and slope; while soils in Group D have exceptionally slow rates of infiltration and transmission of soil-water, and high runoff potential.

In Figure 4, the profile displays the undisturbed horizons of a soil in Hydrologic Soil Group C and the naturally slow rate of infiltration through the subsoil. The slow rate of infiltration begins immediately below the topsoil horizon (30 cm), due to the limited amount of macro pores, e.g.: natural subsoil fractures, worm holes and root channels. Infiltration after the construction-induced mixing and compression of such subsoil material is virtually absent; but can be restored back to this natural level with the two-phase practice of deep ripping and decompaction, followed by the permanent establishment of an appropriate, deep taproot



3

lawn/ground cover to help maintain the restored subsoil structure. Infiltration after construction-induced mixing and compression of such subsoil material can be notably rehabilitated with the Deep Ripping and Decompression practice, which prepares the site for the appropriate long-term lawn/ground cover mix including deep taproot plants such as clover, fescue or trefoil, etc. needed for all rehabilitated soils.

Generally, soils in Hydrologic Soil Groups A and B, which respectively may include deep, well-drained, sandy-gravelly materials or deep, moderately well-drained basal till materials, are among the easier ones to restore permeability and infiltration, by deep ripping and decompaction. Among the many different soils in Hydrologic Soil Group C are those unique glacial tills having a natural fragipan zone, beginning about 12 to 18 inches (30 – 45cm), below surface. Although soils in Hydrologic Soil Group C, do require a somewhat more carefully applied level of the Deep Ripping and Decompression practice, it can greatly benefit such affected areas by reducing the runoff and fostering infiltration to a level equal to that of pre-disturbance.

Soils in Hydrologic Soil Group D typically have a permanent high water table close to the surface, influenced by a clay or other highly impervious layer of material. In many locations with clay subsoil material, the bulk density is so naturally high that heavy trafficking has little or no added impact on infiltration; and structural runoff control practices rather than Deep Ripping and Decompression should be considered.

The information about Hydrologic Soil Groups is merely a general guideline. Site-specific data such as limited depths of cut-and-fill grading with minimal removal or translocation of the inherent subsoil materials (as analyzed in the county soil survey) or, conversely, the excavation and translocation of deeper, unconsolidated substratum or consolidated bedrock materials (unlike the analyzed subsoil horizons' materials referred to in the county soil survey) should always be taken into account.

Sites made up with significant quantities of large rocks, or having a very shallow depth to bedrock, are not conducive to deep ripping and decompaction (subsoiling); and other measures may be more practical.

Slope

The two-phase application of 1) deep ripping and 2) decompaction (deep subsoiling), is most practical on flat, gentle and moderate slopes. In some situations, such as but not limited to temporary construction access corridors, inclusion areas that are moderately steep along a project's otherwise gentle or moderate slope may also be deep ripped and decompacted. For limited instances of moderate steepness on other projects, however, the post-construction land use and the relative alignment of the potential ripping and decompaction work in relation to the lay of the slope should be reviewed for safety and practicality. In broad construction areas predominated by moderately steep or steep slopes, the practice is generally not used.

Local Weather/Timing/Soil Moisture

Effective fracturing of compressed subsoil material from the exposed work surface, laterally and vertically down through the affected zone is achieved only when the soil material is moderately dry to moderately moist. Neither one of the two-phases, deep ripping nor decompaction (deep

4

subsoiling), can be effectively conducted when the soil material (subsoil or replaced topsoil) is in either a "plastic" or "liquid" state of soil consistency. Pulling the respective implements legs through the soil when it is overly moist only results in the "slicing and smearing" of the material or added "squeezing and compression" instead of the necessary fracturing. Ample drying time is needed for a "rippable" soil condition not merely in the material close to the surface, but throughout the material located down to the bottom of the physically compressed zone of the subsoil.

The "poor man's Atterberg field test" for soil plasticity is a simple "hand-roll" method used for quick, on-site determination of whether or not the moisture level of the affected soil material is low enough for: effective deep ripping of subsoil; respreding of topsoil in a friable state; and final decompaction (deep subsoiling). Using a sample of soil material obtained from the planned bottom depth of ripping, e.g.: 20 - 24 inches below exposed subsoil surface, the sample is hand rolled between the palms down to a 1/8-inch diameter thread. (Use the same test for stored topsoil material before respreding on the site.) If the respective soil sample crumbles apart in segments no greater than 3/8 of an inch long, by the time it is rolled down to 1/8 inch diameter, it is low enough in moisture for deep ripping (or topsoil replacement), and decompaction. Conversely, as shown in Figure 5, if the rolled sample stretches out in increments greater than 3/8 of an inch long before crumbling, it is in a "plastic" state of soil consistency and is too wet for subsoil ripping (as well as topsoil replacement) and final decompaction.

Design Guidance

Beyond the above-noted site factors, a vital requirement for the effective Deep Ripping and Decompaction (deep subsoiling), is implementing the practice in its distinct, two-phase process:

- 1) Deep rip the affected thickness of exposed subsoil material (see Figure 10 and 11), aggressively fracturing it before the protected topsoil is reapplied on the site (see Figure 12); and
- 2) Decompact (deep subsoil), simultaneously through the restored topsoil layer and the upper half of the affected subsoil (Figure 13). The second phase, "decompaction," mitigates the partial recompaction which occurs during the heavy process of topsoil spreading/grading. Prior to deep ripping and decompacting the site, all construction activity, including construction equipment and material storage, site cleanup and trafficking (Figure 14), should be finished; and the site closed off to further disturbance. Likewise, once the practice is underway and the area's soil permeability and



Fig. 5. Augered from a depth of 19 inches below the surface of the replicated topsoil, this subsoil sample was hand rolled to a 1/8-inch diameter. The test shows the soil at this site stretches out too far without crumbling; it indicates the material is in a plastic state of consistence, too wet for final decompaction (deep subsoiling) at this time.

rainfall infiltration are being restored, a policy limiting all further traffic to permanent travel lanes is maintained.

The other critical elements, outlined below, are: using the proper implements (deep, heavy-duty rippers and subsoilers), and ample pulling-power equipment (tractors), and conducting the practice at the appropriate speed, depth and pattern(s) of movement.

Note that an appropriate plan for the separate practice of establishing a healthy perennial ground cover, with deep rooting to help maintain the restored soil structure, should be developed in advance. This may require the assistance of an agronomist or landscape horticulturist.

Implements

Avoid the use of all undersize implements. The small-to-medium, light-duty tool will, at best, only "scarify" the uppermost surface portion of the mass of compacted subsoil material. The term "chisel plow" is commonly but incorrectly applied to a broad range of implements. While a few may be adapted for the moderate subsoiling of non-impacted soils, the majority are less durable and used for only lighter land-fitting (see Figure 6).




Fig. 6. A light duty chisel implement, not adequate for either the deep ripping or decompaction (deep subsoiling) phase.



Fig. 7. One of several variations of an agricultural ripper. This unit has long, rugged shanks mounted on a steel V-frame for deep, aggressive fracturing through Phase 1.

Use a "heavy duty" agricultural-grade, deep ripper (see Figures 7,9,10 and 11) for the first phase: the lateral and vertical fracturing of the mass of exposed and compressed subsoil, down and through, to the bottom of impact, prior to the replacement of the topsoil layer. (Any oversize rocks which are uplifted to the subsoil surface during the deep ripping phase are picked and removed.) Like the heavy-duty class of implement for the first phase, the decompaction (deep subsoiling) of Phase 2 is conducted with the heavy-duty version of the deep subsoiler. More preferable is the angled-leg variety of deep subsoiler (shown in Figures 8 and 13). It minimizes the inversion of the subsoil and topsoil layers while laterally and vertically fracturing the upper half of the previously ripped subsoil layer and all of the topsoil layer by delivering a momentary, wave-like "lifting and shattering" action up through the soil layers as it is pulled.

Pulling-Power of Equipment

Use the following rule of thumb for tractor horsepower (hp) whenever deep ripping and decompacting a significantly impacted site: For both types of implement, have at least 40 hp of tractor pull available for each mounted shank/ leg.

Using the examples of a 3-shank and a 5-shank implement, the respective tractors should have 120 and 200 hp available for fracturing down to the final depth of 20-to-24 inches per phase. Final depth for the deep ripping in Phase 1 is achieved incrementally by a progressive series of passes (see Depth and Patterns of Movement, below); while for Phase 2, the full operating depth of the deep subsoiler is applied from the beginning.

The operating speed for pulling both types of implement should not exceed 2 to 3 mph. At this slow and managed rate of operating speed, maximum functional performance is sustained by the tractor and the implement performing the soil fracturing. Referring to Figure 8, the implement is the 6-leg version of the deep angled-leg subsoiler. Its two outside legs are "chained up" so that only four legs will be engaged (at the maximum depth), requiring no less than 160 hp, (rather than 240 hp) of pull. The 4-wheel drive, articulated-frame tractor in Figure 8 is 174 hp. It will be decompacting this unobstructed, former construction access area simultaneously through 11 inches of replaced topsoil and the upper 12 inches of the previously deep-ripped subsoil. In constricted areas of Phase 1) Deep Ripping, a medium-size tractor with adequate hp, such as the one in Figure 9 pulling a 3-shank deep ripper, may be more maneuverable.

Some industrial-grade variations of ripping implements are attached to power graders and bulldozers. Although highly durable, they are generally not recommended. Typically, the shanks or "teeth" of these rippers are too short and stout; and they are mounted too far apart to achieve the well-distributed type of lateral and vertical fracturing of the soil materials necessary to restore soil permeability and infiltration. In addition, the power graders and bulldozers, as pullers, are far less maneuverable for turns and patterns than the tractor.



Fig. 8. A deep, angled-leg subsoiler, ideal for Phase 2 decompaction of after the topsoil layer is graded on top of the ripped subsoil.



Fig. 9. This medium tractor is pulling a 3-shank deep ripper. The severely compacted construction access corridor is narrow, and the 120 hp tractor is more maneuverable for Phase 1 deep ripping (subsoil fracturing), here.

Depth and Patterns of Movement

As previously noted both Phase 1 Deep Ripping through significantly compressed, exposed subsoil and Phase 2 Decompaction (deep subsoiling) through the replaced topsoil and upper subsoil need to be performed at maximum capable depth of each implement. With an implement's guide wheels attached, some have a "normal" maximum operating depth of 18 inches, while others may go deeper. In many situations, however, the tractor/implement operator must first remove the guide wheels and other non essential elements from the implement. This adapts the ripper or the deep subsoiler for skilful pulling with its frame only a few inches above surface, while the shanks or legs, fracture the soil material 20-to-24 inches deep.

There may be construction sites where the depth of the exposed subsoil's compression is moderate, e.g.: 12 inches, rather than deep. This can be verified by using a ¾ inch cone penetrometer and a shovel to test the subsoil for its level of compaction, incrementally, every three inches of increasing depth. Once the full thickness of the subsoil's compacted zone is finally "pieced" and there is a significant drop in the psi measurements of the soil penetrometer, the depth/thickness of compaction is determined. This is repeated at several representative locations of the construction site. If the thickness of the site's subsoil compaction is verified as, for example, ten inches, then the Phase 1 Deep Ripping can be correspondingly reduced to the implement's minimum operable depth of 12 inches. However, the Phase 2 simultaneous Decompaction (subsoiling) of an 11 inch thick layer of replaced topsoil and the upper subsoil should run at the subsoiling implements full operating depth.



Fig. 10. An early pass with a 3-shank deep ripper penetrating only 8 inches into this worksite's severely compressed subsoil.



Fig. 11. A repeat run of the 3-shank ripper along the same patterned pass area as Fig. 9; here, incrementally reaching 18 of the needed 22 inches of subsoil fracture.

Typically, three separate series (patterns) are used for both the Phase 1 Deep Ripping and the Phase 2 Decompaction on significantly compacted sites. For Phase 1, each series begins with a moderate depth of rip and, by repeat-pass, continues until full depth is reached. Phase 2 applies the full depth of Decompaction (subsoiling), from the beginning.

Every separate series (pattern) consists of parallel, forward-and-return runs, with each progressive

pass of the implement's legs or shanks evenly staggered between those from the previous pass. This compensates for the shank or leg-spacing on the implement, e.g., with 24-to-30 inches between each shank or leg. The staggered return pass ensures lateral and vertical fracturing actuated every 12 to 15 inches across the densely compressed soil mass.

Large, Unobstructed Areas

For larger easy areas, use the standard patterns of movement:

- The first series (pattern) of passes is applied lengthwise, parallel with the longest spread of the site; gradually progressing across the site's width, with each successive pass.
- The second series runs obliquely, crossing the first series at an angle of about 45 degrees.
- The third series runs at right angle (or 90 degrees), to the first series to complete the fracturing and shattering on severely compacted sites, and avoid leaving large unbroken blocks of compressed soil material. (In certain instances, the third series may be optional, depending on how thoroughly the first two series loosen the material and eliminate large chunks/blocks of material as verified by tests with a ¾-inch cone penetrometer.)



Fig. 12. Moderately dry topsoil is being replaced on the affected site now that Phase 1 deep ripping of the compressed subsoil is complete.



Fig. 13. The same deep, angled-leg subsoiler shown in Fig. 7 is engaged at maximum depth for Phase 2, decompaction (deep soiling), of the replaced topsoil and the upper subsoil materials.

Corridors

In long corridors of limited width and less maneuverability than larger sites, e.g.: along compacted areas used as temporary construction access, a modified series of pattern passes are used.

- First, apply the same initial lengthwise, parallel series of passes described above.

- A second series of passes makes a broad "S" shaped pattern of rips, continually and gradually alternating the "S" curves between opposite edges inside the compacted corridor.

- The third and final series again uses the broad, alternating S pattern, but it is "flip-flopped" to continually cross the previous S pattern along the corridor's centerline. This final series of the S pattern curves back along the edge areas skipped by the second series.

Maintenance and Cost

Once the two-phase practice of Deep Ripping and Decompaction is completed, two items are essential for maintaining a site's soil porosity and permeability for infiltration. They are: planting and maintaining the appropriate ground cover with deep roots to maintain the soil structure (see Figure 15); and keeping the site free of traffic or other weight loads.

Note that site-specific choice of an appropriate vegetative ground-cover seed mix, including the proper seeding ratio of one or more perennial species with a deep taproot system and the proper amount of lime and soil nutrients (fertilizer mix) adapted to the soil-needs, are basic to the final practice of landscaping, i.e.: surface tillage, seeding/planting/fertilizing and culti-packing or mulching is applied. The "maintenance" of an effectively deep-ripped and decompacted area is generally limited to the successful perennial (long-term) landscape ground cover; as long as no weight-bearing force of soil compaction is applied.



Fig. 14. The severely compacted soil of a temporary construction yard used daily by heavy equipment for four months; shown before deep ripping, topsoil replacement, and decompaction.



Fig. 15. The same site as Fig. 14 after deep ripping of the exposed subsoil, topsoil replacement, decompaction through the topsoil and upper subsoil and final surface tillage and revegetation to maintain soil permeability and infiltration.

The Deep Ripping and Decomaction practice is, by necessity, more extensive than periodic subsoiling of farmland. The cost of deep ripping and decomacting (deep subsoiling), will vary according to the depth and severity of soil-material compaction and the relative amount of tractor and implement time that is required. In some instances, depending on open maneuverability, two-to-three acres of compacted project area may be deep-ripped in one day. In other situations of more severe compaction and - or less maneuverability, as little as one acre may be fully ripped in a day. Generally, if the Phase 1) Deep Ripping is fully effective, the Phase 2) Decomaction should be completed in 2/3 to 3/4 of the time required for Phase 1.

Using the example of two acres of Phase 1) Deep Ripping in one day, at \$1,800 per day, the net cost is \$900 per acre. If the Phase 2) Decomacting or deep subsoiling takes 3/4 the time as Phase 1, it costs \$675 per acre for a combined total of \$1,575 per acre to complete the practice (these figures do not include the cost of the separate practice of topsoil stripping and replacement). Due to the many variables, it must be recognized that cost will be determined by the specific conditions or constraints of the site and the availability of proper equipment.

Resources

Publications:

- American Society of Agricultural Engineers. 1971. *Compilation of Agricultural Soils*. ASAE.
 - Brady, N.C., and R.R. Weil. 2002. *The Nature and Properties of Soils*. 13th ed. Pearson Education, Inc.
 - Bayer, L.D. 1948. *Soil Physics*. John Wiley & Sons.
 - Carpachi, N. 1987 (1995 fifth printing). *Excavation and Grading Handbook, Revised*. 2nd ed. Craftsman Book Company.
 - Ellis, B. (Editor). 1997. *Safe & Easy Lawn Care: The Complete Guide to Organic Low Maintenance Lawns*. Houghton Mifflin.
 - Harpstead, M.L., T.J. Sauer, and W.F. Bennett. 2001. *Soil Science Simplified*. 4th ed. Iowa State University Press.
 - Magdoff, F., and H. van Es. 2000. *Building Soils for Better Crops*. 2nd ed. Sustainable Agricultural Networks.
 - McCarthy, D.F. 1993. *Essentials of Soil Mechanics and Foundations, Basic Geotechnics* 4th ed. Regents/Prentice Hall.
 - Plaster, E.J. 1992. *Soil Science & Management*. 3rd ed. Delmar Publishers.
 - Union Gas Limited, Ontario, Canada. 1984. *Rehabilitation of Agricultural Lands, Duro-Kerrwood Loop Pipeline; Technical Report*. Ecological Services for Planning, Ltd.; Robinson, Merritt & Deyries, Ltd. and Smith, Hoffman Associates, Ltd.
 - US Department of Agriculture in cooperation with Cornell University Agricultural Experiment Station. Various years. *Soil Survey of (various names) County, New York*. USDA.
- Internet Access:**
- Examples of implements:
V-Rippers. Access by internet search of *John Deere Ag - New Equipment for 915 (larger-frame model) V-Ripper*, and, *for 913 (smaller-frame model) V-Ripper*. **Deep-angled deep subsoiler**. Access by internet search of: *Biglham Brothers Shear Bolt Parallel-Subsoiler*. http://salesmanual.deere.com/sales/salesmanual/en/Machinery/tillage/2008/features/ripers/915v_parallel_frame.html?sbu=a&link=product Last visited March 08.
 - Soils data of USDA Natural Resources Conservation Service. NRCS Web Soil Survey. <http://websoilsurvey.nrcs.usda.gov/app/> and USDA-NRCS Official Soil Series Descriptions: View by Name. <http://ortho.fhv.nrcs.usda.gov/ge/hin/soil/soilname.cgi>. Last visited Jan. 08.
 - Soil penetrometer information. Access by internet searches of: *Diagnosing Soil Compaction using a Penetrometer (soil compaction tester)*, PSU Extension, as well as *Dickey-John Soil Compaction Tester*. <http://www.dickey-johnproducts.com/pdf/SoilCompactionTest.pdf> and <http://cropsoil.psu.edu/Extension/Facts/uct178.pdf> Last visited Sept. 07